

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2021

User: rdailey

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0041

Pay Period: 05/01/2021
to 05/31/2021

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed: 1706 Days

Elapsed Calender Days: 1280 Days

Percent Time: 75.03

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.

P. O. DRAWER 970

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 11/22/2017

Date Notice to Proceed: 11/29/2017

Date Work Began: 11/29/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2022

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,720,176.75

Original Contract Amount \$51,173,350.37

Funds Available \$34,950,341.54

Percent Complete 35.34%

Counties:

Douglas

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$54,720,176.75	\$51,173,350.37	\$34,950,341.50	36.13%	\$280,649.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2021

User: rdailey

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0041

Pay Period: 05/01/2021
to 05/31/2021

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$15,472,396.09	\$15,247,876.40	\$224,519.69
Non-Participating	\$3,868,098.72	\$3,811,968.77	\$56,129.95
Total Earnings	\$19,340,494.81	\$19,059,845.17	\$280,649.64
Stockpiled Materials	\$429,340.44	\$429,340.44	\$0.00
Gross Earnings	\$19,769,835.25	\$19,489,185.61	\$280,649.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,769,835.25	\$19,489,185.61	
Total Payable:			\$280,649.64

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2021

User: rdailey

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0041

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 PERMANENT EROSION CONTROL							
0120	700-6910	PERMANENT GRASSING	AC	197.000	22.643		
				800.000	.115		
					22.758	\$92.00	\$18,206.40
Category Amount:						\$92.00	\$18,206.40
Category Number: 0010 ROADWAY							
0135	634-1200	RIGHT OF WAY MARKERS	EA	563.000	23.000		
				106.690	9.000		
					32.000	\$960.21	\$3,414.08
0214	150-1000	TRAFFIC CONTROL -	LS	1.000	.596		
				958446.770	.010		
					.606	\$9,584.47	\$580,818.74
		CSSTP-0007-00(691)					
Category Amount:						\$10,544.68	\$584,232.82
Category Number: 0050 DRAINAGE							
0279	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,326.000	1,112.500		
				60.400	164.000		
					1,276.500	\$9,905.60	\$77,100.60
0343	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,896.000	1,767.800		
				33.390	20.000		
					1,787.800	\$667.80	\$59,694.64
Category Amount:						\$10,573.40	\$136,795.24
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	333.860		
				64.670	.000		
					333.860	\$.00	\$21,590.73
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL					
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	228.190		
				70.020	.000		
					228.190	\$.00	\$15,977.86
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$37,568.59

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2021

User: rdailey

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0041

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 PERMANENT EROSION CONTROL							
0469	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	927.000 52.130	597.659 2.000 599.659	\$104.26	\$31,260.22
0474	603-7000	PLASTIC FILTER FABRIC	SY	3,185.000 5.410	2,159.768 8.660 2,168.428	\$46.85	\$11,731.20
Category Amount:						\$151.11	\$42,991.42
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000 170.000	1,869.484 42.790 1,912.274	\$7,274.30	\$325,086.58
0514	163-0232	TEMPORARY GRASSING	AC	99.000 200.000	78.851 3.402 82.253	\$680.40	\$16,450.60
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		17,308.000 0.500	44,283.000 900.000 45,183.000	\$450.00	\$22,591.50
0534	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	119.000 45.000	63.000 1.000 64.000	\$45.00	\$2,880.00
0549	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE	EA	195.000 375.000	63.000 .750 63.750	\$281.25	\$23,906.25
0554	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	195.000 200.000	51.000 1.000 52.000	\$200.00	\$10,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2021

User: rdailey

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0041

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 TEMPORARY EROSION CONTROL							
0564	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	18,925.000 11.310	6,115.000 72.000 6,187.000	\$814.32	\$69,974.97
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	40.000 1.000 41.000	\$300.00	\$12,300.00
Category Amount:						\$10,045.27	\$483,589.90
Category Number: 0090 PERMANENT EROSION CONTROL							
0589	700-7000	AGRICULTURAL LIME	TN	394.000 160.000	21.940 .080 22.020	\$12.80	\$3,523.20
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	13.935 .360 14.295	\$174.60	\$6,933.08
Category Amount:						\$187.40	\$10,456.28
Category Number: 0080 TEMPORARY EROSION CONTROL							
0714	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1,779.000 456.990	639.000 1.500 640.500	\$685.49	\$292,702.10
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000 2.850	82,705.750 1,398.750 84,104.500	\$3,986.44	\$239,697.83
0790	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000 15.860	1,329.500 15.000 1,344.500	\$237.90	\$21,323.77
Category Amount:						\$4,909.83	\$553,723.70

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2021

User: rdailey

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0041

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 PERMANENT EROSION CONTROL							
0820	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,258.000 42.960	1,475.331 6.660 1,481.991	\$286.11	\$63,666.33
Category Amount:						\$286.11	\$63,666.33
Category Number: 0030 BRIDGES							
0935	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 2	LS	1.000 644720.960	.200 .162 .362	\$104,444.80	\$233,388.99
0960	511-3000	SUPERSTR REINF STEEL, BR NO - 2	LS	1.000 192829.830	.333 .037 .370	\$7,134.70	\$71,347.04
0990	540-1201	REMOVAL OF PARTS OF EXISTING BR, STA NO - LS 352+00	LS	1.000 122789.600	.000 .450 .450	\$55,255.32	\$55,255.32
Category Amount:						\$166,834.82	\$359,991.35
Category Number: 0010 ROADWAY							
1193	205-0001	UNCLASS EXCAV	CY	363,911.000 7.360	130,333.846 1,019.176 131,353.022	\$7,501.14	\$966,758.24
Category Amount:						\$7,501.14	\$966,758.24
Category Number: 0130 ALT 1 - RECYCLED ASPHALT (SR 92)							
1428	310-1101	GR AGGR BASE CRS, INCL MATL	TN	237,019.000 21.760	68,334.230 3,008.260 71,342.490	\$65,459.74	\$1,552,412.58
Category Amount:						\$65,459.74	\$1,552,412.58

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2021

User: rdailey

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0041

Pay Period: 05/01/2021
to 05/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1448	310-1101	GR AGGR BASE CRS, INCL MATL	TN	25,387.000	6,758.360		
				26.800	134.490		
					6,892.850	\$3,604.33	\$184,728.38
Category Amount:						\$3,604.33	\$184,728.38
Category Number: 0030 BRIDGES							
2002	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	.000	10.000		
				459.810	1.000		
					11.000	\$459.81	\$5,057.91
Category Amount:						\$459.81	\$5,057.91
Category Number: 0010 ROADWAY							
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000	251.000		
				797.940	.000		
					251.000	\$0.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					
Category Amount:						\$0.00	\$200,282.94
Project Total Amount:						\$280,649.64	\$19,340,494.81