

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2021

User: rdailey

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0044

Pay Period: 08/01/2021
to 08/31/2021

Contract Location:

SR92@MALONE RD TO NEBO RD INCL CONST. OF 3 BR & /

Time Allowed: 1706 Days

Elapsed Calender Days: 1372 Days

Percent Time: 80.42

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 11/22/2017

Date Notice to Proceed: 11/29/2017

Date Work Began: 11/29/2017

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2022

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,847,147.99

Original Contract Amount \$51,173,350.37

Funds Available \$33,136,515.52

Percent Complete 38.80%

Counties:

Douglas Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007691	\$54,847,147.99	\$51,173,350.37	\$33,136,515.48	39.58%	\$933,818.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2021

User: rdailey

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0044

Pay Period: 08/01/2021
to 08/31/2021

Project Number: 0007691 SR 92 - WIDENING & RECONSTRUCTION

Federal State Project Number: CSSTP-0007-00(691)

	Total to Date	Prev to Date	This Estimate
Participating	\$17,025,033.96	\$16,277,979.19	\$747,054.77
Non-Participating	\$4,256,258.11	\$4,069,494.40	\$186,763.71
Total Earnings	\$21,281,292.07	\$20,347,473.59	\$933,818.48
Stockpiled Materials	\$429,340.44	\$429,340.44	\$0.00
Gross Earnings	\$21,710,632.51	\$20,776,814.03	\$933,818.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,710,632.51	\$20,776,814.03	
		Total Payable:	\$933,818.48

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2021

User: rdailey

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0044

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,469.000 70.770	654.140 74.340 728.480	\$5,261.04	\$51,554.53
Category Amount:						\$5,261.04	\$51,554.53
Category Number: 0050 DRAINAGE							
0055	207-0203	FOUND BKFILL MATL, TP II	CY	311.000 66.590	993.193 3.770 996.963	\$251.04	\$66,387.77
Category Amount:						\$251.04	\$66,387.77
Category Number: 0010 ROADWAY							
0105	641-1200	GUARDRAIL, TP W	LF	19,359.000 15.500	3,400.000 2,650.000 6,050.000	\$41,075.00	\$93,775.00
0110	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	49.000 900.000	9.000 13.000 22.000	\$11,700.00	\$19,800.00
0115	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	103.000 1850.000	5.000 3.000 8.000	\$5,550.00	\$14,800.00
Category Amount:						\$58,325.00	\$128,375.00
Category Number: 0090 PERMANENT EROSION CONTROL							
0120	700-6910	PERMANENT GRASSING	AC	197.000 800.000	23.477 1.774 25.251	\$1,419.20	\$20,200.80
Category Amount:						\$1,419.20	\$20,200.80

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2021

User: rdailey

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0044

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0214	150-1000	TRAFFIC CONTROL -	LS	1.000	.619		
				958446.770	.010		
		CSSTP-0007-00(691)			.629	\$9,584.47	\$602,863.02
0224	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,969.000 65.420	1,510.470 265.540		
					1,776.010	\$17,371.63	\$116,186.57
Category Amount:						\$26,956.10	\$719,049.59
Category Number: 0050 DRAINAGE							
0264	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,950.000	5,601.020		
				44.540	997.500		
					6,598.520	\$44,428.65	\$293,898.08
0309	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,347.000	1,011.500		
				81.140	16.000		
					1,027.500	\$1,298.24	\$83,371.35
Category Amount:						\$45,726.89	\$377,269.43
Category Number: 0010 ROADWAY							
0371	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 64.670	989.190 .000		
		TEMPORARY ASPHALT- 25MM SP, GP1/2, BM&HL			989.190	\$.00	\$63,970.92
0381	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 70.020	691.130 .000		
		TEMPORARY ASPHALT - 19MM SP, GP1 OR 2, INC BM&HL			691.130	\$.00	\$48,392.92
0424	641-1100	GUARDRAIL, TP T	LF	272.000	42.000		
				78.000	42.000		
					84.000	\$3,276.00	\$6,552.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2021

User: rdailey

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0044

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0494	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	15,017.000 28.820	6,972.250 1,871.250 8,843.500	\$53,929.43	\$254,869.67
Category Amount:						\$57,205.43	\$373,785.51
Category Number: 0080 TEMPORARY EROSION CONTROL							
0504	163-0240	MULCH	TN	3,118.000 170.000	1,924.174 24.296 1,948.470	\$4,130.32	\$331,239.90
0514	163-0232	TEMPORARY GRASSING	AC	99.000 200.000	83.709 .750 84.459	\$150.00	\$16,891.80
0524	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF	LF	17,308.000 0.500	46,254.000 1,454.000 47,708.000	\$727.00	\$23,854.00
0574	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 300.000	43.000 1.000 44.000	\$300.00	\$13,200.00
Category Amount:						\$5,307.32	\$385,185.70
Category Number: 0090 PERMANENT EROSION CONTROL							
0579	716-2000	EROSION CONTROL MATS, SLOPES	SY	147,095.000 0.800	81,021.896 3,495.556 84,517.452	\$2,796.44	\$67,613.96
0589	700-7000	AGRICULTURAL LIME	TN	394.000 160.000	22.740 1.660 24.400	\$265.60	\$3,904.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2021

User: rdailey

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0044

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 PERMANENT EROSION CONTROL							
0594	700-8000	FERTILIZER MIXED GRADE	TN	61.000 485.000	14.615 .640 15.255	\$310.40	\$7,398.68
Category Amount:						\$3,372.44	\$78,916.64
Category Number: 0010 ROADWAY							
0679	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,370.000 74.290	837.640 2,180.110 3,017.750	\$161,960.37	\$224,188.65
Category Amount:						\$161,960.37	\$224,188.65
Category Number: 0080 TEMPORARY EROSION CONTROL							
0729	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	34,615.000 2.850	84,758.500 189.000 84,947.500	\$538.65	\$242,100.38
Category Amount:						\$538.65	\$242,100.38
Category Number: 0010 ROADWAY							
0770	318-3000	AGGR SURF CRS	TN	2,500.000 23.540	3,046.820 129.150 3,175.970	\$3,040.19	\$74,762.33
Category Amount:						\$3,040.19	\$74,762.33
Category Number: 0080 TEMPORARY EROSION CONTROL							
0790	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000 15.860	1,365.500 82.500 1,448.000	\$1,308.45	\$22,965.28
Category Amount:						\$1,308.45	\$22,965.28
Category Number: 0020 BRIDGES							
0850	500-3002	CLASS AA CONCRETE	CY	280.000 746.980	65.820 24.247 90.067	\$18,112.02	\$67,278.25

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2021

User: rdailey

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0044

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
0865	511-1000	BAR REINF STEEL	LB	48,170.000 0.720	26,314.864 5,837.780 32,152.644	\$4,203.20	\$23,149.90
0880	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	150.000 78.590	82.068 85.390 167.458	\$6,710.80	\$13,160.52
0895	520-5000	PILOT HOLES	LF	273.000 403.380	10.090 84.000 94.090	\$33,883.92	\$37,954.02
0900	525-1000	COFFERDAM	EA	8.000 26432.780	3.750 1.000 4.750	\$26,432.78	\$125,555.71
0915	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,095.000 50.160	318.547 132.000 450.547	\$6,621.12	\$22,599.44
0920	603-7000	PLASTIC FILTER FABRIC	SY	1,095.000 3.880	318.547 132.000 450.547	\$512.16	\$1,748.12
Category Amount:						\$96,476.00	\$291,445.96
Category Number: 0030 BRIDGES							
1005	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,586.000 50.160	175.555 99.667 275.222	\$4,999.30	\$13,805.14
1010	603-7000	PLASTIC FILTER FABRIC	SY	1,586.000 3.880	175.555 99.667 275.222	\$386.71	\$1,067.86

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2021

User: rdailey

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0044

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
1015	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	590.000 27.900	.000 210.000 210.000	\$5,859.00	\$5,859.00
Category Amount:						\$11,245.01	\$20,732.00
Category Number: 0040 BRIDGES							
1020	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	793.000 50.570	488.812 93.045 581.857	\$4,705.29	\$29,424.51
1040	500-3002	CLASS AA CONCRETE	CY	247.000 746.980	282.656 27.925 310.581	\$20,859.42	\$231,997.80
1050	511-1000	BAR REINF STEEL	LB	50,292.000 0.720	21,718.457 8,140.040 29,858.497	\$5,860.83	\$21,498.12
Category Amount:						\$31,425.54	\$282,920.43
Category Number: 0010 ROADWAY							
1193	205-0001	UNCLASS EXCAV	CY	363,911.000 7.360	135,839.011 926.219 136,765.230	\$6,816.97	\$1,006,592.09
Category Amount:						\$6,816.97	\$1,006,592.09
Category Number: 0130 ALT 1 - RECYCLED ASPHALT (SR 92)							
1273	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		40,167.000 56.490	8,094.040 3,656.240 11,750.280	\$206,541.00	\$663,773.32
1278	413-0750	TACK COAT	GL	41,850.000 1.600	4,054.000 2,745.000 6,799.000	\$4,392.00	\$10,878.40

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2021

User: rdailey

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA1701734-0

Estimate Number: 0044

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0007691

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0130 ALT 1 - RECYCLED ASPHALT (SR 92)							
1288	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		87,401.000 53.280	15,077.750 5,689.540 20,767.290	\$303,138.69	\$1,106,481.21
1428	310-1101	GR AGGR BASE CRS, INCL MATL	TN	237,019.000 21.760	72,207.680 558.370 72,766.050	\$12,150.13	\$1,583,389.25
Category Amount:						\$526,221.82	\$3,364,522.18
Category Number: 0010 ROADWAY							
1448	310-1101	GR AGGR BASE CRS, INCL MATL	TN	25,387.000 26.800	7,008.040 526.100 7,534.140	\$14,099.48	\$201,914.95
Category Amount:						\$14,099.48	\$201,914.95
Category Number: 0150 MSE WALL							
1488	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 3	SF	4,838.000 45.530	8,736.342 -3,898.342 4,838.000	\$-177,491.51	\$220,274.14
Category Amount:						\$-177,491.51	\$220,274.14
Category Number: 0010 ROADWAY							
5001	621-6213	CONCRETE SIDE BARRIER, TP 6-SC	LF	.000 797.940	251.000 .000 251.000	\$0.00	\$200,282.94
		621-6213 CONC SIDE BARRIER, TP 6-SC					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	23,263.160 54,353.050 77,616.210	\$54,353.05	\$77,616.21
Category Amount:						\$54,353.05	\$277,899.15
Project Total Amount:						\$933,818.48	\$21,281,292.07