

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2018

User: rsapp

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0005

Pay Period: 06/29/2018
to 07/30/2018

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed:

1399 Days

Elapsed Calender Days:

180 Days

Percent Time:

12.87

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let:

10/20/2017

Date Awarded:

10/20/2017

Date Contract Executed:

01/06/2018

Date Notice to Proceed:

02/01/2018

Date Work Began:

04/03/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/30/2021

TAMPA FL 33610-9151

Phone: (813)699-5900

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$60,085,945.45

Original Contract Amount \$59,890,000.00

Funds Available \$55,131,333.15

Percent Complete 4.22%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$60,085,945.45	\$59,890,000.00	\$55,131,333.15	8.25%	\$546,956.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2018

User: rsapp

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0005

Pay Period: 06/29/2018
to 07/30/2018

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,028,718.06	\$1,591,152.72	\$437,565.34
Non-Participating	\$507,179.52	\$397,788.19	\$109,391.33
Total Earnings	\$2,535,897.58	\$1,988,940.91	\$546,956.67
Stockpiled Materials	\$2,418,714.72	\$2,418,714.72	\$0.00
Gross Earnings	\$4,954,612.30	\$4,407,655.63	\$546,956.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,954,612.30	\$4,407,655.63	

Total Payable: **\$546,956.67**

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2018

User: rsapp

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0005

Pay Period: 06/29/2018
to 07/30/2018

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.312		
				3250000.000	.011		
					.323	\$35,750.00	\$1,049,750.00
		CSBRG-0007-00(128)					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.185		
				3207960.300	.109		
					.294	\$349,667.67	\$943,140.33
		CSBRG-0007-00(128)					
0029	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	9,376.000	.000		
				25.000	1,853.920		
					1,853.920	\$46,348.00	\$46,348.00
0105	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		4.000	2.000		
				20000.000	2.000		
					4.000	\$40,000.00	\$80,000.00
0245	163-0240	MULCH	TN	436.000	.000		
				210.000	6.100		
					6.100	\$1,281.00	\$1,281.00
0330	167-1500	WATER QUALITY INSPECTIONS	MO	47.000	3.000		
				2500.000	1.000		
					4.000	\$2,500.00	\$10,000.00
0333	170-1000	FLOATING SILT RETENTION BARRIER	LF	700.000	.000		
				25.000	800.000		
					800.000	\$20,000.00	\$20,000.00
0335	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	22,530.000	7,043.288		
				5.000	2,682.000		
					9,725.288	\$13,410.00	\$48,626.44

Category Amount:

\$508,956.67

\$2,199,145.77

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2018

User: rsapp

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0005

Pay Period: 06/29/2018
to 07/30/2018

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0575	520-3224	TEST PILE, PSC, 24 IN SQ	EA	10.000 30000.000	.000 1.000 1.000	\$30,000.00	\$30,000.00
0599	523-1100	DYNAMIC PILE TEST	EA	13.000 5000.000	.000 2.000 2.000	\$10,000.00	\$10,000.00
Category Amount:						\$40,000.00	\$40,000.00
Category Number: 0010 ROADWAY							
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000 2000.000	.000 -1.000 -1.000	\$-2,000.00	(\$2,000.00)
MILESTONE 03- FAIL TO REOPEN TRAVEL LANES SEE SPEC PROV SEC 108							
Category Amount:						\$-2,000.00	\$-2,000.00
Project Total Amount:						\$546,956.67	\$2,535,897.58