

Rpt-ID: RCPESPRJ

Georgia

Date: 12/29/2021

User: c0008243

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0048

Pay Period: 11/30/2021
to 12/24/2021

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed: 1473 Days

Elapsed Calender Days: 1423 Days

Percent Time: 96.61

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let: 10/20/2017

Date Awarded: 10/20/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 02/01/2018

TAMPA FL 33610-9151

Date Work Began: 04/03/2018

Phone: (813)699-5900

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/12/2022

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$64,205,437.76

Original Contract Amount \$59,890,000.00

Funds Available \$28,833,794.47

Percent Complete 49.71%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$64,205,437.76	\$59,890,000.00	\$28,833,794.47	55.09%	\$244,214.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/29/2021

User: c0008243

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0048

Pay Period: 11/30/2021
to 12/24/2021

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$25,530,726.35	\$25,335,354.41	\$195,371.94
Non-Participating	\$6,382,681.59	\$6,333,838.61	\$48,842.98
Total Earnings	\$31,913,407.94	\$31,669,193.02	\$244,214.92
Stockpiled Materials	\$3,458,235.35	\$3,458,235.35	\$0.00
Gross Earnings	\$35,371,643.29	\$35,127,428.37	\$244,214.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$35,371,643.29	\$35,127,428.37	

Total Payable: **\$244,214.92**

Rpt-ID: RCPEsprj

Georgia

Date: 12/29/2021

User: c0008243

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0048

Pay Period: 11/30/2021
to 12/24/2021

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.806		
				3250000.000	.009		
					.815	\$29,250.00	\$2,648,750.00
		CSBRG-0007-00(128)					
0029	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	9,376.000	5,347.520		
				25.000	505.556		
					5,853.076	\$12,638.90	\$146,326.90
0035	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	19,732.000	5,781.422		
				30.000	2,376.066		
					8,157.488	\$71,281.98	\$244,724.64
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		3,256.000	806.195		
				82.000	572.560		
					1,378.755	\$46,949.92	\$113,057.91
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		3,360.000	680.553		
				88.000	522.820		
					1,203.373	\$46,008.16	\$105,896.82
0065	413-0750	TACK COAT	GL	4,034.000	478.000		
				3.000	226.000		
					704.000	\$678.00	\$2,112.00
0075	433-1000	REINF CONC APPROACH SLAB	SY	552.000	141.100		
				180.000	134.733		
					275.833	\$24,251.94	\$49,649.94
0085	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		10,000.000	434.000		
				3.000	572.000		
					1,006.000	\$1,716.00	\$3,018.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/29/2021

User: c0008243

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0048

Pay Period: 11/30/2021
to 12/24/2021

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0330	167-1500	WATER QUALITY INSPECTIONS	MO	47.000 2500.000	44.000 1.000 45.000	\$2,500.00	\$112,500.00
Category Amount:						\$235,274.90	\$3,426,036.21
Category Number: 0030 BRIDGES							
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000 -5124.990	1.000 .000 1.000	\$0.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE LT BR					
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000 5124.990	1.000 .000 1.000	\$0.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					
Category Amount:						\$0.00	\$0.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	15,391.140 8,940.020 24,331.160	\$8,940.02	\$24,331.16
		(IN#1)					
Category Amount:						\$8,940.02	\$24,331.16
Project Total Amount:						\$244,214.92	\$31,913,407.94