

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2023

User: C0006928

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0067

Pay Period: 06/30/2023
to 07/28/2023

Contract Location:

1.103 MI. OF CONST OF 2 BRIDGES & APPROACHES ON CR

Time Allowed:

2251 Days

Elapsed Calender Days:

2004 Days

Percent Time:

89.03

District: 5

Area: 05

Contractor:

PRINCE CONTRACTING, LLC
10210 HIGHLAND MANOR DR., STE. 110

Date Let:

10/20/2017

Date Awarded:

10/20/2017

Date Contract Executed:

01/06/2018

Date Notice to Proceed:

02/01/2018

Date Work Began:

04/03/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2024

TAMPA FL 33610-9151

Phone: (813)699-5900

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$74,933,222.16

Original Contract Amount \$59,890,000.00

Funds Available \$25,779,509.06

Percent Complete 57.56%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007128	\$74,933,222.16	\$59,890,000.00	\$25,779,509.06	65.60%	\$4,619,199.77

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2023

User: C0006928

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0067

Pay Period: 06/30/2023
to 07/28/2023

Project Number: 0007128 ISLANDS EXPRESSWAY (CR 787) - BRIDGE REPLA

Federal State Project Number: CSBRG-0007-00(128)

	Total to Date	Prev to Date	This Estimate
Participating	\$34,504,341.18	\$30,808,981.35	\$3,695,359.83
Non-Participating	\$8,626,085.27	\$7,702,245.33	\$923,839.94
Total Earnings	\$43,130,426.45	\$38,511,226.68	\$4,619,199.77
Stockpiled Materials	\$6,023,286.65	\$6,023,286.65	\$0.00
Gross Earnings	\$49,153,713.10	\$44,534,513.33	\$4,619,199.77
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$1,027,978.00	(\$1,027,978.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$1,027,978.00)	\$1,027,978.00
Total:	\$49,153,713.10	\$44,534,513.33	
Total Payable:			\$4,619,199.77

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2023

User: C0006928

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0067

Pay Period: 06/30/2023
to 07/28/2023

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0135	207-0203	FOUND BKFILL MATL, TP II	CY	588.000 90.000	491.899 42.698 534.597	\$3,842.82	\$48,113.73
0150	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	574.000 175.000	328.100 240.020 568.120	\$42,003.50	\$99,421.00
0155	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	1,840.000 200.000	671.900 226.490 898.390	\$45,298.00	\$179,678.00
0220	668-2100	DROP INLET, GP 1	EA	21.000 7500.000	12.250 1.000 13.250	\$7,500.00	\$99,375.00
0330	167-1500	WATER QUALITY INSPECTIONS	MO	47.000 2500.000	63.000 1.000 64.000	\$2,500.00	\$160,000.00
Category Amount:						\$101,144.32	\$586,587.73
Category Number: 0030 BRIDGES							
0497	500-1008	SUPERSTR CONCRETE, CL AA-1, BR NO - Left Bridge Extension	LS	.000 2367512.690	.970 .000 .970	\$0.00	\$2,296,487.31
0600	540-1101	REMOVAL OF EXISTING BR, STA NO - 38+80 LT	LS	1.000 1250000.000	.125 .025 .150	\$31,250.00	\$187,500.00
0605	540-1101	REMOVAL OF EXISTING BR, STA NO - 38+80 RT	LS	1.000 1250000.000	.100 .075 .175	\$93,750.00	\$218,750.00
Category Amount:						\$125,000.00	\$2,702,737.31

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2023

User: C0006928

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0067

Pay Period: 06/30/2023
to 07/28/2023

Project Number 0007128

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 MSE WALLS							
0636	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,840.000	1,805.462		
				32.000	279.746		
					2,085.208	\$8,951.87	\$66,726.66
		1C					
Category Amount:						\$8,951.87	\$66,726.66
Category Number: 0030 BRIDGES							
0881	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				-5124.990	.000		
					1.000	\$0.00	(\$5,124.99)
		PAY ADJUSTMENT FOR FAILING CYLINDERS CLOSURE SPLICE LT BR					
0882	500-1009	SUPERSTR CONCRETE, CL AAA, BR NO -	LS	.000	1.000		
				5124.990	.000		
					1.000	\$0.00	\$5,124.99
		CORRECTION TO CHANGE ORDER 017					
3004	004-0022	EXTRA WORK -	LS	.000	.000		
				3966823.200	1.000		
					1.000	\$3,966,823.20	\$3,966,823.20
		NOPC Settlements and LT Bridge Ext Overhead					
		Item added by SA					
3005	004-0022	EXTRA WORK -	LS	.000	.000		
				346846.910	1.000		
					1.000	\$346,846.91	\$346,846.91
		SA for LT Bridge Deck Crack Sealing					
		Item added by SA					
Category Amount:						\$4,313,670.11	\$4,313,670.11
Category Number: 0020 MSE WALLS							
698	004-0022	EXTRA WORK -	LS	.000	.000		
				37375.000	1.000		
					1.000	\$37,375.00	\$37,375.00
		Additional Wick Drain Mobilization					
		Item added by SA					
Category Amount:						\$37,375.00	\$37,375.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2023

User: C0006928

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1701737-1

Estimate Number: 0067

Pay Period: 06/30/2023
to 07/28/2023

Project Number 0007128

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9035	004-0022	EXTRA WORK -	LS	.000	.000		
				33058.470	1.000		
					1.000	\$33,058.47	\$33,058.47
		Exploratory Borings					
		Item added by SA					
Category Amount:						\$33,058.47	\$33,058.47
Project Total Amount:						\$4,619,199.77	\$43,130,426.45