

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: 01022235

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA1701795-0

Estimate Number: 0002

Pay Period: 07/31/2018
to 08/30/2018

Contract Location:

1.147 MI RESURF SR21 SPUR BEGIN@SR21 TO SR21 SPUF

Time Allowed: 283 Days

Elapsed Calender Days: 221 Days

Percent Time: 78.09

District: 5

Area: 05

Contractor:

CARROLL & CARROLL, INC.
P. O. BOX 7676

Date Let: 11/17/2017

Date Awarded: 11/17/2017

Date Contract Executed: 01/06/2018

Date Notice to Proceed: 01/22/2018

Date Work Began: 07/17/2018

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/31/2018

SAVANNAH GA 31418

Phone: (912)964-7446

Escrow Agent:

Surety Co: GREAT AMERICAN INSURANCE COMPANY

Current Contract Amount \$395,756.50

Original Contract Amount \$395,756.50

Funds Available \$69,365.68

Percent Complete 82.47%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005618	\$395,756.50	\$395,756.50	\$69,365.68	82.47%	\$104,230.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2018

User: 01022235

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA1701795-0

Estimate Number: 0002

Pay Period: 07/31/2018
to 08/30/2018

Project Number: M005618 SR 21 - PLMX RESRF

Federal State Project Number: M005618

	Total to Date	Prev to Date	This Estimate
Participating	\$261,112.66	\$177,728.01	\$83,384.65
Non-Participating	\$65,278.16	\$44,431.99	\$20,846.17
Total Earnings	\$326,390.82	\$222,160.00	\$104,230.82
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$326,390.82	\$222,160.00	\$104,230.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$326,390.82	\$222,160.00	

Total Payable: **\$104,230.82**

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2018

User: 01022235

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1701795-0

Estimate Number: 0002

Pay Period: 07/31/2018

to 08/30/2018

Project Number M005618

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.250		
				52244.000	.561		
					.811	\$29,308.88	\$42,369.88
		M005618					
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		753.000	563.870		
				85.000	149.460		
					713.330	\$12,704.10	\$60,633.05
0025	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,201.000	534.590		
				93.000	564.730		
					1,099.320	\$52,519.89	\$102,236.76
0030	402-4514	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN MODIFIED BITUM MATL & H LIME		900.000	792.120		
				88.000	37.050		
					829.170	\$3,260.40	\$72,966.96
0035	413-0750	TACK COAT	GL	2,000.000	760.000		
				2.100	291.000		
					1,051.000	\$611.10	\$2,207.10
0040	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	21,360.000	18,595.531		
				2.100	774.500		
					19,370.031	\$1,626.45	\$40,677.07
0045	647-6300	LOOP DETECTOR, 6 FT X 40 FT, QUADRUPOLE EA		6.000	2.000		
				1050.000	4.000		
					6.000	\$4,200.00	\$6,300.00
Category Amount:						\$104,230.82	\$327,390.82
Project Total Amount:						\$104,230.82	\$326,390.82