

Rpt-ID: RCPESPRJ

Georgia

Date: 05/31/2018

User: 01046832

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA1800675-0

Estimate Number: 0002

Pay Period: 05/01/2018
to 05/31/2018

Contract Location:

3.046 MILL&RESURF.I-285/SR407 @ MORELND AVE S.W. C

Time Allowed: 312 Days

Elapsed Calender Days: 98 Days

Percent Time: 31.41

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 01/19/2018

Date Awarded: 01/19/2018

Date Contract Executed: 02/21/2018

Date Notice to Proceed: 02/23/2018

Date Work Began: 04/02/2018

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2018

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$11,724,300.00

Original Contract Amount \$11,724,300.00

Funds Available \$6,833,061.07

Percent Complete 41.72%

Counties:

Clayton DeKalb Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005402	\$11,724,300.00	\$11,724,300.00	\$6,833,061.07	41.72%	\$2,276,866.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/31/2018

User: 01046832

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA1800675-0

Estimate Number: 0002

Pay Period: 05/01/2018
to 05/31/2018

Project Number: M005402 I-285/SR 407 - MILLING, INLAY & PLMX RESRF

Federal State Project Number: M005402

	Total to Date	Prev to Date	This Estimate
Participating	\$3,912,991.14	\$2,091,497.98	\$1,821,493.16
Non-Participating	\$978,247.79	\$522,874.50	\$455,373.29
Total Earnings	\$4,891,238.93	\$2,614,372.48	\$2,276,866.45
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,891,238.93	\$2,614,372.48	\$2,276,866.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,891,238.93	\$2,614,372.48	

Total Payable: **\$2,276,866.45**

Rpt-ID: RCPEsprj

Georgia

Date: 05/31/2018

User: 01046832

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1800675-0

Estimate Number: 0002

Pay Period: 05/01/2018

to 05/31/2018

Project Number M005402

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.250		
				1914444.920	.223		
					.473	\$426,921.22	\$905,532.45
		M005402					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		4,000.000	302.750		
				70.000	733.250		
					1,036.000	\$51,327.50	\$72,520.00
0020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		51,900.000	7,601.170		
				63.600	12,213.450		
					19,814.620	\$776,775.42	\$1,260,209.83
0025	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		31,100.000	4,479.580		
				89.540	7,059.560		
					11,539.140	\$632,113.00	\$1,033,214.60
0030	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		7,040.000	6,592.040		
				84.160	359.430		
					6,951.470	\$30,249.63	\$585,035.72
0035	413-0750	TACK COAT	GL	37,660.000	7,024.000		
				1.800	5,219.000		
					12,243.000	\$9,394.20	\$22,037.40
0040	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	274,000.000	107,260.638		
				5.730	48,531.498		
					155,792.136	\$278,085.48	\$892,688.94
0050	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		20.000	8.000		
				6000.000	12.000		
					20.000	\$72,000.00	\$120,000.00
Category Amount:						\$2,276,866.45	\$4,891,238.94
Project Total Amount:						\$2,276,866.45	\$4,891,238.93