

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: 01025284

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1800936-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Contract Location:

4.698 MI WIDE& RECONST@SR 144@CR100 TO CR154 W/BI

Time Allowed: 1033 Days

Elapsed Calender Days: 661 Days

Percent Time: 63.99

District: 5

Area: 05

Contractor:

PREFERRED MATERIALS, INC
P.O. BOX 1224

Date Let: 04/20/2018

Date Awarded: 04/20/2018

Date Contract Executed: 07/05/2018

Date Notice to Proceed: 07/10/2018

Date Work Began: 08/13/2018

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/07/2021

SAVANNAH GA 31402

Phone: (912)443-3410

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$27,878,467.23

Original Contract Amount \$25,956,352.15

Funds Available \$11,816,272.32

Percent Complete 57.62%

Counties:

Bryan

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
532370-	\$27,878,467.23	\$25,956,352.15	\$11,816,272.32	57.62%	\$826,593.69

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: 01025284

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1800936-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Project Number: 532370- SR 144 - WIDENING & CNST

Federal State Project Number: 532370-

	Total to Date	Prev to Date	This Estimate
Participating	\$12,849,755.90	\$12,188,480.96	\$661,274.94
Non-Participating	\$3,212,439.01	\$3,047,120.26	\$165,318.75
Total Earnings	\$16,062,194.91	\$15,235,601.22	\$826,593.69
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,062,194.91	\$15,235,601.22	\$826,593.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,062,194.91	\$15,235,601.22	

Total Payable: **\$826,593.69**

Rpt-ID: RCPEsprj

Georgia

Date: 05/01/2020

User: 01025284

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1800936-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Project Number 532370-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0023	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		6,067.000 82.000	5,364.940 1,214.790 6,579.730	\$99,612.78	\$539,537.86
0035	413-0750	TACK COAT	GL	34,973.000 2.500	10,662.000 797.000 11,459.000	\$1,992.50	\$28,647.50
0045	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	155,758.000 19.500	74,894.499 7,923.500 82,817.999	\$154,508.25	\$1,614,950.98
0058	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	544.000 250.000	431.667 138.333 570.000	\$34,583.25	\$142,500.00
0063	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	264.000 42.000	336.391 169.796 506.187	\$7,131.43	\$21,259.85
0068	441-0104	CONC SIDEWALK, 4 IN	SY	23,009.000 32.500	14,022.290 3,399.252 17,421.542	\$110,475.69	\$566,200.12
0073	441-0108	CONC SIDEWALK, 8 IN	SY	706.000 38.500	137.237 32.210 169.447	\$1,240.09	\$6,523.71
0088	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	62.000 16.500	.000 58.100 58.100	\$958.65	\$958.65
0103	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	41,516.000 16.500	24,636.670 4,223.200 28,859.870	\$69,682.80	\$476,187.86

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: 01025284

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1800936-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Project Number 532370-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0108	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	45,591.000	20,723.000		
				16.500	4,227.200		
					24,950.200	\$69,748.80	\$411,678.30
Category Amount:						\$549,934.24	\$3,808,444.83
Category Number: 0050 BRIDGE NO 1 - OVER STERLING CREEK							
0123	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.950		
				485000.000	.050		
					1.000	\$24,250.00	\$485,000.00
		1					
Category Amount:						\$24,250.00	\$485,000.00
Category Number: 0010 ROADWAY							
0143	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	764.000	42.914		
				125.000	296.404		
					339.318	\$37,050.50	\$42,414.75
Category Amount:						\$37,050.50	\$42,414.75
Category Number: 0050 BRIDGE NO 1 - OVER STERLING CREEK							
0153	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.950		
				140000.000	.050		
					1.000	\$7,000.00	\$140,000.00
		1					
0158	516-1100	ALUM HANDRAIL, STD 3626	LF	230.000	153.000		
				130.000	77.000		
					230.000	\$10,010.00	\$29,900.00
Category Amount:						\$17,010.00	\$169,900.00
Category Number: 0020 DRAINAGE							
0190	207-0203	FOUND BKFILL MATL, TP II	CY	4,682.000	1,642.375		
				65.000	.000		
					1,642.375	\$0.00	\$106,754.38

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: 01025284

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1800936-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Project Number 532370-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0193	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	14,334.000	11,233.700		
				45.000	617.000		
					11,850.700	\$27,765.00	\$533,281.50
Category Amount:						\$27,765.00	\$640,035.88
Category Number: 0010 ROADWAY							
0269	210-0100	GRADING COMPLETE -	LS	.000	.727		
				5207750.000	.020		
					.747	\$104,155.00	\$3,890,189.25
		EXTRA WORK TO INCLUDE TOWN CENTRE DRIVE STATION 21+22.					
Category Amount:						\$104,155.00	\$3,890,189.25
Category Number: 0030 EROSION CONTROL							
0523	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		25,917.000	1,225.000		
				1.000	106.000		
					1,331.000	\$106.00	\$1,331.00
0613	167-1500	WATER QUALITY INSPECTIONS	MO	30.000	20.000		
				500.000	1.000		
					21.000	\$500.00	\$10,500.00
Category Amount:						\$606.00	\$11,831.00
Category Number: 0020 DRAINAGE							
0638	668-1100	CATCH BASIN, GP 1	EA	195.000	109.250		
				3000.000	11.500		
					120.750	\$34,500.00	\$362,250.00
0658	668-2100	DROP INLET, GP 1	EA	14.000	3.000		
				2400.000	2.000		
					5.000	\$4,800.00	\$12,000.00
Category Amount:						\$39,300.00	\$374,250.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/01/2020

User: 01025284

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1800936-0

Estimate Number: 0021

Pay Period: 04/01/2020
to 04/30/2020

Project Number 532370-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0948	624-0400	SOUND BARRIER, TYPE-	SF	2,365.000	2,289.220		
				45.000	18.580		
					2,307.800	\$836.10	\$103,851.00
		C					
206	150-1000	TRAFFIC CONTROL -	LS	.000	.772		
				902250.000	.025		
					.797	\$22,556.25	\$719,093.25
		EXTRA WORK TO INCLUDE TOWN CENTRE DRIVE LOCATED AT STATION					
		21+00					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	115,703.120		
				1.000	3,130.600		
					118,833.720	\$3,130.60	\$118,833.72
		(IN#1)					
Category Amount:						\$26,522.95	\$941,777.97
Project Total Amount:						\$826,593.69	\$16,062,194.91