

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2021

User: 01025284

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1800936-0

Estimate Number: 0030

Pay Period: 01/05/2021
to 01/31/2021

Contract Location:

4.698 MI WIDE& RECONST@SR 144@CR100 TO CR154 W/BI

Time Allowed:

1008 Days

Elapsed Calender Days:

937 Days

Percent Time:

92.96

District: 5

Area: 05

Contractor:

PREFERRED MATERIALS, INC
P.O. BOX 1224

Date Let:

04/20/2018

Date Awarded:

04/20/2018

Date Contract Executed:

07/05/2018

Date Notice to Proceed:

07/10/2018

Date Work Began:

08/13/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/12/2021

SAVANNAH

GA 31402

Phone: (912)443-3410

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$27,878,467.23

Original Contract Amount \$25,956,352.15

Funds Available \$5,601,723.14

Percent Complete 79.91%

Counties:

Bryan

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
532370-	\$27,878,467.23	\$25,956,352.15	\$5,601,723.14	79.91%	\$610,297.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2021

User: 01025284

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1800936-0

Estimate Number: 0030

Pay Period: 01/05/2021
to 01/31/2021

Project Number: 532370- SR 144 - WIDENING & CNST

Federal State Project Number: 532370-

	Total to Date	Prev to Date	This Estimate
Participating	\$17,821,395.21	\$17,333,157.51	\$488,237.70
Non-Participating	\$4,455,348.88	\$4,333,289.46	\$122,059.42
Total Earnings	\$22,276,744.09	\$21,666,446.97	\$610,297.12
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$22,276,744.09	\$21,666,446.97	\$610,297.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,276,744.09	\$21,666,446.97	

Total Payable: **\$610,297.12**

Rpt-ID: RCPEsprj

Georgia

Date: 02/02/2021

User: 01025284

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1800936-0

Estimate Number: 0030

Pay Period: 01/05/2021
to 01/31/2021

Project Number 532370-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0023	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		6,067.000	11,776.930		
				82.000	515.740		
					12,292.670	\$42,290.68	\$1,007,998.94
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		34,730.000	28,675.850		
		TL & H LIME		80.000	475.050		
					29,150.900	\$38,004.00	\$2,332,072.00
0030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		23,089.000	13,562.194		
		L & H LIME		82.000	5,526.176		
					19,088.370	\$453,146.43	\$1,565,246.34
0035	413-0750	TACK COAT	GL	34,973.000	16,951.000		
				2.500	1,929.000		
					18,880.000	\$4,822.50	\$47,200.00
0063	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	264.000	646.797		
				42.000	93.333		
					740.130	\$3,919.99	\$31,085.46
0068	441-0104	CONC SIDEWALK, 4 IN	SY	23,009.000	28,631.948		
				32.500	219.342		
					28,851.290	\$7,128.62	\$937,666.93
0073	441-0108	CONC SIDEWALK, 8 IN	SY	706.000	459.633		
				38.500	13.333		
					472.966	\$513.32	\$18,209.19
0103	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	41,516.000	38,878.370		
				16.500	243.000		
					39,121.370	\$4,009.50	\$645,502.61

Category Amount:

\$553,835.04

\$6,584,981.47

Rpt-ID: RCPESPRJ

Georgia

Date: 02/02/2021

User: 01025284

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1800936-0

Estimate Number: 0030

Pay Period: 01/05/2021
to 01/31/2021

Project Number 532370-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0423	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	45,844.000 2.750	33,625.375 267.000 33,892.375	\$734.25	\$93,204.03
0433	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	51,832.000 3.750	25,441.500 132.750 25,574.250	\$497.81	\$95,903.44
0513	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		22,922.000 1.000	1,153.000 301.000 1,454.000	\$301.00	\$1,454.00
0613	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 500.000	29.000 1.000 30.000	\$500.00	\$15,000.00
Category Amount:						\$2,033.06	\$205,561.47
Category Number: 0100 LIGHTING							
0838	681-4415	LIGHTING STD, 40 FT MH, 12 FT ARM	EA	13.000 5400.000	6.000 7.000 13.000	\$37,800.00	\$70,200.00
0843	681-6403	LUMINAIRE, TP 4, 75 W, LED	EA	13.000 1750.000	.000 9.750 9.750	\$17,062.50	\$17,062.50
Category Amount:						\$54,862.50	\$87,262.50
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	116,349.450 -433.480 115,915.970	\$-433.48	\$115,915.97
	(IN#1)						
Category Amount:						\$-433.48	\$115,915.97
Project Total Amount:						\$610,297.12	\$22,276,744.09