

Rpt-ID: RCPESPRJ

Georgia

Date: 11/15/2019

User: alowe

Department of Transportation

Page 1 of 2

Estimate Summary By Project

Contract ID: B1CBA1801082-0

Estimate Number: 0010

Pay Period: 06/02/2019
to 11/15/2019

Contract Location:

28.900MI MILL &RESURF @I75/SR401@ N.GLADE RD TO S.L

Time Allowed: 300 Days

Elapsed Calender Days: 300 Days

Percent Time: 100.00

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 05/18/2018

Date Awarded: 05/18/2018

Date Contract Executed: 07/03/2018

Date Notice to Proceed: 07/05/2018

MARIETTA GA 30061-0970

Date Work Began: 08/23/2018

Phone: (770)422-7520

Date Time Stopped: 04/30/2019

Date Accepted: 06/28/2019

Escrow Agent:

Adjusted Completion Date: 04/30/2019

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$10,548,108.32

Original Contract Amount \$10,338,140.00

Funds Available \$630,578.83

Percent Complete 94.02%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005837	\$10,548,108.32	\$10,338,140.00	\$630,578.83	94.02%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/15/2019

User: alowe

Department of Transportation

Page 2 of 2

Estimate Summary By Project

Contract ID: B1CBA1801082-0

Estimate Number: 0010

Pay Period: 06/02/2019
to 11/15/2019

Project Number: M005837 I-75/SR 401 - MILL, PLMX RESF

Federal State Project Number: M005837

	Total to Date	Prev to Date	This Estimate
Participating	\$7,934,023.60	\$7,934,023.60	\$0.00
Non-Participating	\$1,983,505.89	\$1,983,505.89	\$0.00
Total Earnings	\$9,917,529.49	\$9,917,529.49	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$9,917,529.49	\$9,917,529.49	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,917,529.49	\$9,917,529.49	

Total Payable: **\$0.00**