

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2019

User: 01085121

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1801218-0

Estimate Number: 0005

Pay Period: 07/01/2019
to 07/31/2019

Contract Location:

I75/SR 401 N OF ARKWRIGHT RD EXT I475/SR 408 E

Time Allowed: 278 Days

Elapsed Calender Days: 309 Days

Percent Time: 111.15

District: 3

Area: 04

Contractor:

PEEK PAVEMENT MARKING, LLC
P. O. BOX 7337

Date Let: 07/20/2018

Date Awarded: 07/20/2018

Date Contract Executed: 09/05/2018

Date Notice to Proceed: 09/26/2018

COLUMBUS GA 31908-7337

Date Work Began: 03/11/2019

Phone: (706)563-5867

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2019

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$956,784.50

Original Contract Amount \$956,784.50

Funds Available \$40,924.85

Percent Complete 96.21%

Counties:

Bibb Monroe

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005845	\$956,784.50	\$956,784.50	\$40,924.85	95.72%	\$151,969.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2019

User: 01085121

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1801218-0

Estimate Number: 0005

Pay Period: 07/01/2019
to 07/31/2019

Project Number: M005845 I-75/SR 401 - PAVEMENT MARKING UPGRADES

Federal State Project Number: M005845

	Total to Date	Prev to Date	This Estimate
Participating	\$736,432.52	\$611,112.52	\$125,320.00
Non-Participating	\$184,108.13	\$152,778.13	\$31,330.00
Total Earnings	\$920,540.65	\$763,890.65	\$156,650.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$920,540.65	\$763,890.65	\$156,650.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$4,681.00)	\$0.00	(\$4,681.00)
Total:	\$915,859.65	\$763,890.65	

Total Payable: **\$151,969.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2019

User: 01085121

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1801218-0

Estimate Number: 0005

Pay Period: 07/01/2019
to 07/31/2019

Project Number M005845

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		100.000 15.000	171.000 -5.000 166.000	\$-75.00	\$2,490.00
0025	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	32.000 7.500	355.556 .000 355.556	\$0.00	\$2,666.67
0030	654-1003	RAISED PVMT MARKERS TP 3	EA	3,980.000 5.000	2,135.000 222.000 2,357.000	\$1,110.00	\$11,785.00
0050	656-2050	REMOVE EXIST SOLID TRAF STRIPE, 5 IN, THEF LM		38.630 650.000	33.788 -.090 33.698	\$-58.50	\$21,903.70
0085	657-9122	WET REFLECTIVE PREFORMED SOLID PAVEME LF DE, WHITE		6,750.000 5.500	1,989.000 1,897.000 3,886.000	\$10,433.50	\$21,373.00
0090	657-9210	WET REFLECTIVE PREFORMED SOLID PAVEME LM E, WHITE		19.500 14000.000	15.800 4.390 20.190	\$61,460.00	\$282,660.00
0095	657-9211	WET REFLECTIVE PREFORMED SOLID PAVEME LM E, YELLOW		19.100 14000.000	15.800 3.100 18.900	\$43,400.00	\$264,600.00
0100	657-9413	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM , BLACK		19.400 7000.000	15.800 2.020 17.820	\$14,140.00	\$124,740.00
0105	657-9535	WET REFLECTIVE PREFORMED PLASTIC PVMT EA E, TP PB-WR		4.000 500.000	.000 6.000 6.000	\$3,000.00	\$3,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/31/2019

User: 01085121

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1801218-0

Estimate Number: 0005

Pay Period: 07/01/2019
to 07/31/2019

Project Number M005845

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0130	657-9410	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM		19.400	15.800		
		, WHITE		7000.000	3.320		
					19.120	\$23,240.00	\$133,840.00
Category Amount:						\$156,650.00	\$869,058.37
Project Total Amount:						\$156,650.00	\$920,540.65