Rpt-ID: RCPESPRJ		Georgia			Date: 10/06/2020		/2020
User: rrobinso		Department of Transportation			Page 1 of 2		
		Estimate Summ	ary By Project				
Contract ID: B10	CBA1801224-0	Estimate Number: 0010			Р	ay Period: to	04/01/2020 10/06/2020
Contract Locatio	n:		Time Allowed:		558	Days	
TRAFF. SIGNAL & STRIPE UPGRADES		VARIOUS LOC. @S	Elapsed Calend	er Days:	617	Days	
			Percent Time:		110.5	7	
District: 7	7	<b>Area:</b> 00					
Contractor:							
R. J. HAYNIE & ASSOCIATES, INC.			Date Let:			06/22/2018	
P. O. BOX 1767			Date Awarded:			06/22/2018	
			Date Contract	Executed:		08/16/2018	
			Date Notice to	Proceed:		06/22/2018	
FOREST PARK		GA 30298-1767	A 30298-1767 Date Work Began:			05/15/2019	
Phone: (404)361-0672			Date Time Stopped:			02/28/2020	
			Date Accepted:			09/10/2020	
Escrow Agent:			Adjusted Com	pletion Date	:	12/31/2019	
Surety Co: PHILAE	DELPHIA INDEMNITY	INSURANCE COMPAI	NY				
Current Contract An	nount \$1,	.871,274.95 <b>C</b>	ounties:				
Original Contract Amount		786,074.95 D	eKalb	Gwinnett			
Funds Available		\$73,533.41					
Percent Complete		96.85%					
Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete		Project Payable	
0012814	\$1,871,274.95	\$1,786,074.95	\$73,533.41	96.07%		\$0.0	

Chief Engineer

Rpt-ID: RCPESPRJ	Georgia	Date: 10/06/2020		
User: rrobinso	Department of Transportation	Page 2 of 2		
	Estimate Summary By Project			
Contract ID: B1CBA1801224-0	Estimate Number: 0010	Pay Period: 04/01/2020		
		to 10/06/2020		

Project Number:

0012814

SR 8 & SR 236 - TRAFFIC SIGNAL UPGRADES

Federal State Project Number: 0012814

	Total to Date	Prev to Date	This Estimate
Participating	\$1,449,851.64	\$1,449,851.64	\$0.00
Non-Participating	\$362,462.90	\$362,462.90	\$0.00
Total Earnings	\$1,812,314.54	\$1,812,314.54	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,812,314.54	\$1,812,314.54	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$14,573.00)	(\$14,573.00)	\$0.00
Total:	\$1,797,741.54	\$1,797,741.54	
	1	lotal Payable:	\$0.00

Total Payable: