

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2019

User: 01036961

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1801261-0

Estimate Number: 0008

Pay Period: 08/01/2019
to 08/31/2019

Contract Location:

SR 81 AT SR 162 (SALEM RD). (E)

Time Allowed: 630 Days

Elapsed Calender Days: 356 Days

Percent Time: 56.51

District: 2

Area: 05

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 06/22/2018

Date Awarded: 06/22/2018

Date Contract Executed: 06/22/2018

Date Notice to Proceed: 09/10/2018

Date Work Began: 01/02/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

CUMMING GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$2,806,854.82

Original Contract Amount \$2,718,046.74

Funds Available \$2,469,994.30

Percent Complete 12.00%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009919	\$2,806,854.82	\$2,718,046.74	\$2,469,994.30	12.00%	\$74,945.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2019

User: 01036961

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1801261-0

Estimate Number: 0008

Pay Period: 08/01/2019
to 08/31/2019

Project Number: 0009919 SR 81 - ROUNDABOUT CONSTRUCTION

Federal State Project Number: 0009919

	Total to Date	Prev to Date	This Estimate
Participating	\$303,174.53	\$235,723.59	\$67,450.94
Non-Participating	\$33,685.99	\$26,191.46	\$7,494.53
Total Earnings	\$336,860.52	\$261,915.05	\$74,945.47
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$336,860.52	\$261,915.05	\$74,945.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$336,860.52	\$261,915.05	

Total Payable: **\$74,945.47**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2019

User: 01036961

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1801261-0

Estimate Number: 0008

Pay Period: 08/01/2019
to 08/31/2019

Project Number 0009919

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.326		
				80450.000	.017		
					.343	\$1,367.65	\$27,594.35
		0009919					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.200		
				663802.760	.050		
					.250	\$33,190.14	\$165,950.69
		0009919					
Category Amount:						\$34,557.79	\$193,545.04
Category Number: 0020 TEMP EROSION CONTROL							
0059	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,560.000	83.000		
				5.630	34.000		
					117.000	\$191.42	\$658.71
0085	163-0240	MULCH	TN	105.000	23.110		
				476.580	16.530		
					39.640	\$7,877.87	\$18,891.63
0095	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,200.000	551.000		
				1.350	13.000		
					564.000	\$17.55	\$761.40
0110	167-1500	WATER QUALITY INSPECTIONS	MO	21.000	7.000		
				1166.100	1.000		
					8.000	\$1,166.10	\$9,328.80
Category Amount:						\$9,252.94	\$29,640.54
Category Number: 0010 ROADWAY							
0240	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,005.000	1,319.800		
				30.670	193.000		
					1,512.800	\$5,919.31	\$46,397.58

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2019

User: 01036961

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1801261-0

Estimate Number: 0008

Pay Period: 08/01/2019
to 08/31/2019

Project Number 0009919

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0245	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	797.000 40.610	51.000 569.000 620.000	\$23,107.09	\$25,178.20
Category Amount:						\$29,026.40	\$71,575.78
Category Number: 0020 TEMP EROSION CONTROL							
0305	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		36.000 153.110	6.750 3.750 10.500	\$574.16	\$1,607.66
Category Amount:						\$574.16	\$1,607.66
Category Number: 0010 ROADWAY							
0495	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		4.000 608.400	.000 2.000 2.000	\$1,216.80	\$1,216.80
Category Amount:						\$1,216.80	\$1,216.80
Category Number: 0020 TEMP EROSION CONTROL							
0595	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	4.000 25.350	7.000 1.000 8.000	\$25.35	\$202.80
Category Amount:						\$25.35	\$202.80
Category Number: 0010 ROADWAY							
0695	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 6489.600	.520 .045 .565	\$292.03	\$3,666.62
Category Amount:						\$292.03	\$3,666.62
Project Total Amount:						\$74,945.47	\$336,860.52