

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2020

User: rrobinso

Department of Transportation

Page 1 of 2

Estimate Summary By Project

Contract ID: B1CBA1801387-0

Estimate Number: 0005

Pay Period: 01/26/2020
to 11/04/2020

Contract Location:

I-285/SR 407 - STRIPING & MARKING UPGRADES

Time Allowed: 278 Days

Elapsed Calender Days: 294 Days

Percent Time: 105.76

District: 7

Area: 01

Contractor:

PEEK PAVEMENT MARKING, LLC
P. O. BOX 7337

Date Let: 07/20/2018

Date Awarded: 07/20/2018

Date Contract Executed: 09/10/2018

Date Notice to Proceed: 09/26/2018

COLUMBUS GA 31908-7337

Date Work Began: 03/12/2019

Phone: (706)563-5867

Date Time Stopped: 07/16/2019

Date Accepted: 07/16/2019

Escrow Agent:

Adjusted Completion Date: 06/30/2019

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$380,083.25

Original Contract Amount \$380,083.25

Funds Available \$109,637.82

Percent Complete 71.51%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005846	\$380,083.25	\$380,083.25	\$109,637.82	71.15%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2020

User: rrobinso

Department of Transportation

Page 2 of 2

Estimate Summary By Project

Contract ID: B1CBA1801387-0

Estimate Number: 0005

Pay Period: 01/26/2020
to 11/04/2020

Project Number: M005846 I-285/SR 407 - STRIPING & MARKING UPGRADES

Federal State Project Number: M005846

	Total to Date	Prev to Date	This Estimate
Participating	\$244,610.51	\$244,610.51	\$0.00
Non-Participating	\$27,178.92	\$27,178.92	\$0.00
Total Earnings	\$271,789.43	\$271,789.43	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$271,789.43	\$271,789.43	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,344.00)	(\$1,344.00)	\$0.00
Total:	\$270,445.43	\$270,445.43	

Total Payable: **\$0.00**