

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2020

User: 00985424

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0014

Pay Period: 06/01/2020
to 06/30/2020

Contract Location:

606MI.CONST.BR.& APPR TALIAFERRO SPRNGS RD CHTGA

Time Allowed:

721 Days

Elapsed Calender Days:

608 Days

Percent Time:

84.33

District: 6

Area: 04

Contractor:

TIDWELL CONSTRUCTION COMPANY
P. O. DRAWER 1466

Date Let:

08/17/2018

Date Awarded:

08/17/2018

Date Contract Executed:

10/31/2018

Date Notice to Proceed:

11/01/2018

DOUGLASVILLE

GA 30133-1466

Date Work Began:

01/29/2019

Phone: (770)942-5121

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

12/31/2019

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,351,812.93

Original Contract Amount \$4,308,827.50

Funds Available \$1,332,651.66

Percent Complete 71.01%

Counties:

Chattooga

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0003081	\$4,351,812.93	\$4,308,827.50	\$1,332,651.66	69.38%	\$160,125.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2020

User: 00985424

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0014

Pay Period: 06/01/2020
to 06/30/2020

Project Number: 0003081 TALIAFERRO SPRINGS RD (CR 321) - BRIDGE REF

Federal State Project Number: 0003081

	Total to Date	Prev to Date	This Estimate
Participating	\$2,472,258.62	\$2,334,774.61	\$137,484.01
Non-Participating	\$618,064.65	\$583,693.65	\$34,371.00
Total Earnings	\$3,090,323.27	\$2,918,468.26	\$171,855.01
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,090,323.27	\$2,918,468.26	\$171,855.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$71,162.00)	(\$59,432.00)	(\$11,730.00)
Total:	\$3,019,161.27	\$2,859,036.26	

Total Payable: **\$160,125.01**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2020

User: 00985424

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0014

Pay Period: 06/01/2020
to 06/30/2020

Project Number 0003081

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0035	210-0100	GRADING COMPLETE -	LS	1.000	.800		
				350000.000	.100		
					.900	\$35,000.00	\$315,000.00
		0003081					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	5,882.000	516.000		
				35.000	3,163.260		
					3,679.260	\$110,714.10	\$128,774.10
0045	318-3000	AGGR SURF CRS	TN	500.000	115.890		
				37.000	37.700		
					153.590	\$1,394.90	\$5,682.83
0105	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	100.000	50.000		
				25.750	50.000		
					100.000	\$1,287.50	\$2,575.00
0108	108-1000	LIQUIDATED DAMAGES PER DAY	DAY	.000	-219.000		
				1000.000	-30.000		
					-249.000	\$-30,000.00	(\$249,000.00)
		MILESTONE 01- FAILURE TO REOPEN ROADWAY SEE SPEC 108					
Category Amount:						\$118,396.50	\$203,031.93
Category Number: 0020 BRIDGE NO 1 - OVER CHATTOOGA RIVER							
0135	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.990		
				600000.000	.010		
					1.000	\$6,000.00	\$600,000.00
		1					
0160	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.990		
				115000.000	.010		
					1.000	\$1,150.00	\$115,000.00
		1					
0185	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	966.000	876.194		
				60.000	547.054		
					1,423.248	\$32,823.24	\$85,394.88

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2020

User: 00985424

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1801516-0

Estimate Number: 0014

Pay Period: 06/01/2020
to 06/30/2020

Project Number 0003081

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO 1 - OVER CHATTOOGA RIVER							
0190	603-7000	PLASTIC FILTER FABRIC	SY	966.000	876.194		
				5.000	547.054		
					1,423.248	\$2,735.27	\$7,116.24
0195	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.950		
				100000.000	.050		
					1.000	\$5,000.00	\$100,000.00
		1					
Category Amount:						\$47,708.51	\$907,511.12
Category Number: 0030 EROSION CONTROL							
0240	167-1500	WATER QUALITY INSPECTIONS	MO	14.000	15.000		
				750.000	1.000		
					16.000	\$750.00	\$12,000.00
Category Amount:						\$750.00	\$12,000.00
Category Number: 0010 ROADWAY							
0410	441-0301	CONC SPILLWAY, TP 1	EA	4.000	2.000		
				2500.000	2.000		
					4.000	\$5,000.00	\$10,000.00
Category Amount:						\$5,000.00	\$10,000.00
Project Total Amount:						\$171,855.01	\$3,090,323.27