

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2022

User: 01067505

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1801568-0

Estimate Number: 0022

Pay Period: 01/01/2022
to 02/28/2022

Contract Location:

BRDGE JACK& REHAB.@ VAR.LOCATIONS ON I-16/SR404 &

Time Allowed: 1054 Days

Elapsed Calender Days: 1156 Days

Percent Time: 109.68

District: 5

Area: 03

Contractor:

MASSANA CONSTRUCTION, INC.
115 HOWELL ROAD.

Date Let: 10/19/2018

Date Awarded: 11/02/2018

Date Contract Executed: 12/06/2018

Date Notice to Proceed: 12/31/2018

TYRONE GA 30290-2724

Date Work Began: 02/25/2019

Phone: (770)632-2081

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/18/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$5,510,854.67

Original Contract Amount \$6,252,717.00

Funds Available \$937,534.06

Percent Complete 85.16%

Counties:

Bryan Chatham McIntosh

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005575	\$5,510,854.67	\$6,252,717.00	\$937,534.06	82.99%	\$180,252.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2022

User: 01067505

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1801568-0

Estimate Number: 0022

Pay Period: 01/01/2022
to 02/28/2022

Project Number: M005575 I-16/SR 404 & I-95/SR 405 - BRIDGE REHABILITATION

Federal State Project Number: M005575

	Total to Date	Prev to Date	This Estimate
Participating	\$3,754,437.29	\$3,576,581.44	\$177,855.85
Non-Participating	\$938,609.32	\$894,145.36	\$44,463.96
Total Earnings	\$4,693,046.61	\$4,470,726.80	\$222,319.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,693,046.61	\$4,470,726.80	\$222,319.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$47,000.00)	(\$47,000.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$72,726.00)	(\$30,659.00)	(\$42,067.00)
Total:	\$4,573,320.61	\$4,393,067.80	

Total Payable: **\$180,252.81**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2022

User: 01067505

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1801568-0

Estimate Number: 0022

Pay Period: 01/01/2022
to 02/28/2022

Project Number M005575

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
0005	441-0004	CONC SLOPE PAV, 4 IN	SY	200.000 55.000	.000 186.444 186.444	\$10,254.42	\$10,254.42
0010	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - 1, BENT NO - 1	LF	33.000 45.000	.000 33.500 33.500	\$1,507.50	\$1,507.50
0015	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - 1, BENT NO - 2	LF	33.000 45.000	.000 33.500 33.500	\$1,507.50	\$1,507.50
0020	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - 1, BENT NO - 3	LF	33.000 45.000	.000 32.000 32.000	\$1,440.00	\$1,440.00
0025	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - 1, BENT NO - 4	LF	33.000 45.000	.000 32.000 32.000	\$1,440.00	\$1,440.00
0030	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - 1, BENT NO - 5	LF	33.000 45.000	.000 32.000 32.000	\$1,440.00	\$1,440.00
Category Amount:						\$17,589.42	\$17,589.42
Category Number: 0050 BRIDGE 4 - CR 21 OVER I-95							
0285	519-0515	SURFACE PREPARATION	SY	688.000 8.000	.000 860.444 860.444	\$6,883.55	\$6,883.55
0290	519-0530	POLYMER OVERLAY	SY	688.000 32.000	.000 860.444 860.444	\$27,534.21	\$27,534.21
Category Amount:						\$34,417.76	\$34,417.76

Estimate Summary By Project

Pay Period: 01/01/2022

to 02/28/2022

Project Number M005575

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0060 BRIDGE 5 - CR 129 OVER I-95					
0375	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	35.000	.000		
				45.000	34.500		
					34.500	\$1,552.50	\$1,552.50
		5, BENT NO - 1					
0380	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	35.000	.000		
				45.000	34.500		
					34.500	\$1,552.50	\$1,552.50
		5, BENT NO - 2					
0385	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	35.000	.000		
				45.000	34.500		
					34.500	\$1,552.50	\$1,552.50
		5, BENT NO - 3					
0390	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	35.000	.000		
				45.000	34.500		
					34.500	\$1,552.50	\$1,552.50
		5, BENT NO - 4					
0395	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	35.000	.000		
				45.000	34.500		
					34.500	\$1,552.50	\$1,552.50
		5, BENT NO - 5					
0400	500-3002	CLASS AA CONCRETE	CY	59.000	39.204		
				1150.000	19.600		
					58.804	\$22,540.00	\$67,624.60
0415	511-1000	BAR REINF STEEL	LB	12,095.000	7,422.000		
				2.000	3,469.000		
					10,891.000	\$6,938.00	\$21,782.00
Category Amount:						\$37,240.50	\$97,169.10
Category Number:		0010 ROADWAY					
0454	150-1000	TRAFFIC CONTROL -	LS	1.000	.634		
				995000.350	.116		
					.750	\$115,420.04	\$746,250.26
		M005575					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/02/2022

User: 01067505

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1801568-0

Estimate Number: 0022

Pay Period: 01/01/2022
to 02/28/2022

Project Number M005575

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0506	402-3101	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN ITUM MATL & H LIME		361.000 162.000	344.975 43.445 388.420	\$7,038.09	\$62,924.04
0646	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		5,635.000 2.000	3,494.000 2,492.000 5,986.000	\$4,984.00	\$11,972.00
0651	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		5,584.000 2.000	3,494.000 2,630.000 6,124.000	\$5,260.00	\$12,248.00
0671	654-1001	RAISED PVMT MARKERS TP 1	EA	64.000 5.000	98.000 74.000 172.000	\$370.00	\$860.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-4,502.570 .000 -4,502.570	\$0.00	(\$4,502.57)
		(IN#1)					
Category Amount:						\$133,072.13	\$829,751.73
Project Total Amount:						\$222,319.81	\$4,693,046.61