

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1801639-0

Estimate Number: 0007

Pay Period: 07/02/2020
to 07/31/2020

Contract Location:

BRIDGE REHABILITATION AT VARIOUS LOCATIONS ON I-20/

Time Allowed: 984 Days

Elapsed Calender Days: 528 Days

Percent Time: 53.66

District: 7

Area: 03

Contractor:

GIBSON & ASSOCIATES, INC.
P. O. BOX 800579

Date Let: 12/14/2018

Date Awarded: 12/14/2018

Date Contract Executed: 02/16/2019

Date Notice to Proceed: 02/20/2019

Date Work Began: 04/10/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/30/2021

BALCH SPRINGS TX 75180

Phone:

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$6,685,575.68

Original Contract Amount \$6,600,650.68

Funds Available \$4,703,048.46

Percent Complete 29.65%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005699	\$6,685,575.68	\$6,600,650.68	\$4,703,048.46	29.65%	\$219,386.96

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1801639-0

Estimate Number: 0007

Pay Period: 07/02/2020
to 07/31/2020

Project Number: M005699 I-20/SR 402 - BRIDGE REHAB

Federal State Project Number: M005699

	Total to Date	Prev to Date	This Estimate
Participating	\$1,586,021.77	\$1,410,512.19	\$175,509.58
Non-Participating	\$396,505.45	\$352,628.07	\$43,877.38
Total Earnings	\$1,982,527.22	\$1,763,140.26	\$219,386.96
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,982,527.22	\$1,763,140.26	\$219,386.96
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,982,527.22	\$1,763,140.26	

Total Payable: **\$219,386.96**

Rpt-ID: RCPEsprj

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1801639-0

Estimate Number: 0007

Pay Period: 07/02/2020
to 07/31/2020

Project Number M005699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.397		
				552000.000	.117		
					.514	\$64,584.00	\$283,728.00
		M005699					
0060	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,203.000	169.660		
				250.000	128.060		
					297.720	\$32,015.00	\$74,430.00
0070	413-0750	TACK COAT	GL	328.000	72.000		
				10.000	113.000		
					185.000	\$1,130.00	\$1,850.00
0075	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	816.000	36.667		
				20.000	39.111		
					75.778	\$782.22	\$1,515.56
0080	433-1000	REINF CONC APPROACH SLAB	SY	1,443.000	171.667		
				245.000	306.667		
					478.334	\$75,133.42	\$117,191.83
0085	441-0301	CONC SPILLWAY, TP 1	EA	10.000	2.000		
				2600.000	2.000		
					4.000	\$5,200.00	\$10,400.00
0115	641-1100	GUARDRAIL, TP T	LF	525.000	84.000		
				92.950	84.000		
					168.000	\$7,807.80	\$15,615.60
0120	641-1200	GUARDRAIL, TP W	LF	2,150.000	725.000		
				28.330	444.000		
					1,169.000	\$12,578.52	\$33,117.77
0125	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	10.000	2.000		
				1815.000	3.000		
					5.000	\$5,445.00	\$9,075.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1801639-0

Estimate Number: 0007

Pay Period: 07/02/2020
to 07/31/2020

Project Number M005699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0129	641-5006	GUARDRAIL ANCHORAGE, TP 6	EA	16.000 495.000	4.000 4.000 8.000	\$1,980.00	\$3,960.00
0130	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	8.000 3190.000	2.000 1.000 3.000	\$3,190.00	\$9,570.00
Category Amount:						\$209,845.96	\$560,453.76
Category Number: 0020 BRIDGES							
0518	521-3000	PATCHING CONCRETE BRIDGE	SF	8.000 250.000	.000 10.060 10.060	\$2,515.00	\$2,515.00
0523	528-0501	EPOXY PRESSURE INJECTION OF CONCRETE (LF		60.000 100.000	.000 70.260 70.260	\$7,026.00	\$7,026.00
4							
Category Amount:						\$9,541.00	\$9,541.00
Project Total Amount:						\$219,386.96	\$1,982,527.22