

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2020

User: c0004560

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1900879-0

Estimate Number: 0003

Pay Period: 01/01/2020
to 04/30/2020

Contract Location:

SR 17 BEGIN NORTH OF SR 184 AND EXTENDING NORTH O

Time Allowed: 481 Days

Elapsed Calender Days: 252 Days

Percent Time: 52.39

District: 1

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 08/22/2019

Date Notice to Proceed: 08/23/2019

Date Work Began: 11/11/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/15/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$4,858,684.82

Original Contract Amount \$4,858,684.82

Funds Available \$1,252,260.02

Percent Complete 74.23%

Counties:

Habersham Stephens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005737	\$4,858,684.82	\$4,858,684.82	\$1,252,260.02	74.23%	\$2,273,967.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2020

User: c0004560

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1900879-0

Estimate Number: 0003

Pay Period: 01/01/2020
to 04/30/2020

Project Number: M005737 SR 17 - MILL & PLMX RESF

Federal State Project Number: M005737

	Total to Date	Prev to Date	This Estimate
Participating	\$2,885,139.84	\$1,065,965.80	\$1,819,174.04
Non-Participating	\$721,284.96	\$266,491.45	\$454,793.51
Total Earnings	\$3,606,424.80	\$1,332,457.25	\$2,273,967.55
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,606,424.80	\$1,332,457.25	\$2,273,967.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,606,424.80	\$1,332,457.25	

Total Payable: **\$2,273,967.55**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2020

User: c0004560

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1900879-0

Estimate Number: 0003

Pay Period: 01/01/2020
to 04/30/2020

Project Number M005737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.366		
				814497.450	.158		
					.524	\$128,690.60	\$426,796.66
		M005737					
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		24,857.000 65.920	.000 19,817.000 19,817.000	\$1,306,336.64	\$1,306,336.64
0035	413-0750	TACK COAT	GL	21,091.000 0.010	3,089.000 13,149.000 16,238.000	\$131.49	\$162.38
Category Amount:						\$1,435,158.73	\$1,733,295.68
Category Number: 0020 ALT 2 - ASPHALTIC CONCRETE OPEN GRADED CRACK RELIEF							
0045	415-5000	ASPHALTIC CONCRETE OPEN GRADED CRACK TN ONLY, INCL BITUM MATL & H LIME		13,452.000 74.390	.000 10,443.630 10,443.630	\$776,901.64	\$776,901.64
Category Amount:						\$776,901.64	\$776,901.64
Category Number: 0030 ROADWAY							
0055	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	21,739.000 2.840	.000 18,172.470 18,172.470	\$51,609.81	\$51,609.81
0060	647-6200	LOOP DETECTOR, 6 FT X 6 FT, BIPOLE	EA	7.000 900.000	.000 4.000 4.000	\$3,600.00	\$3,600.00
0065	647-6300	LOOP DETECTOR, 6 FT X 40 FT, QUADRUPOLE	EA	10.000 1100.000	.000 6.000 6.000	\$6,600.00	\$6,600.00
Category Amount:						\$61,809.81	\$61,809.81

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2020

User: c0004560

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1900879-0

Estimate Number: 0003

Pay Period: 01/01/2020

to 04/30/2020

Project Number M005737

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020	ALT 2 - ASPHALTIC CONCRETE OPEN GRADED CRACK RELIEF				
0165	413-0750	TACK COAT	GL	20,803.000	.000		
				0.010	9,737.000		
					9,737.000	\$97.37	\$97.37
					Category Amount:	\$97.37	\$97.37
					Project Total Amount:	\$2,273,967.55	\$3,606,424.80