

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2020

User: 01060797

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA1901325-0

Estimate Number: 0012

Pay Period: 10/01/2020
to 10/08/2020

Contract Location:

I-75/SR 401 OVER SR 5 CONN (BARRETT PKWY). (E)

Time Allowed: 301 Days

Elapsed Calender Days: 462 Days

Percent Time: 153.49

District: 7

Area: 02

Contractor:

KIEWIT INFRASTRUCTURE SOUTH CO.
KIEWIT PLAZA

Date Let: 04/19/2019

Date Awarded: 04/19/2019

Date Contract Executed: 07/04/2019

Date Notice to Proceed: 07/05/2019

OMAHA NB 68131-3302

Date Work Began: 09/23/2019

Phone: (402)342-2052

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2020

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,484,732.60

Original Contract Amount \$4,147,083.20

Funds Available \$17,990.49

Percent Complete 101.00%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005938	\$4,484,732.60	\$4,147,083.20	\$17,990.49	99.60%	\$523,550.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2020

User: 01060797

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA1901325-0

Estimate Number: 0012

Pay Period: 10/01/2020
to 10/08/2020

Project Number: M005938 I-75/SR 401 - BRIDGE REHAB

Federal State Project Number: M005938

	Total to Date	Prev to Date	This Estimate
Participating	\$3,623,754.48	\$3,202,411.90	\$421,342.58
Non-Participating	\$905,938.63	\$800,602.98	\$105,335.65
Total Earnings	\$4,529,693.11	\$4,003,014.88	\$526,678.23
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,529,693.11	\$4,003,014.88	\$526,678.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$62,951.00)	(\$59,823.00)	(\$3,128.00)
Total:	\$4,466,742.11	\$3,943,191.88	
		Total Payable:	\$523,550.23

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2020

User: 01060797

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1901325-0

Estimate Number: 0012

Pay Period: 10/01/2020
to 10/08/2020

Project Number M005938

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TRAFFIC CONTROL							
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		500.000	1,952.750		
				95.000	743.500		
					2,696.250	\$70,632.50	\$256,143.75
Category Amount:						\$70,632.50	\$256,143.75
Category Number: 0040 BRIDGE NO. 1 - I-75/SR 401 OVER SR 5 CONN. (BARRETT PKWY)							
0075	500-0100	GROOVED CONCRETE	SY	1,292.000	.000		
				5.900	3,339.556		
					3,339.556	\$19,703.38	\$19,703.38
0110	535-1005	PAINT EXIST STEEL STRUCTURE, STA NO -	LS	1.000	.125		
				340000.000	.875		
					1.000	\$297,500.00	\$340,000.00
		757+99.80					
0169	535-1005	PAINT EXIST STEEL STRUCTURE, STA NO -	LS	1.000	.125		
				340000.000	.340		
					.465	\$115,600.00	\$158,100.00
		758+20.75					
Category Amount:						\$432,803.38	\$517,803.38
Category Number: 0010 ROADWAY							
0189	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		490.000	592.750		
		MATL & H LIME		165.000	67.770		
					660.520	\$11,182.05	\$108,985.80
0190	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		650.000	425.190		
		L & H LIME		145.000	79.140		
					504.330	\$11,475.30	\$73,127.85
0200	413-0750	TACK COAT	GL	620.000	1,153.000		
				6.500	90.000		
					1,243.000	\$585.00	\$8,079.50
Category Amount:						\$23,242.35	\$190,193.15
Project Total Amount:						\$526,678.23	\$4,529,693.11