

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2021

User: C0008350

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0019

Pay Period: 08/04/2021
to 09/10/2021

Contract Location:

SR 92 AT LOCKWOOD RD (CR 308) AND AT SEAY RD (CR 138)

Time Allowed:

741 Days

Elapsed Calender Days:

813 Days

Percent Time:

109.72

District: 3

Area: 05

Contractor:

PIEDMONT PAVING, INC.
1226 HWY. 16 EAST

Date Let:

04/19/2019

Date Awarded:

04/19/2019

Date Contract Executed:

06/11/2019

Date Notice to Proceed:

06/21/2019

Date Work Began:

08/06/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

NEWNAN

GA 30263-7118

Phone: (678)423-0586

Escrow Agent:

Surety Co: NO SURETY REQUIRED

Current Contract Amount \$5,107,994.75

Original Contract Amount \$4,959,895.08

Funds Available \$1,358,057.27

Percent Complete 73.68%

Counties:

Fayette

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009971	\$2,539,747.40	\$2,469,889.09	\$757,715.28	70.17%	\$99,934.11
0009972	\$2,568,247.35	\$2,490,005.99	\$600,341.99	76.62%	\$69,309.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2021

User: C0008350

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0019

Pay Period: 08/04/2021
to 09/10/2021

Project Number: 0009971 ROUNDABOUT AT SR 92 AND ANTIOCH ROAD

Federal State Project Number: 0009971

	Total to Date	Prev to Date	This Estimate
Participating	\$1,795,838.12	\$1,681,046.01	\$114,792.11
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$1,795,838.12	\$1,681,046.01	\$114,792.11
Stockpiled Materials	\$14,346.00	\$14,346.00	\$0.00
Gross Earnings	\$1,810,184.12	\$1,695,392.01	\$114,792.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$28,152.00)	(\$13,294.00)	(\$14,858.00)
Total:	\$1,782,032.12	\$1,682,098.01	

Total Payable: **\$99,934.11**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2021

User: C0008350

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0019

Pay Period: 08/04/2021
to 09/10/2021

Project Number: 0009972 ROUNDABOUT AT SR 92 AND SEAY ROAD

Federal State Project Number: 0009972

	Total to Date	Prev to Date	This Estimate
Participating	\$1,967,905.36	\$1,898,595.43	\$69,309.93
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$1,967,905.36	\$1,898,595.43	\$69,309.93
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,967,905.36	\$1,898,595.43	\$69,309.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,967,905.36	\$1,898,595.43	

Total Payable: **\$69,309.93**

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2021

User: C0008350

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0019

Pay Period: 08/04/2021
to 09/10/2021

Project Number 0009971

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	150-1000	TRAFFIC CONTROL -	LS	1.000	.899		
				74201.390	.013		
					.912	\$964.62	\$67,671.67
		0009971					
0030	163-0240	MULCH	TN	70.000	33.778		
				254.400	1.120		
					34.898	\$284.93	\$8,878.05
0070	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	4.000	.000		
				212.000	3.000		
					3.000	\$636.00	\$636.00
0080	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,735.000	3,963.500		
				3.380	105.000		
					4,068.500	\$354.90	\$13,751.53
0085	210-0100	GRADING COMPLETE -	LS	1.000	.954		
				402480.000	.010		
					.964	\$4,024.80	\$387,990.72
		(971)					
0090	310-1101	GR AGGR BASE CRS, INCL MATL	TN	7,467.000	8,703.320		
				28.810	290.430		
					8,993.750	\$8,367.29	\$259,109.94
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		2,646.000	2,394.850		
		TL & H LIME		85.150	280.970		
					2,675.820	\$23,924.60	\$227,846.07
0100	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,716.000	1,588.780		
		L & H LIME		94.190	261.370		
					1,850.150	\$24,618.44	\$174,265.63
0110	413-0750	TACK COAT	GL	1,683.000	1,593.000		
				3.820	144.000		
					1,737.000	\$550.08	\$6,635.34

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2021

User: C0008350

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0019

Pay Period: 08/04/2021
to 09/10/2021

Project Number 0009971

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		403.000 123.490	.000 52.103 52.103	\$6,434.20	\$6,434.20
0125	441-0104	CONC SIDEWALK, 4 IN	SY	2,375.000 40.810	1,617.589 658.778 2,276.367	\$26,884.73	\$92,898.54
0215	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		351.000 21.160	.000 60.350 60.350	\$1,277.01	\$1,277.01
0220	636-2070	GALV STEEL POSTS, TP 7	LF	706.000 8.860	.000 109.500 109.500	\$970.17	\$970.17
0275	668-1100	CATCH BASIN, GP 1	EA	19.000 3381.850	16.000 3.000 19.000	\$10,145.55	\$64,255.15
0285	668-2100	DROP INLET, GP 1	EA	6.000 2371.970	5.500 2.000 7.500	\$4,743.94	\$17,789.78
0330	700-6910	PERMANENT GRASSING	AC	10.000 980.500	1.816 .623 2.439	\$610.85	\$2,391.44
Category Amount:						\$114,792.11	\$1,332,801.24
Project Total Amount:						\$114,792.11	\$1,795,838.12

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2021

User: C0008350

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0019

Pay Period: 08/04/2021
to 09/10/2021

Project Number 0009972

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-1000	TRAFFIC CONTROL -	LS	1.000 75536.590	.932 .057 .989	\$4,305.59	\$74,705.69
		0009972					
0020	163-0240	MULCH	TN	75.000 254.400	43.803 .882 44.685	\$224.38	\$11,367.86
0065	167-1500	WATER QUALITY INSPECTIONS	MO	9.000 477.000	21.000 4.000 25.000	\$1,908.00	\$11,925.00
0070	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,797.000 3.380	7,732.500 108.750 7,841.250	\$367.58	\$26,503.43
0075	210-0100	GRADING COMPLETE -	LS	1.000 368877.000	.954 .010 .964	\$3,688.77	\$355,597.43
		(972)					
0085	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		3,056.000 85.150	3,572.220 58.200 3,630.420	\$4,955.73	\$309,130.26
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,830.000 94.190	2,194.110 204.220 2,398.330	\$19,235.48	\$225,898.70
0100	413-0750	TACK COAT	GL	1,867.000 3.820	2,182.000 144.000 2,326.000	\$550.08	\$8,885.32
0110	439-0022	PLAIN PC CONC PVMt, CL 3 CONC, 10 INCH THK SY		646.000 123.490	.000 58.056 58.056	\$7,169.34	\$7,169.34

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2021

User: C0008350

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1901341-0

Estimate Number: 0019

Pay Period: 08/04/2021
to 09/10/2021

Project Number 0009972

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	441-0104	CONC SIDEWALK, 4 IN	SY	2,566.000 40.810	1,491.917 217.889 1,709.806	\$8,892.05	\$69,777.18
0155	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	3,405.000 14.840	3,066.000 635.000 3,701.000	\$9,423.40	\$54,922.84
0210	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		107.000 21.200	.000 75.750 75.750	\$1,605.90	\$1,605.90
0220	636-2070	GALV STEEL POSTS, TP 7	LF	762.000 8.860	.000 137.500 137.500	\$1,218.25	\$1,218.25
0285	668-1100	CATCH BASIN, GP 1	EA	15.000 3381.850	13.250 1.500 14.750	\$5,072.78	\$49,882.29
0345	700-6910	PERMANENT GRASSING	AC	9.000 980.500	1.992 .606 2.598	\$594.18	\$2,547.34
0370	716-2000	EROSION CONTROL MATS, SLOPES	SY	425.000 1.030	2,182.111 95.556 2,277.667	\$98.42	\$2,346.00
Category Amount:						\$69,309.93	\$1,213,482.83
Project Total Amount:						\$69,309.93	\$1,967,905.36