

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2020

User: 00998217

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1901483-0

Estimate Number: 0007

Pay Period: 02/29/2020
to 03/31/2020

Contract Location:

0.114 MI.CONST. BR & APPCH@ GREEN TIPPETT RD OVER

Time Allowed: 260 Days

Elapsed Calender Days: 260 Days

Percent Time: 100.00

District: 5

Area: 01

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 05/17/2019

Date Awarded: 05/17/2019

Date Contract Executed: 07/15/2019

Date Notice to Proceed: 07/16/2019

NEWNAN GA 30263-2214

Date Work Began: 09/30/2019

Phone: (678)423-7770

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2020

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$1,137,327.72

Original Contract Amount \$1,128,841.32

Funds Available \$490,279.73

Percent Complete 44.90%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015583	\$1,137,327.72	\$1,128,841.32	\$490,279.73	56.89%	\$107,218.16

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2020

User: 00998217

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1901483-0

Estimate Number: 0007

Pay Period: 02/29/2020
to 03/31/2020

Project Number: 0015583 GREEN TIPPETT RD (CR 247) - BRIDGE REPLACI

Federal State Project Number: 0015583

	Total to Date	Prev to Date	This Estimate
Participating	\$408,562.60	\$322,788.07	\$85,774.53
Non-Participating	\$102,140.62	\$80,696.99	\$21,443.63
Total Earnings	\$510,703.22	\$403,485.06	\$107,218.16
Stockpiled Materials	\$136,344.77	\$136,344.77	\$0.00
Gross Earnings	\$647,047.99	\$539,829.83	\$107,218.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$647,047.99	\$539,829.83	

Total Payable: **\$107,218.16**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2020

User: 00998217

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1901483-0

Estimate Number: 0007

Pay Period: 02/29/2020
to 03/31/2020

Project Number 0015583

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 41462.490	.619 .106 .725	\$4,395.02	\$30,060.31
		0015583					
0010	210-0100	GRADING COMPLETE -	LS	1.000 105284.430	.440 .140 .580	\$14,739.82	\$61,064.97
		0015583					
0105	163-0240	MULCH	TN	30.000 252.400	8.630 .560 9.190	\$141.34	\$2,319.56
0110	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,408.000 1.660	55.000 110.000 165.000	\$182.60	\$273.90
Category Amount:						\$19,458.78	\$93,718.74
Category Number: 0020 BRIDGE NO. 1 - OVER ROCKY CREEK							
0140	500-3101	CLASS A CONCRETE	CY	46.000 2250.000	21.632 7.002 28.634	\$15,754.50	\$64,426.50
0150	511-1000	BAR REINF STEEL	LB	6,666.000 1.000	3,333.000 964.000 4,297.000	\$964.00	\$4,297.00
0160	520-2218	PILING, PSC, 18 IN SQ	LF	435.000 100.000	185.490 231.320 416.810	\$23,132.00	\$41,681.00
0165	520-2220	PILING, PSC, 20 IN SQ	LF	515.000 105.000	301.350 157.700 459.050	\$16,558.50	\$48,200.25

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2020

User: 00998217

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1901483-0

Estimate Number: 0007

Pay Period: 02/29/2020
to 03/31/2020

Project Number 0015583

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 BRIDGE NO. 1 - OVER ROCKY CREEK							
0205	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	591.000	73.333		
				92.670	285.917		
					359.250	\$26,495.93	\$33,291.70
0210	603-7000	PLASTIC FILTER FABRIC	SY	591.000	73.333		
				3.510	285.917		
					359.250	\$1,003.57	\$1,260.97
161	520-2218	PILING, PSC, 18 IN SQ	LF	.000	14.510		
				75.000	43.680		
					58.190	\$3,276.00	\$4,364.25
		18" PILE CUTOFF					
166	520-2220	PILING, PSC, 20 IN SQ	LF	.000	53.650		
				78.750	7.300		
					60.950	\$574.88	\$4,799.81
		20" PILE CUTOFF					
Category Amount:						\$87,759.38	\$202,321.48
Project Total Amount:						\$107,218.16	\$510,703.22