

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: 01083592

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA1901490-0

Estimate Number: 0002

Pay Period: 04/01/2020
to 04/30/2020

Contract Location:

CARROLL, CHEROKEE, DADE, FANNIN, FLOYD, GORDON, F

Time Allowed: 364 Days

Elapsed Calender Days: 303 Days

Percent Time: 83.24

District: 6

Area: 01

Contractor:

PEEK PAVEMENT MARKING, LLC
P. O. BOX 7337

Date Let: 05/17/2019

Date Awarded: 05/17/2019

Date Contract Executed: 07/01/2019

Date Notice to Proceed: 07/03/2019

COLUMBUS GA 31908-7337

Date Work Began: 03/27/2020

Phone: (706)563-5867

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2020

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$1,563,319.67

Original Contract Amount \$1,563,319.67

Funds Available \$1,465,970.39

Percent Complete 6.23%

Counties:

All Counties

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015784	\$1,563,319.67	\$1,563,319.67	\$1,465,970.39	6.23%	\$58,544.22

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: 01083592

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA1901490-0

Estimate Number: 0002

Pay Period: 04/01/2020
to 04/30/2020

Project Number: 0015784 VARIOUS LOCATIONS - RUMBLE STRIPS

Federal State Project Number: 0015784

	Total to Date	Prev to Date	This Estimate
Participating	\$87,614.35	\$34,924.55	\$52,689.80
Non-Participating	\$9,734.93	\$3,880.51	\$5,854.42
Total Earnings	\$97,349.28	\$38,805.06	\$58,544.22
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$97,349.28	\$38,805.06	\$58,544.22
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$97,349.28	\$38,805.06	

Total Payable: **\$58,544.22**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2020

User: 01083592

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA1901490-0

Estimate Number: 0002

Pay Period: 04/01/2020
to 04/30/2020

Project Number 0015784

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.250		
				125000.000	.025		
					.275	\$3,125.00	\$34,375.00
		0015784					
0010	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM		305.150	14.643		
		UOUS)		515.950	107.412		
					122.055	\$55,419.22	\$62,974.28
		EDGE 6" RUMBLE STRIPS					
Category Amount:						\$58,544.22	\$97,349.28
Project Total Amount:						\$58,544.22	\$97,349.28