

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2020

User: 01075457

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1901698-0

Estimate Number: 0002

Pay Period: 11/01/2019
to 01/31/2020

Contract Location:

PITTS CHAPEL RD (CR 16/CR 134) OVER PITTMAN BRANCH

Time Allowed:

263 Days

Elapsed Calender Days:

173 Days

Percent Time:

65.78

District: 2

Area: 05

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let:

06/21/2019

Date Awarded:

06/21/2019

Date Contract Executed:

08/08/2019

Date Notice to Proceed:

08/12/2019

EATONTON

GA 31024-3355

Date Work Began:

10/23/2019

Phone: (706)485-7283

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/30/2020

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$727,209.01

Original Contract Amount \$727,209.01

Funds Available \$565,430.25

Percent Complete 12.20%

Counties:

Jasper

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015764	\$727,209.01	\$727,209.01	\$565,430.25	22.25%	\$88,716.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2020

User: 01075457

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1901698-0

Estimate Number: 0002

Pay Period: 11/01/2019
to 01/31/2020

Project Number: 0015764 PITTS CHAPEL RD (CR 16/CR 134) - BRIDGE REPL

Federal State Project Number: 0015764

	Total to Date	Prev to Date	This Estimate
Participating	\$70,972.91	\$0.00	\$70,972.91
Non-Participating	\$17,743.23	\$0.00	\$17,743.23
Total Earnings	\$88,716.14	\$0.00	\$88,716.14
Stockpiled Materials	\$73,062.62	\$73,062.62	\$0.00
Gross Earnings	\$161,778.76	\$73,062.62	\$88,716.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$161,778.76	\$73,062.62	

Total Payable: **\$88,716.14**

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2020

User: 01075457

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1901698-0

Estimate Number: 0002

Pay Period: 11/01/2019
to 01/31/2020

Project Number 0015764

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 17000.000	.000 .351 .351	\$5,967.00	\$5,967.00
		0015764					
0010	210-0100	GRADING COMPLETE -	LS	1.000 146000.000	.000 .417 .417	\$60,882.00	\$60,882.00
		0015764					
0080	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	435.000 2.040	.000 393.000 393.000	\$801.72	\$801.72
0100	700-8000	FERTILIZER MIXED GRADE	TN	1.000 785.000	.000 .100 .100	\$78.50	\$78.50
0120	163-0232	TEMPORARY GRASSING	AC	1.000 745.000	.000 .861 .861	\$641.45	\$641.45
0125	163-0240	MULCH	TN	30.000 285.000	.000 2.590 2.590	\$738.15	\$738.15
0145	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		300.000 6.000	.000 85.500 85.500	\$513.00	\$513.00
0155	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		200.000 13.840	.000 55.125 55.125	\$762.93	\$762.93
0195	167-1500	WATER QUALITY INSPECTIONS	MO	8.000 750.000	.000 1.000 1.000	\$750.00	\$750.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2020

User: 01075457

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1901698-0

Estimate Number: 0002

Pay Period: 11/01/2019
to 01/31/2020

Project Number 0015764

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0205	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	1,800.000	.000		
				4.350	938.250		
					938.250	\$4,081.39	\$4,081.39
Category Amount:						\$75,216.14	\$75,216.14
Category Number: 0020 BRIDGES							
0225	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.000		
				13500.000	1.000		
					1.000	\$13,500.00	\$13,500.00
		104+00					
Category Amount:						\$13,500.00	\$13,500.00
Project Total Amount:						\$88,716.14	\$88,716.14