

Rpt-ID: RCPESPRJ

Georgia

Date: 02/25/2021

User: cking

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1901713-0

Estimate Number: 0011

Pay Period: 12/01/2020
to 02/23/2021

Contract Location:

3.566MI.MILL&RESURF I285/SR407@W.AIRPORT TUNNEL TC

Time Allowed: 544 Days

Elapsed Calender Days: 544 Days

Percent Time: 100.00

District: 7

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 08/03/2019

Date Notice to Proceed: 06/21/2019

Date Work Began: 09/20/2019

Date Time Stopped: 12/15/2020

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/15/2020

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$19,475,972.17

Original Contract Amount \$19,468,700.17

Funds Available \$1,152,685.07

Percent Complete 94.08%

Counties:

Clayton Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005709	\$19,475,972.16	\$19,468,700.16	\$1,152,685.06	94.08%	\$77,825.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/25/2021

User: cking

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1901713-0

Estimate Number: 0011

Pay Period: 12/01/2020
to 02/23/2021

Project Number: M005709 I-285/SR 407 - MILL, INLAY, PLMX RESF

Federal State Project Number: M005709

	Total to Date	Prev to Date	This Estimate
Participating	\$14,658,629.67	\$14,596,369.60	\$62,260.07
Non-Participating	\$3,664,657.43	\$3,649,092.41	\$15,565.02
Total Earnings	\$18,323,287.10	\$18,245,462.01	\$77,825.09
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$18,323,287.10	\$18,245,462.01	\$77,825.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,323,287.10	\$18,245,462.01	

Total Payable: **\$77,825.09**

Rpt-ID: RCPEsprj

Georgia

Date: 02/25/2021

User: cking

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1901713-0

Estimate Number: 0011

Pay Period: 12/01/2020
to 02/23/2021

Project Number M005709

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.984		
				2547081.000	.016		
					1.000	\$40,753.30	\$2,547,081.00
		M005709					
0015	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		11,250.000 124.950	12,003.260 -66.750 11,936.510	\$-8,340.41	\$1,491,466.92
0020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		60,266.000 82.870	50,941.360 147.270 51,088.630	\$12,204.26	\$4,233,714.77
0030	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		9,396.000 106.000	8,708.320 66.750 8,775.070	\$7,075.50	\$930,157.42
0080	653-1810	THERMOPLASTIC SOLID TRAF STRIPE, 10 IN, W LF		11,335.000 4.280	13,128.000 2,290.000 15,418.000	\$9,801.20	\$65,989.04
0085	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W LF LM		8.500 3585.790	7.200 1.700 8.900	\$6,095.84	\$31,913.53
0090	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LM		8.500 3585.790	7.173 1.230 8.403	\$4,410.52	\$30,131.39
0095	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI GLM		23.500 2440.480	16.073 1.630 17.703	\$3,977.98	\$43,203.82
0105	654-1003	RAISED PVMT MARKERS TP 3	EA	4,500.000 8.030	2,774.000 230.000 3,004.000	\$1,846.90	\$24,122.12

Rpt-ID: RCPESPRJ

Georgia

Date: 02/25/2021

User: cking

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1901713-0

Estimate Number: 0011

Pay Period: 12/01/2020
to 02/23/2021

Project Number M005709

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9200	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 78.727	1,979.300 .000 1,979.300	\$0.00	\$155,824.35
		Reduction in price 25 MM SP at 95%					
9205	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 105.930	454.870 .000 454.870	\$0.00	\$48,184.38
		Reduction in Price 12.5 SMA at 90%					
9210	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 111.815	602.000 .000 602.000	\$0.00	\$67,312.63
		Reduction in Price 12.5 SMA at 95%					
Category Amount:						\$77,825.09	\$9,669,101.37
Project Total Amount:						\$77,825.09	\$18,323,287.10