

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2020

User: 01069893

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0006

Pay Period: 02/01/2020
to 02/29/2020

Contract Location:

41/SR 11/SR 49 OVER ROCKY CREEK, ROCKY CREEK OVE/
TOBESOFKEE CREEK AND TOBESOFKEE CREEK OVERFLC

Time Allowed: 965 Days

Elapsed Calender Days: 174 Days

Percent Time: 18.03

District: 3

Area: 04

Contractor:

BRASFIELD & GORRIE, LLC
2999 CIRCLE 75

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 08/23/2019

Date Notice to Proceed: 09/09/2019

Date Work Began: 09/16/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2022

ATLANTA GA 30339

Phone: (678)581-6400

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$19,967,205.93

Original Contract Amount \$19,559,518.29

Funds Available \$16,336,779.79

Percent Complete 14.86%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009861	\$19,967,205.93	\$19,559,518.29	\$16,336,779.79	18.18%	\$220,696.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2020

User: 01069893

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0006

Pay Period: 02/01/2020
to 02/29/2020

Project Number: 0009861 SR 11/SR 49/US 41 OVER ROCKY CREEK - BRIDGE

Federal State Project Number: 0009861

	Total to Date	Prev to Date	This Estimate
Participating	\$2,373,717.88	\$2,299,907.60	\$73,810.28
Non-Participating	\$593,429.46	\$574,976.89	\$18,452.57
Total Earnings	\$2,967,147.34	\$2,874,884.49	\$92,262.85
Stockpiled Materials	\$663,278.80	\$534,844.80	\$128,434.00
Gross Earnings	\$3,630,426.14	\$3,409,729.29	\$220,696.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,630,426.14	\$3,409,729.29	

Total Payable: **\$220,696.85**

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2020

User: 01069893

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0006

Pay Period: 02/01/2020
to 02/29/2020

Project Number 0009861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.408		
				529967.000	.013		
					.421	\$6,889.57	\$223,116.11
		0009861					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	23,917.000	2,402.240		
				24.500	10.440		
					2,412.680	\$255.78	\$59,110.66
0075	163-0240	MULCH	TN	332.000	26.650		
				259.260	-11.680		
					14.970	\$-3,028.16	\$3,881.12
0115	163-0300	CONSTRUCTION EXIT	EA	6.000	.000		
				2062.430	.750		
					.750	\$1,546.82	\$1,546.82
0170	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	2.000	1.000		
				204.940	1.000		
					2.000	\$204.94	\$409.88
0175	167-1500	WATER QUALITY INSPECTIONS	MO	32.000	5.000		
				1127.220	1.000		
					6.000	\$1,127.22	\$6,763.32
0185	647-0220	TRAFFIC SIGNAL INSTALLATION, TEMPORARY	LS	1.000	.600		
				23483.910	.200		
					.800	\$4,696.78	\$18,787.13
0215	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	6,000.000	2,080.000		
				2.330	200.000		
					2,280.000	\$466.00	\$5,312.40

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2020

User: 01069893

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0006

Pay Period: 02/01/2020
to 02/29/2020

Project Number 0009861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0225	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	6.000 207.400	3.000 4.000 7.000	\$829.60	\$1,451.80
Category Amount:						\$12,988.55	\$320,379.24
Category Number: 0070 BRIDGES							
0620	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	468.000 162.800	.000 .000 .000	\$0.00	\$0.00
		1 LT					
0625	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	460.000 172.990	.000 .000 .000	\$0.00	\$0.00
		1 RT					
0630	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	760.000 252.160	.000 .000 .000	\$0.00	\$0.00
		1 LT					
0635	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	741.000 240.760	.000 .000 .000	\$0.00	\$0.00
		1 RT					
0655	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000 215000.000	.000 .050 .050	\$10,750.00	\$10,750.00
		1 LT					
0705	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	842.000 270.000	.000 .000 .000	\$0.00	\$0.00
		2 LT					
0710	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	842.000 270.000	.000 .000 .000	\$0.00	\$0.00
		2 RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2020

User: 01069893

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0006

Pay Period: 02/01/2020
to 02/29/2020

Project Number 0009861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0725	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.000		
				184000.000	.050		
		2 LT			.050	\$9,200.00	\$9,200.00
0780	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	344.000	.000		
				183.280	.000		
		3 LT			.000	\$0.00	\$0.00
0785	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	344.000	.000		
				183.280	.000		
		3 RT			.000	\$0.00	\$0.00
0790	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	751.000	.000		
				252.570	.000		
		3 LT			.000	\$0.00	\$0.00
0795	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	751.000	.000		
				258.040	.000		
		3 RT			.000	\$0.00	\$0.00
0825	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.000		
				209000.000	.050		
		3 LT			.050	\$10,450.00	\$10,450.00
0890	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	464.000	.000		
				164.240	.000		
		4 LT			.000	\$0.00	\$0.00
0895	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	464.000	.000		
				164.240	.000		
		4 RT			.000	\$0.00	\$0.00
0900	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	787.000	.000		
				256.210	.000		
		4 LT			.000	\$0.00	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/05/2020

User: 01069893

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0006

Pay Period: 02/01/2020
to 02/29/2020

Project Number 0009861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0905	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		787.000	.000		
				256.210	.000		
		4 RT			.000	\$0.00	\$0.00
0925	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.000		
				193000.000	.250		
		4 LT			.250	\$48,250.00	\$48,250.00
Category Amount:						\$78,650.00	\$78,650.00
Category Number: 0010 ROADWAY							
0960	610-9001	REM SIGN	EA	3.000	.000		
				312.150	2.000		
					2.000	\$624.30	\$624.30
9005	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	705.160		
		TL & H LIME		91.250	.000		
		Asphalt Concrete for Temporary Detours			705.160	\$0.00	\$64,345.85
9010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	444.890		
		L & H LIME		97.250	.000		
		Asphalt Cement Temporary Detour			444.890	\$0.00	\$43,265.55
Category Amount:						\$624.30	\$108,235.70
Project Total Amount:						\$92,262.85	\$2,967,147.34