

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2022

User: 01067555

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0028

Pay Period: 12/01/2021
to 12/31/2021

Contract Location:

41/SR 11/SR 49 OVER ROCKY CREEK, ROCKY CREEK OVEI
TOBESOFKEE CREEK AND TOBESOFKEE CREEK OVERFLC

Time Allowed: 965 Days

Elapsed Calender Days: 845 Days

Percent Time: 87.56

District: 3

Area: 04

Contractor:

BRASFIELD & GORRIE, LLC
3021 7th AVENUE SOUTH

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 08/23/2019

Date Notice to Proceed: 09/09/2019

Date Work Began: 09/16/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2022

BIRMINGHAM

AL 35233

Phone: (678)581-6400

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,050,590.43

Original Contract Amount \$19,559,518.29

Funds Available \$6,107,189.83

Percent Complete 68.06%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009861	\$20,050,590.43	\$19,559,518.29	\$6,107,189.83	69.54%	\$313,251.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2022

User: 01067555

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0028

Pay Period: 12/01/2021
to 12/31/2021

Project Number: 0009861 SR 11/SR 49/US 41 OVER ROCKY CREEK - BRIDGE

Federal State Project Number: 0009861

	Total to Date	Prev to Date	This Estimate
Participating	\$10,916,427.46	\$10,665,825.86	\$250,601.60
Non-Participating	\$2,729,106.58	\$2,666,456.20	\$62,650.38
Total Earnings	\$13,645,534.04	\$13,332,282.06	\$313,251.98
Stockpiled Materials	\$303,866.56	\$303,866.56	\$0.00
Gross Earnings	\$13,949,400.60	\$13,636,148.62	\$313,251.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$6,000.00)	(\$6,000.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,943,400.60	\$13,630,148.62	

Total Payable: **\$313,251.98**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2022

User: 01067555

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0028

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0009861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.898		
				529967.000	.032		
					.930	\$16,958.94	\$492,869.31
		0009861					
0105	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000	2.000		
				1136.190	1.000		
					3.000	\$1,136.19	\$3,408.57
0110	603-7000	PLASTIC FILTER FABRIC	SY	21.000	13.000		
				6.660	8.000		
					21.000	\$53.28	\$139.86
0175	167-1500	WATER QUALITY INSPECTIONS	MO	32.000	27.000		
				1127.220	1.000		
					28.000	\$1,127.22	\$31,562.16
0235	668-1100	CATCH BASIN, GP 1	EA	6.000	5.000		
				5779.640	1.000		
					6.000	\$5,779.64	\$34,677.84
0245	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	21.000	13.000		
				55.100	8.000		
					21.000	\$440.80	\$1,157.10
0270	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,540.000	1,511.710		
				58.000	90.000		
					1,601.710	\$5,220.00	\$92,899.18
Category Amount:						\$30,716.07	\$656,714.02
Category Number: 0040 ALT 2 - PILING IN PLACE, METAL SHELL, 14 IN OD (BRIDGES 1, 3							
0575	520-1314	PILING IN PLACE, METAL SHELL, 14 IN OD	LF	4,615.000	2,245.000		
				73.730	1,172.623		
					3,417.623	\$86,457.49	\$251,981.34
Category Amount:						\$86,457.49	\$251,981.34

Rpt-ID: RCPEsprj

Georgia

Date: 01/13/2022

User: 01067555

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0028

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0009861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0605	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 234967.000	.000 .060 .060	\$14,098.02	\$14,098.02
		1 RT					
0680	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 75517.820	.000 .040 .040	\$3,020.71	\$3,020.71
		1 RT					
0695	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 234967.000	.000 .100 .100	\$23,496.70	\$23,496.70
		2 RT					
0740	603-7000	PLASTIC FILTER FABRIC	SY	3,346.000 4.880	1,500.111 777.778 2,277.889	\$3,795.56	\$11,116.10
0750	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 54340.930	.000 .180 .180	\$9,781.37	\$9,781.37
		2 RT					
0775	500-3002	CLASS AA CONCRETE	CY	396.000 830.420	197.300 49.180 246.480	\$40,840.06	\$204,681.92
0800	511-1000	BAR REINF STEEL	LB	71,006.000 0.930	35,489.000 8,272.000 43,761.000	\$7,692.96	\$40,697.73
0855	207-0203	FOUND BKFILL MATL, TP II	CY	42.000 67.570	40.996 10.667 51.663	\$720.77	\$3,490.87
0860	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	446.000 48.140	268.936 133.009 401.945	\$6,403.05	\$19,349.63

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2022

User: 01067555

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0028

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0009861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0920	525-1000	COFFERDAM	EA	8.000 19564.610	6.000 2.000 8.000	\$39,129.22	\$156,516.88
0930	540-1102	REMOVAL OF EXISTING BR, BR NO - 4 RT	LS	1.000 314000.000	.000 .150 .150	\$47,100.00	\$47,100.00
Category Amount:						\$196,078.42	\$533,349.93
Category Number: 0010 ROADWAY							
9005	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME Asphalt Concrete for Temporary Detours		.000 91.250	894.500 .000 894.500	\$0.00	\$81,623.13
9010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Asphalt Cement Temporary Detour		.000 97.250	559.130 .000 559.130	\$0.00	\$54,375.39
Category Amount:						\$0.00	\$135,998.52
Project Total Amount:						\$313,251.98	\$13,645,534.04