

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: 01067555

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0032

Pay Period: 04/01/2022
to 04/30/2022

Contract Location:

41/SR 11/SR 49 OVER ROCKY CREEK, ROCKY CREEK OVEI
TOBESOFKEE CREEK AND TOBESOFKEE CREEK OVERFLC

Time Allowed: 965 Days

Elapsed Calender Days: 965 Days

Percent Time: 100.00

District: 3

Area: 04

Contractor:

BRASFIELD & GORRIE, LLC
3021 7th AVENUE SOUTH

Date Let: 06/21/2019

Date Awarded: 07/08/2019

Date Contract Executed: 08/23/2019

Date Notice to Proceed: 09/09/2019

Date Work Began: 09/16/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2022

BIRMINGHAM AL 35233

Phone: (678)581-6400

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,050,590.43

Original Contract Amount \$19,559,518.29

Funds Available \$4,144,718.24

Percent Complete 79.36%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009861	\$20,050,590.43	\$19,559,518.29	\$4,144,718.24	79.33%	\$363,850.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: 01067555

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0032

Pay Period: 04/01/2022
to 04/30/2022

Project Number: 0009861 SR 11/SR 49/US 41 OVER ROCKY CREEK - BRIDGE

Federal State Project Number: 0009861

	Total to Date	Prev to Date	This Estimate
Participating	\$12,729,490.32	\$12,310,451.36	\$419,038.96
Non-Participating	\$3,182,372.24	\$3,077,612.52	\$104,759.72
Total Earnings	\$15,911,862.56	\$15,388,063.88	\$523,798.68
Stockpiled Materials	\$9.63	\$159,957.79	(\$159,948.16)
Gross Earnings	\$15,911,872.19	\$15,548,021.67	\$363,850.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$6,000.00)	(\$6,000.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,905,872.19	\$15,542,021.67	

Total Payable: **\$363,850.52**

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2022

User: 01067555

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0032

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0009861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.999		
				529967.000	.001		
					1.000	\$529.97	\$529,967.00
		0009861					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	23,917.000	19,497.670		
				24.500	2,653.010		
					22,150.680	\$64,998.75	\$542,691.66
0080	700-6910	PERMANENT GRASSING	AC	16.000	10.231		
				1659.270	.653		
					10.884	\$1,083.50	\$18,059.49
0090	700-8000	FERTILIZER MIXED GRADE	TN	30.000	11.066		
				777.780	.142		
					11.208	\$110.44	\$8,717.36
0125	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		513.000	405.000		
				20.530	71.250		
					476.250	\$1,462.76	\$9,777.41
0130	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,056.000	982.900		
				9.330	22.500		
					1,005.400	\$209.93	\$9,380.38
0160	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		7,896.000	7,786.700		
				0.520	30.000		
					7,816.700	\$15.60	\$4,064.68
0175	167-1500	WATER QUALITY INSPECTIONS	MO	32.000	31.000		
				1127.220	1.000		
					32.000	\$1,127.22	\$36,071.04

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: 01067555

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0032

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0009861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0230	716-2000	EROSION CONTROL MATS, SLOPES	SY	13,108.000	8,897.827		
				1.610	3,158.711		
					12,056.538	\$5,085.52	\$19,411.03
Category Amount:						\$74,623.69	\$1,178,140.05
Category Number: 0070 BRIDGES							
0605	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.110		
				234967.000	.040		
		1 RT			.150	\$9,398.68	\$35,245.05
0665	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,950.000	1,787.656		
				56.710	97.498		
					1,885.154	\$5,529.11	\$106,907.08
0670	603-7000	PLASTIC FILTER FABRIC	SY	1,950.000	1,876.267		
				4.880	97.498		
					1,973.765	\$475.79	\$9,631.97
0680	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.080		
				75517.820	.920		
		1 RT			1.000	\$69,476.39	\$75,517.82
0735	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	3,346.000	2,428.308		
				56.710	.000		
					2,428.308	\$0.00	\$137,709.35
0750	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.180		
				54340.930	.820		
		2 RT			1.000	\$44,559.56	\$54,340.93
0810	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.090		
				234967.000	.060		
		3 RT			.150	\$14,098.02	\$35,245.05

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: 01067555

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1901750-0

Estimate Number: 0032

Pay Period: 04/01/2022
to 04/30/2022

Project Number 0009861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0850	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.060		
				68017.220	.060		
		3 RT			.120	\$4,081.03	\$8,162.07
0895	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	464.000	.000		
				164.240	464.000		
		4 RT			464.000	\$76,207.36	\$76,207.36
0905	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO -	LF	787.000	.000		
				256.210	787.000		
		4 RT			787.000	\$201,637.27	\$201,637.27
0935	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	3,080.000	2,588.523		
				56.710	384.994		
					2,973.517	\$21,833.01	\$168,628.15
0940	603-7000	PLASTIC FILTER FABRIC	SY	3,080.000	1,899.356		
				4.880	384.994		
					2,284.350	\$1,878.77	\$11,147.63
Category Amount:						\$449,174.99	\$920,379.73
Category Number: 0010 ROADWAY							
9005	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	894.500		
		TL & H LIME		91.250	.000		
		Asphalt Concrete for Temporary Detours			894.500	\$0.00	\$81,623.13
9010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	559.130		
		L & H LIME		97.250	.000		
		Asphalt Cement Temporary Detour			559.130	\$0.00	\$54,375.39
Category Amount:						\$0.00	\$135,998.52
Project Total Amount:						\$523,798.68	\$15,911,862.56