

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2021

User: 01093467

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1901861-0

Estimate Number: 0014

Pay Period: 06/01/2021
to 06/30/2021

Contract Location:

SR 369/SR 60 (JESSE JEWEL PKWY) AT SR 53 CONN/SR 60
(JOHN MORROW PKWY);

Time Allowed: 701 Days

Elapsed Calender Days: 639 Days

Percent Time: 91.16

District: 1

Area: 01

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 07/19/2019

Date Awarded: 07/19/2019

Date Contract Executed: 09/09/2019

Date Notice to Proceed: 10/01/2019

Date Work Began: 02/10/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/31/2021

NORCROSS GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$1,623,739.30

Original Contract Amount \$1,623,739.30

Funds Available \$157,892.04

Percent Complete 90.28%

Counties:

Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013322	\$1,623,739.30	\$1,623,739.30	\$157,892.04	90.28%	\$400,581.07

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2021

User: 01093467

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1901861-0

Estimate Number: 0014

Pay Period: 06/01/2021
to 06/30/2021

Project Number: 0013322 SR 369/SR 60 - INTERSECTION IMPROVEMENTS

Federal State Project Number: 0013322

	Total to Date	Prev to Date	This Estimate
Participating	\$1,172,677.85	\$852,212.99	\$320,464.86
Non-Participating	\$293,169.41	\$213,053.20	\$80,116.21
Total Earnings	\$1,465,847.26	\$1,065,266.19	\$400,581.07
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,465,847.26	\$1,065,266.19	\$400,581.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,465,847.26	\$1,065,266.19	

Total Payable: **\$400,581.07**

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2021

User: 01093467

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1901861-0

Estimate Number: 0014

Pay Period: 06/01/2021
to 06/30/2021

Project Number 0013322

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.810		
				170850.000	.100		
					.910	\$17,085.00	\$155,473.50
		0013322					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.900		
				357138.000	.050		
					.950	\$17,856.90	\$339,281.10
		0013322					
0025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		344.000	49.030		
				125.000	.000		
					49.030	\$0.00	\$6,128.75
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		426.000	644.940		
				140.000	.000		
					644.940	\$0.00	\$90,291.60
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		223.000	264.780		
				135.000	.000		
					264.780	\$0.00	\$35,745.30
0040	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,715.000	.000		
				138.000	2,010.170		
					2,010.170	\$277,403.46	\$277,403.46
0050	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	18,557.000	501.455		
				3.000	19,534.000		
					20,035.455	\$58,602.00	\$60,106.37
0075	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	296.000	234.070		
				58.000	306.633		
					540.703	\$17,784.71	\$31,360.77
0110	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		2,764.000	1,411.000		
				3.000	782.000		
					2,193.000	\$2,346.00	\$6,579.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2021

User: 01093467

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1901861-0

Estimate Number: 0014

Pay Period: 06/01/2021
to 06/30/2021

Project Number 0013322

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0115	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM UOUS)		.250 16000.000	.000 .213 .213	\$3,408.00	\$3,408.00
0185	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 62500.000	.700 .050 .750	\$3,125.00	\$46,875.00
0195	682-9950	DIRECTIONAL BORE - 5 IN	LF	175.000 15.000	.000 198.000 198.000	\$2,970.00	\$2,970.00
0340	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,430.000 0.300	2,106.000 .010 2,106.010	\$0.00	\$631.80
Category Amount:						\$400,581.07	\$1,056,254.65
Project Total Amount:						\$400,581.07	\$1,465,847.26