

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2021

User: 01098720

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001004-0

Estimate Number: 0015

Pay Period: 01/01/2021
to 01/31/2021

Contract Location:

I-475/SR 408 BEGINNING SOUTH OF TOBESOFKEE CREEK /
NORTH OF BRIDGE OVER I-475/ SR 408. (E)

Time Allowed: 290 Days

Elapsed Calender Days: 290 Days

Percent Time: 100.00

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 01/17/2020

Date Awarded: 01/01/2020

Date Contract Executed: 03/15/2020

Date Notice to Proceed: 03/17/2020

Date Work Began: 04/13/2020

Date Time Stopped: 12/31/2020

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,514,739.39

Original Contract Amount \$20,288,279.39

Funds Available \$293,580.94

Percent Complete 98.57%

Counties:

Bibb Monroe

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005669	\$20,514,739.39	\$20,288,279.39	\$293,580.94	98.57%	\$187,035.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2021

User: 01098720

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001004-0

Estimate Number: 0015

Pay Period: 01/01/2021
to 01/31/2021

Project Number: M005669 I-475/SR 408 - MILLING, INLAY, PLMX RSRF

Federal State Project Number: M005669

	Total to Date	Prev to Date	This Estimate
Participating	\$16,176,926.77	\$16,027,298.47	\$149,628.30
Non-Participating	\$4,044,231.68	\$4,006,824.60	\$37,407.08
Total Earnings	\$20,221,158.45	\$20,034,123.07	\$187,035.38
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$20,221,158.45	\$20,034,123.07	\$187,035.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,221,158.45	\$20,034,123.07	

Total Payable: **\$187,035.38**

Rpt-ID: RCPEsprj

Georgia

Date: 02/05/2021

User: 01098720

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001004-0

Estimate Number: 0015

Pay Period: 01/01/2021
to 01/31/2021

Project Number M005669

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0009	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		155.000 152.870	167.090 .000 167.090	\$.00	\$25,543.05
0010	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		44,115.000 72.180	42,551.725 1,196.895 43,748.620	\$86,391.88	\$3,157,775.39
0015	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		37,100.000 98.190	35,532.940 -2.380 35,530.560	\$-233.69	\$3,488,745.69
0020	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		76,550.000 95.690	75,324.812 99.238 75,424.050	\$9,496.08	\$7,217,327.34
0065	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1 EA		15.000 85.000	14.000 6.000 20.000	\$510.00	\$1,700.00
0085	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		1.000 150.000	1.000 3.000 4.000	\$450.00	\$600.00
0125	653-8085	WET WEATHER THERMOPLASTIC SOLID TRAFF LF		112.000 15.000	109.000 35.000 144.000	\$525.00	\$2,160.00
0135	653-8090	WET WEATHER THERMOPLASTIC TRAFFIC STR SY		156.000 17.500	31.255 883.012 914.267	\$15,452.71	\$15,999.67
0140	654-1003	RAISED PVMT MARKERS TP 3	EA	9,600.000 4.000	.000 10,013.000 10,013.000	\$40,052.00	\$40,052.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/05/2021

User: 01098720

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001004-0

Estimate Number: 0015

Pay Period: 01/01/2021
to 01/31/2021

Project Number M005669

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0145	657-9111	WET REFLECTIVE PREFORMED SOLID PAVEME LF E, YELLOW		11,700.000 4.150	10,858.000 3,734.000 14,592.000	\$15,496.10	\$60,556.80
0150	657-9230	WET REFLECTIVE PREFORMED SOLID PAVEME LM RAST (BLACK-WHITE)		2.310 35800.000	2.913 .356 3.269	\$12,744.80	\$117,030.20
0155	657-9310	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLF , WHITE		6,300.000 2.250	6,181.000 792.000 6,973.000	\$1,782.00	\$15,689.25
0160	657-9313	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLF , BLACK		6,300.000 2.250	6,181.000 792.000 6,973.000	\$1,782.00	\$15,689.25
0165	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,800.000 70.000	3,578.900 36.950 3,615.850	\$2,586.50	\$253,109.50
Category Amount:						\$187,035.38	\$14,411,978.14
Project Total Amount:						\$187,035.38	\$20,221,158.45