

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2021

User: c0004560

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0013

Pay Period: 10/01/2021
to 10/31/2021

Contract Location:

ROUNDBOUT ON SR 9 AT SR 52. (E)

Time Allowed:

604 Days

Elapsed Calender Days:

377 Days

Percent Time:

62.42

District: 1

Area: 04

Contractor:

GRIZZLE GRADING & EXCAVATING, INC.
289 DAWSONVILLE HWY.

Date Let:

07/17/2020

Date Awarded:

07/17/2020

Date Contract Executed:

09/03/2020

Date Notice to Proceed:

10/20/2020

DAHLONEGA

GA 30533-5571

Date Work Began:

10/26/2020

Phone: (706)864-4145

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/30/2022

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE CO. AS ATTN.
CROWLEY CO

Current Contract Amount \$2,952,258.00

Original Contract Amount \$2,952,258.00

Funds Available \$440,215.26

Percent Complete 84.53%

Counties:

Lumpkin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009949	\$2,952,258.00	\$2,952,258.00	\$440,215.26	85.09%	\$353,318.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2021

User: c0004560

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0013

Pay Period: 10/01/2021
to 10/31/2021

Project Number: 0009949 SR 9 - INTERSECTION IMPROVEMENTS

Federal State Project Number: 0009949

	Total to Date	Prev to Date	This Estimate
Participating	\$2,245,891.82	\$1,921,729.19	\$324,162.63
Non-Participating	\$249,543.42	\$213,525.36	\$36,018.06
Total Earnings	\$2,495,435.24	\$2,135,254.55	\$360,180.69
Stockpiled Materials	\$16,607.50	\$23,470.00	(\$6,862.50)
Gross Earnings	\$2,512,042.74	\$2,158,724.55	\$353,318.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,512,042.74	\$2,158,724.55	

Total Payable: **\$353,318.19**

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2021

User: c0004560

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0013

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0009949

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.869		
				65000.000	.112		
					.981	\$7,280.00	\$63,765.00
		0009949					
0014	210-0100	GRADING COMPLETE -	LS	1.000	.890		
				831852.510	.090		
					.980	\$74,866.73	\$815,215.46
		0009949					
0020	163-0240	MULCH	TN	100.000	58.540		
				78.750	1.625		
					60.165	\$127.97	\$4,737.99
0095	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	10.000	8.000		
				250.000	1.000		
					9.000	\$250.00	\$2,250.00
0100	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	11.000		
				200.000	1.000		
					12.000	\$200.00	\$2,400.00
0105	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	5,200.000	4,174.500		
				3.000	379.500		
					4,554.000	\$1,138.50	\$13,662.00
0120	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM	TN	490.000	437.350		
				110.000	261.960		
					699.310	\$28,815.60	\$76,924.10
0125	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF	TN	1,800.000	1,692.610		
		TL & H LIME		95.000	149.790		
					1,842.400	\$14,230.05	\$175,028.00
0130	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C	TN	57.000	265.020		
		MATL & H LIME		112.000	.000		
					265.020	\$0.00	\$29,682.24

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2021

User: c0004560

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0013

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0009949

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0135	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,100.000 100.000	969.940 .000 969.940	\$.00	\$96,994.00
0145	310-1101	GR AGGR BASE CRS, INCL MATL	TN	6,400.000 30.000	6,666.380 454.750 7,121.130	\$13,642.50	\$213,633.90
0150	413-0750	TACK COAT	GL	2,300.000 3.000	1,136.000 269.000 1,405.000	\$807.00	\$4,215.00
0160	439-0018	PLAIN PC CONC PVMT, CL 3 CONC, 8 INCH THK SY		180.000 135.000	119.450 24.630 144.080	\$3,325.05	\$19,450.80
0165	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		570.000 140.000	197.730 135.320 333.050	\$18,944.80	\$46,627.00
0170	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	3,800.000 3.000	1,616.720 1,297.230 2,913.950	\$3,891.69	\$8,741.85
0190	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2650.000	2.000 .000 2.000	\$.00	\$5,300.00
0210	441-6221	CONC CURB & GUTTER, 8 IN X 30 IN, TP 1	LF	750.000 18.000	512.500 234.830 747.330	\$4,226.94	\$13,451.94
0215	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,400.000 18.000	896.910 459.000 1,355.910	\$8,262.00	\$24,406.38

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2021

User: c0004560

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0013

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0009949

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0235	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	12.000 1000.000	10.390 1.610 12.000	\$1,610.00	\$12,000.00
0255	550-1241	STORM DRAIN PIPE, 24 IN, H 10-15	LF	37.000 100.000	16.000 16.000 32.000	\$1,600.00	\$3,200.00
0305	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	577.000 50.000	468.060 745.330 1,213.390	\$37,266.50	\$60,669.50
0310	603-7000	PLASTIC FILTER FABRIC	SY	577.000 6.000	468.060 745.330 1,213.390	\$4,471.98	\$7,280.34
0340	668-1100	CATCH BASIN, GP 1	EA	2.000 3200.000	1.000 .000 1.000	\$0.00	\$3,200.00
0350	668-2100	DROP INLET, GP 1	EA	17.000 2300.000	13.750 3.250 17.000	\$7,475.00	\$39,100.00
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2300.000	2.000 .000 2.000	\$0.00	\$4,600.00
0460	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	2,000.000 2.000	500.000 500.000 1,000.000	\$1,000.00	\$2,000.00
0485	700-6910	PERMANENT GRASSING	AC	4.000 1400.000	1.630 .250 1.880	\$350.00	\$2,632.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2021

User: c0004560

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0013

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0009949

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0495	700-8000	FERTILIZER MIXED GRADE	TN	4.000 650.000	.900 .150 1.050	\$97.50	\$682.50
0505	716-2000	EROSION CONTROL MATS, SLOPES	SY	8,900.000 0.950	5,671.920 2,544.550 8,216.470	\$2,417.32	\$7,805.65
0540	681-4350	LIGHTING STD, 35 FT MH, 8 FT ARM	EA	10.000 5200.000	.000 4.500 4.500	\$23,400.00	\$23,400.00
0570	169-0005	BIORETENTION BASIN, NO. - 1	EA	1.000 119560.230	.000 .800 .800	\$95,648.18	\$95,648.18
0580	441-6745	CONC CURB & GUTTER, 8 IN X 32 IN, TP 9	LF	380.000 20.000	141.000 225.580 366.580	\$4,511.60	\$7,331.60
0585	500-3107	CLASS A CONCRETE, RETAINING WALL - STAGE 1	CY	139.000 321.100	139.000 .000 139.000	\$0.00	\$44,632.90
0590	500-3107	CLASS A CONCRETE, RETAINING WALL - STAGE 2	CY	253.000 321.100	253.000 .000 253.000	\$0.00	\$81,238.30
8000	108-2000	LIQUIDATED DAMAGES PER HOUR MILESTONE 05 - FAIL TO REOPEN TRAVEL LANES - SEE SPEC PROV SEC 108	HR	.000 1000.000	.000 -1.720 -1.720	\$-1,720.00	(\$1,720.00)

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2021

User: c0004560

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2001008-1

Estimate Number: 0013

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0009949

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9050	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	14,165.430		
				1.000	2,043.780		
					16,209.210	\$2,043.78	\$16,209.21
Category Amount:						\$360,180.69	\$2,026,395.84
Project Total Amount:						\$360,180.69	\$2,495,435.24