

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2020

User: 01092051

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0006

Pay Period: 09/16/2020
to 09/30/2020

Contract Location:

9.535MI.PVMT MRK I-20 /SR402 E.WINDSOR ST TO W.COLU

Time Allowed: 276 Days

Elapsed Calender Days: 153 Days

Percent Time: 55.43

District: 7

Area: 01

Contractor:

ROADSIDE SPECIALTIES, LLC
104 MAIN STREET

Date Let: 02/21/2020

Date Awarded: 02/21/2020

Date Contract Executed: 04/29/2020

Date Notice to Proceed: 05/01/2020

Date Work Began: 06/16/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/31/2021

BLACKSHEAR GA 31516

Phone: (912)449-1213

Escrow Agent:

Surety Co: ARGONAUT INSURANCE COMPANY

Current Contract Amount \$4,485,859.00

Original Contract Amount \$4,485,859.00

Funds Available \$1,688,946.00

Percent Complete 62.35%

Counties:

DeKalb Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006016	\$4,485,859.00	\$4,485,859.00	\$1,688,946.00	62.35%	\$304,503.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2020

User: 01092051

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0006

Pay Period: 09/16/2020
to 09/30/2020

Project Number: M006016 I-20/SR 402 - PVMNT MRKG UPG

Federal State Project Number: M006016

	Total to Date	Prev to Date	This Estimate
Participating	\$2,237,530.40	\$1,993,927.60	\$243,602.80
Non-Participating	\$559,382.60	\$498,481.90	\$60,900.70
Total Earnings	\$2,796,913.00	\$2,492,409.50	\$304,503.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,796,913.00	\$2,492,409.50	\$304,503.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,796,913.00	\$2,492,409.50	

Total Payable: **\$304,503.50**

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2020

User: 01092051

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0006

Pay Period: 09/16/2020
to 09/30/2020

Project Number M006016

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.474		
				66000.000	.054		
					.528	\$3,564.00	\$34,848.00
		M006016					
0035	654-1003	RAISED PVMT MARKERS TP 3	EA	24,235.000	7,941.000		
				5.000	2,053.000		
					9,994.000	\$10,265.00	\$49,970.00
0045	656-5505	REMOVE EXIST SOLID TRAF STRIPE, 5 IN, PREF LM		40.000	21.261		
				2000.000	4.523		
					25.784	\$9,046.00	\$51,568.00
0050	656-5521	REMOVE EXIST SOLID TRAF STRIPE, 8 IN, PREF LM		30.000	27.669		
				2000.000	1.376		
					29.045	\$2,752.00	\$58,090.00
0055	656-5525	REMOVE EXIST SKIP TRAF STRIPE, 8 IN, PREFC GLM		65.000	26.489		
				2000.000	9.692		
					36.181	\$19,384.00	\$72,362.00
0060	656-5535	REMOVE EXIST SOLID TRAF STRIPE, 10 IN, PRE LF		42,328.000	4,083.000		
				1.500	5,327.000		
					9,410.000	\$7,990.50	\$14,115.00
0065	657-9122	WET REFLECTIVE PREFORMED SOLID PAVEME LF DE, WHITE		42,328.000	4,083.000		
				12.000	5,110.000		
					9,193.000	\$61,320.00	\$110,316.00
0075	657-9230	WET REFLECTIVE PREFORMED SOLID PAVEME LM RAST (BLACK-WHITE)		50.000	35.104		
				34000.000	2.733		
					37.837	\$92,922.00	\$1,286,458.00
0080	657-9410	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM , WHITE		63.000	29.835		
				8000.000	6.231		
					36.066	\$49,848.00	\$288,528.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2020

User: 01092051

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0006

Pay Period: 09/16/2020
to 09/30/2020

Project Number M006016

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0085	657-9413	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM		63.000	29.835		
		, BLACK		8000.000	5.783		
					35.618	\$46,264.00	\$284,944.00
0100	657-9447	WET REFLECTIVE PREFORMED PLASTIC SKIP F GLM		4.000	.119		
		TP PB-WR		14000.000	.041		
					.160	\$574.00	\$2,240.00
0105	657-9449	WET REFLECTIVE PREFORMED PLASTIC SKIP F GLM		4.000	.119		
		TP PB-WR		14000.000	.041		
					.160	\$574.00	\$2,240.00
Category Amount:						\$304,503.50	\$2,255,679.00
Project Total Amount:						\$304,503.50	\$2,796,913.00