

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2020

User: 01092051

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0007

Pay Period: 10/01/2020
to 10/15/2020

Contract Location:

9.535MI.PVMT MRK I-20 /SR402 E.WINDSOR ST TO W.COLU

Time Allowed:

276 Days

Elapsed Calender Days:

168 Days

Percent Time:

60.87

District: 7

Area: 01

Contractor:

ROADSIDE SPECIALTIES, LLC
104 MAIN STREET

Date Let:

02/21/2020

Date Awarded:

02/21/2020

Date Contract Executed:

04/29/2020

Date Notice to Proceed:

05/01/2020

Date Work Began:

06/16/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/31/2021

BLACKSHEAR

GA 31516

Phone: (912)449-1213

Escrow Agent:

Surety Co: ARGONAUT INSURANCE COMPANY

Current Contract Amount \$4,485,859.00

Original Contract Amount \$4,485,859.00

Funds Available \$1,023,677.00

Percent Complete 77.18%

Counties:

DeKalb

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006016	\$4,485,859.00	\$4,485,859.00	\$1,023,677.00	77.18%	\$665,269.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2020

User: 01092051

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0007

Pay Period: 10/01/2020
to 10/15/2020

Project Number: M006016 I-20/SR 402 - PVMNT MRKG UPG

Federal State Project Number: M006016

	Total to Date	Prev to Date	This Estimate
Participating	\$2,769,745.60	\$2,237,530.40	\$532,215.20
Non-Participating	\$692,436.40	\$559,382.60	\$133,053.80
Total Earnings	\$3,462,182.00	\$2,796,913.00	\$665,269.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,462,182.00	\$2,796,913.00	\$665,269.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,462,182.00	\$2,796,913.00	

Total Payable: **\$665,269.00**

Rpt-ID: RCPEsprj

Georgia

Date: 10/21/2020

User: 01092051

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0007

Pay Period: 10/01/2020
to 10/15/2020

Project Number M006016

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 66000.000	.528 .054 .582	\$3,564.00	\$38,412.00
		M006016					
0035	654-1003	RAISED PVMT MARKERS TP 3	EA	24,235.000 5.000	9,994.000 2,586.000 12,580.000	\$12,930.00	\$62,900.00
0045	656-5505	REMOVE EXIST SOLID TRAF STRIPE, 5 IN, PREF LM		40.000 2000.000	25.784 6.346 32.130	\$12,692.00	\$64,260.00
0055	656-5525	REMOVE EXIST SKIP TRAF STRIPE, 8 IN, PREFC GLM		65.000 2000.000	36.181 14.183 50.364	\$28,366.00	\$100,728.00
0060	656-5535	REMOVE EXIST SOLID TRAF STRIPE, 10 IN, PRE LF		42,328.000 1.500	9,410.000 11,806.000 21,216.000	\$17,709.00	\$31,824.00
0065	657-9122	WET REFLECTIVE PREFORMED SOLID PAVEME LF DE, WHITE		42,328.000 12.000	9,193.000 11,806.000 20,999.000	\$141,672.00	\$251,988.00
0075	657-9230	WET REFLECTIVE PREFORMED SOLID PAVEME LM RAST (BLACK-WHITE)		50.000 34000.000	37.837 6.346 44.183	\$215,764.00	\$1,502,222.00
0080	657-9410	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM , WHITE		63.000 8000.000	36.066 14.183 50.249	\$113,464.00	\$401,992.00
0085	657-9413	WET REFLECTIVE PREFORMED SKIP PAVEMEN GLM , BLACK		63.000 8000.000	35.618 14.710 50.328	\$117,680.00	\$402,624.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/21/2020

User: 01092051

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001177-0

Estimate Number: 0007

Pay Period: 10/01/2020
to 10/15/2020

Project Number M006016

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0100	657-9447	WET REFLECTIVE PREFORMED PLASTIC SKIP F GLM		4.000	.160		
		TP PB-WR		14000.000	.051		
					.211	\$714.00	\$2,954.00
0105	657-9449	WET REFLECTIVE PREFORMED PLASTIC SKIP F GLM		4.000	.160		
		TP PB-WR		14000.000	.051		
					.211	\$714.00	\$2,954.00
Category Amount:						\$665,269.00	\$2,862,858.00
Project Total Amount:						\$665,269.00	\$3,462,182.00