

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2023

User: C0008418

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001211-0

Estimate Number: 0021

Pay Period: 09/25/2022
to 03/07/2023

Contract Location:

JORDAN HILL RD (CR 508) OVER TROUBLESOME CREEK TF

Time Allowed:

541 Days

Elapsed Calender Days:

544 Days

Percent Time:

100.55

District: 3

Area: 01

Contractor:

TIDWELL CONSTRUCTION COMPANY
P. O. DRAWER 1466

Date Let:

02/21/2020

Date Awarded:

03/06/2020

Date Contract Executed:

05/18/2020

Date Notice to Proceed:

05/21/2020

DOUGLASVILLE

GA 30133-1466

Date Work Began:

07/09/2020

Phone: (770)942-5121

Date Time Stopped:

11/15/2021

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

11/12/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,975,219.49

Original Contract Amount \$1,656,222.90

Funds Available \$31,261.43

Percent Complete 98.45%

Counties:

Spalding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
331910-	\$1,975,219.49	\$1,656,222.90	\$31,261.43	98.42%	\$4,895.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2023

User: C0008418

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001211-0

Estimate Number: 0021

Pay Period: 09/25/2022
to 03/07/2023

Project Number: 331910- JORDAN HILL RD (CR 508) - BRIDGE CONSTR

Federal State Project Number: 331910-

	Total to Date	Prev to Date	This Estimate
Participating	\$1,555,759.26	\$1,551,842.84	\$3,916.42
Non-Participating	\$388,939.80	\$387,960.69	\$979.11
Total Earnings	\$1,944,699.06	\$1,939,803.53	\$4,895.53
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,944,699.06	\$1,939,803.53	\$4,895.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$741.00)	(\$741.00)	\$0.00
Total:	\$1,943,958.06	\$1,939,062.53	

Total Payable: **\$4,895.53**

Rpt-ID: RCPEsprj

Georgia

Date: 03/07/2023

User: C0008418

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001211-0

Estimate Number: 0021

Pay Period: 09/25/2022
to 03/07/2023

Project Number 331910-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0025	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		256.000	346.180		
		L BITUM MATL & H LIME		126.000	.000		
					346.180	\$.00	\$43,618.68
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		430.000	372.460		
		TL & H LIME		115.000	.000		
					372.460	\$.00	\$42,832.90
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		271.000	392.900		
		L & H LIME		119.000	.000		
					392.900	\$.00	\$46,755.10
0045	441-0303	CONC SPILLWAY, TP 3	EA	4.000	4.000		
				2000.000	.000		
					4.000	\$.00	\$8,000.00
0110	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		29.000	14.250		
		/SAND BAGS		372.550	4.750		
					19.000	\$1,769.61	\$7,078.45
0115	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		92.000	49.125		
		RAW CHECK DAM		6.650	16.375		
					65.500	\$108.89	\$435.58
0120	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		3.000	1.500		
				1332.000	.500		
					2.000	\$666.00	\$2,664.00
0160	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	3,400.000	2,050.313		
				4.300	546.750		
					2,597.063	\$2,351.03	\$11,167.37
0260	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	350.000	175.000		
				25.000	.000		
					175.000	\$.00	\$4,375.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2023

User: C0008418

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001211-0

Estimate Number: 0021

Pay Period: 09/25/2022
to 03/07/2023

Project Number 331910-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0265	433-1000	REINF CONC APPROACH SLAB	SY	284.000 160.000	284.000 .000 284.000	\$0.00	\$45,440.00
Category Amount:						\$4,895.53	\$212,367.08
Category Number: 0020 BRIDGE NO. 1 - OVER TROUBLESOME CREEK TRIBUTARY							
0295	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 175000.000	1.000 .000 1.000	\$0.00	\$175,000.00
0300	500-3101	CLASS A CONCRETE	CY	47.000 2100.000	46.800 .000 46.800	\$0.00	\$98,280.00
0305	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 1		528.000 250.000	528.000 .000 528.000	\$0.00	\$132,000.00
0340	500-2100	CONCRETE BARRIER	LF	168.000 100.000	168.000 .000 168.000	\$0.00	\$16,800.00
9080	500-3101	CLASS A CONCRETE CLASS A CONCRETE ITEM ADDED BY SA	CY	.000 493.000	98.590 .000 98.590	\$0.00	\$48,604.87
Category Amount:						\$0.00	\$470,684.87
Project Total Amount:						\$4,895.53	\$1,944,699.06