

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2021

User: tnorman

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0015

Pay Period: 06/03/2021
to 06/28/2021

Contract Location:

BELLVILLE RD (CR 274) - INTERCHANGE RECONSTRUCTIOI

Time Allowed:

882 Days

Elapsed Calender Days:

439 Days

Percent Time:

49.77

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let:

02/21/2020

Date Awarded:

02/21/2020

Date Contract Executed:

04/15/2020

Date Notice to Proceed:

04/16/2020

Date Work Began:

04/28/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/14/2022

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$28,033,608.20

Original Contract Amount \$27,347,729.82

Funds Available \$11,273,857.34

Percent Complete 59.05%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007386	\$28,033,608.20	\$27,347,729.82	\$11,273,857.34	59.78%	\$1,282,916.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2021

User: tnorman

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0015

Pay Period: 06/03/2021
to 06/28/2021

Project Number: 0007386 BELLVILLE RD (CR 274) - INTERCHANGE RECONS

Federal State Project Number: 0007386

	Total to Date	Prev to Date	This Estimate
Participating	\$13,243,773.01	\$12,217,439.54	\$1,026,333.47
Non-Participating	\$3,310,943.29	\$3,054,359.91	\$256,583.38
Total Earnings	\$16,554,716.30	\$15,271,799.45	\$1,282,916.85
Stockpiled Materials	\$205,034.56	\$205,034.56	\$0.00
Gross Earnings	\$16,759,750.86	\$15,476,834.01	\$1,282,916.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,759,750.86	\$15,476,834.01	

Total Payable: **\$1,282,916.85**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2021

User: tnorman

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0015

Pay Period: 06/03/2021
to 06/28/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.785		
				1030730.000	.017		
					.802	\$17,522.41	\$826,645.46
		0007386					
0019	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.650		
				200000.000	.050		
					.700	\$10,000.00	\$140,000.00
0029	201-1500	CLEARING & GRUBBING -	LS	1.000	.740		
				4346633.000	.060		
					.800	\$260,797.98	\$3,477,306.40
		0007386					
Category Amount:						\$288,320.39	\$4,443,951.86
Category Number: 0110 ALTERNATE - BASE 1							
0083	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	8,599.000	5,848.444		
				21.750	345.333		
					6,193.777	\$7,510.99	\$134,714.65
Category Amount:						\$7,510.99	\$134,714.65
Category Number: 0010 ROADWAY							
0098	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,178.000	9,947.980		
				75.850	371.700		
					10,319.680	\$28,193.45	\$782,747.73
0113	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,104.000	1,388.590		
				82.650	2.600		
					1,391.190	\$214.89	\$114,981.85
0118	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,904.000	8,020.720		
				79.750	.000		
					8,020.720	\$.00	\$639,652.42
0128	413-0750	TACK COAT	GL	10,839.000	3,822.000		
				2.750	140.000		
					3,962.000	\$385.00	\$10,895.50

Rpt-ID: RCPEsprj

Georgia

Date: 06/28/2021

User: tnorman

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0015

Pay Period: 06/03/2021
to 06/28/2021

Project Number 0007386

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0138	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	320.000	173.330		
				185.000	.000		
					173.330	\$.00	\$32,066.05
0148	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK	SY	4,865.000	.000		
				124.500	1,900.000		
					1,900.000	\$236,550.00	\$236,550.00
0153	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,450.000	891.400		
				62.000	365.300		
					1,256.700	\$22,648.60	\$77,915.40
0163	441-0104	CONC SIDEWALK, 4 IN	SY	920.000	117.780		
				42.250	.000		
					117.780	\$.00	\$4,976.21
0168	441-0108	CONC SIDEWALK, 8 IN	SY	1,200.000	24.440		
				62.000	.000		
					24.440	\$.00	\$1,515.28
0178	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,366.000	228.000		
				17.000	90.000		
					318.000	\$1,530.00	\$5,406.00
0188	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,698.000	1,129.000		
				20.000	235.000		
					1,364.000	\$4,700.00	\$27,280.00
0257	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	707.530		
				94.000	.000		
					707.530	\$.00	\$66,507.82
		Recycled Asphalt Leveling					

Category Amount:

\$294,221.94

\$2,000,494.26

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2021

User: tnorman

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0015

Pay Period: 06/03/2021
to 06/28/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0283	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000 1750.000	3.000 .000 3.000	\$0.00	\$5,250.00
0288	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	13.000 1750.000	10.520 .000 10.520	\$0.00	\$18,410.00
0323	500-3002	CLASS AA CONCRETE	CY	87.000 1500.000	86.020 .000 86.020	\$0.00	\$129,030.00
0398	668-1100	CATCH BASIN, GP 1	EA	17.000 2650.000	4.000 .000 4.000	\$0.00	\$10,600.00
0408	668-2100	DROP INLET, GP 1	EA	27.000 2500.000	12.500 .000 12.500	\$0.00	\$31,250.00
0428	668-5000	JUNCTION BOX	EA	7.000 2450.000	5.000 .000 5.000	\$0.00	\$12,250.00
Category Amount:						\$0.00	\$206,790.00
Category Number: 0010 ROADWAY							
0432	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA		1.000 35500.000	1.000 .000 1.000	\$0.00	\$35,500.00
		18 IN					
Category Amount:						\$0.00	\$35,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2021

User: tnorman

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0015

Pay Period: 06/03/2021
to 06/28/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0588	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 2150.000	13.000 1.000 14.000	\$2,150.00	\$30,100.00
Category Amount:						\$2,150.00	\$30,100.00
Category Number: 0080 SIGNING AND MARKING							
0718	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000 104030.000	.250 .500 .750	\$52,015.00	\$78,022.50
		1955+34					
0723	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000 129764.550	.000 .500 .500	\$64,882.28	\$64,882.28
		1981+74					
0728	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000 129728.500	.000 .500 .500	\$64,864.25	\$64,864.25
		2020+46					
0733	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST/LS		1.000 51397.000	.500 .500 1.000	\$25,698.50	\$51,397.00
		1928+94					
0738	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST/LS		1.000 51474.250	.500 .500 1.000	\$25,737.13	\$51,474.25
		2037+45					
0743	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST/LS		1.000 51422.750	.500 .500 1.000	\$25,711.38	\$51,422.75
		2046+86					
Category Amount:						\$258,908.54	\$362,063.03

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2021

User: tnorman

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0015

Pay Period: 06/03/2021
to 06/28/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0748	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST/LS		1.000 51397.000	.500 .500 1.000	\$25,698.50	\$51,397.00
		2073+32					
Category Amount:						\$25,698.50	\$51,397.00
Category Number: 0030 MSE WALL							
0863	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,783.000 32.000	5,783.000 .000 5,783.000	\$0.00	\$185,056.00
		1					
0868	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	10,563.000 32.000	10,563.000 .000 10,563.000	\$0.00	\$338,016.00
		1					
0873	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	362.000 305.750	362.000 .000 362.000	\$0.00	\$110,681.50
		1					
0878	627-1120	COPING B, WALL NO -	LF	507.000 296.000	507.000 .000 507.000	\$0.00	\$150,072.00
		1					
Category Amount:						\$0.00	\$783,825.50
Category Number: 0090 LIGHTING							
0883	441-0004	CONC SLOPE PAV, 4 IN	SY	190.000 62.000	74.480 .000 74.480	\$0.00	\$4,617.76
0888	500-3101	CLASS A CONCRETE	CY	202.000 1225.700	132.420 .000 132.420	\$0.00	\$162,307.19
0913	681-4352	LIGHTING STD, 35 FT MH, 10 FT ARM	EA	29.000 4043.780	14.000 4.000 18.000	\$16,175.12	\$72,788.04

Rpt-ID: RCPESPRJ

Georgia

Date: 06/28/2021

User: tnorman

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0015

Pay Period: 06/03/2021
to 06/28/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 LIGHTING							
0918	681-6200	LUMINAIRE, TYPE 2, LED	EA	29.000 1163.900	14.000 4.000 18.000	\$4,655.60	\$20,950.20
0953	682-9010	SVC POLE RISER	EA	2.000 10300.000	.000 1.000 1.000	\$10,300.00	\$10,300.00
0968	683-1101	LIGHTING TOWER, STEEL, 100 FT MH, INCL LOV	EA	17.000 23129.680	.000 12.000 12.000	\$277,556.16	\$277,556.16
Category Amount:						\$308,686.88	\$548,519.35
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
1033	441-0004	CONC SLOPE PAV, 4 IN	SY	999.000 100.000	328.000 .000 328.000	\$0.00	\$32,800.00
1043	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 1300000.000	.550 .000 .550	\$0.00	\$715,000.00
1048	500-3002	CLASS AA CONCRETE	CY	212.000 1750.000	120.800 .000 120.800	\$0.00	\$211,400.00
1053	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF 1	LF	2,396.000 350.000	1,318.340 .000 1,318.340	\$0.00	\$461,419.00
Category Amount:						\$0.00	\$1,420,619.00
Category Number: 0010 ROADWAY							
1143	683-6375	HIGH LEVEL LUMINAIRE, TP 3, LED	EA	68.000 2034.250	.000 48.000 48.000	\$97,644.00	\$97,644.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/28/2021

User: tnorman

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0015

Pay Period: 06/03/2021
to 06/28/2021

Project Number 0007386

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-45,998.950		
				1.000	-224.390		
					-46,223.340	\$-224.39	(\$46,223.34)
		(1#IN)					
Category Amount:						\$97,419.61	\$51,420.66
Project Total Amount:						\$1,282,916.85	\$16,554,716.30