

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2021

User: tnorman

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0018

Pay Period: 09/03/2021
to 10/01/2021

Contract Location:

BELLVILLE RD (CR 274) - INTERCHANGE RECONSTRUCTIOI

Time Allowed:

884 Days

Elapsed Calender Days:

534 Days

Percent Time:

60.41

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let:

02/21/2020

Date Awarded:

02/21/2020

Date Contract Executed:

04/15/2020

Date Notice to Proceed:

04/16/2020

Date Work Began:

04/28/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/16/2022

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$28,046,421.20

Original Contract Amount \$27,347,729.82

Funds Available \$9,207,662.85

Percent Complete 66.44%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007386	\$28,046,421.20	\$27,347,729.82	\$9,207,662.85	67.17%	\$719,100.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2021

User: tnorman

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0018

Pay Period: 09/03/2021
to 10/01/2021

Project Number: 0007386 BELLVILLE RD (CR 274) - INTERCHANGE RECONS

Federal State Project Number: 0007386

	Total to Date	Prev to Date	This Estimate
Participating	\$14,906,979.00	\$14,331,698.95	\$575,280.05
Non-Participating	\$3,726,744.79	\$3,582,924.80	\$143,819.99
Total Earnings	\$18,633,723.79	\$17,914,623.75	\$719,100.04
Stockpiled Materials	\$205,034.56	\$205,034.56	\$0.00
Gross Earnings	\$18,838,758.35	\$18,119,658.31	\$719,100.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,838,758.35	\$18,119,658.31	

Total Payable: **\$719,100.04**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2021

User: tnorman

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0018

Pay Period: 09/03/2021
to 10/01/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.873		
				1030730.000	.023		
					.896	\$23,706.79	\$923,534.08
		0007386					
0009	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	763.400		
				55.000	199.000		
					962.400	\$10,945.00	\$52,932.00
0019	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.800		
				200000.000	.050		
					.850	\$10,000.00	\$170,000.00
0029	201-1500	CLEARING & GRUBBING -	LS	1.000	.860		
				4346633.000	.020		
					.880	\$86,932.66	\$3,825,037.04
		0007386					
0034	205-0001	UNCLASS EXCAV	CY	128,385.000	46,582.250		
				5.250	38,000.000		
					84,582.250	\$199,500.00	\$444,056.81
0073	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	25,630.000	16,107.216		
				14.750	1,486.222		
					17,593.438	\$21,921.77	\$259,503.21
Category Amount:						\$353,006.22	\$5,675,063.14
Category Number: 0110 ALTERNATE - BASE 1							
0083	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	8,599.000	6,193.777		
				21.750	769.667		
					6,963.444	\$16,740.26	\$151,454.91
Category Amount:						\$16,740.26	\$151,454.91
Category Number: 0010 ROADWAY							
0098	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		18,178.000	10,710.050		
		TL & H LIME		75.850	.000		
					10,710.050	\$.00	\$812,357.29

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2021

User: tnorman

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0018

Pay Period: 09/03/2021
to 10/01/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0113	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,104.000 82.650	1,535.400 133.480 1,668.880	\$11,032.12	\$137,932.93
0118	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,904.000 79.750	8,771.410 323.500 9,094.910	\$25,799.13	\$725,319.07
0123	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		3,834.000 87.000	1,170.460 777.310 1,947.770	\$67,625.97	\$169,455.99
0128	413-0750	TACK COAT	GL	10,839.000 2.750	5,310.000 932.000 6,242.000	\$2,563.00	\$17,165.50
0138	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	320.000 185.000	173.330 .000 173.330	\$0.00	\$32,066.05
0148	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK	SY	4,865.000 124.500	1,900.000 .000 1,900.000	\$0.00	\$236,550.00
0153	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,450.000 62.000	1,256.700 .000 1,256.700	\$0.00	\$77,915.40
0163	441-0104	CONC SIDEWALK, 4 IN	SY	920.000 42.250	351.780 .000 351.780	\$0.00	\$14,862.71
0168	441-0108	CONC SIDEWALK, 8 IN	SY	1,200.000 62.000	24.440 .000 24.440	\$0.00	\$1,515.28

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2021

User: tnorman

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0018

Pay Period: 09/03/2021
to 10/01/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0178	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,366.000 17.000	318.000 .000 318.000	\$0.00	\$5,406.00
0188	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,698.000 20.000	1,869.000 .000 1,869.000	\$0.00	\$37,380.00
0208	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	21.000 475.000	3.000 .000 3.000	\$0.00	\$1,425.00
Category Amount:						\$107,020.22	\$2,269,351.22
Category Number: 0040 DRAINAGE							
0223	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,400.000 38.150	2,815.150 128.150 2,943.300	\$4,888.92	\$112,286.90
Category Amount:						\$4,888.92	\$112,286.90
Category Number: 0010 ROADWAY							
0256	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL P(TN UM MATL & H LIME 12.5MM OGFC, GP 2		.000 177.500	435.330 496.420 931.750	\$88,114.55	\$165,385.63
0257	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN Recycled Asphalt Leveling		.000 94.000	707.530 133.980 841.510	\$12,594.12	\$79,101.94
Category Amount:						\$100,708.67	\$244,487.57
Category Number: 0040 DRAINAGE							
0283	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000 1750.000	3.000 .000 3.000	\$0.00	\$5,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2021

User: tnorman

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0018

Pay Period: 09/03/2021
to 10/01/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0288	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	13.000 1750.000	10.520 .000 10.520	\$0.00	\$18,410.00
Category Amount:						\$0.00	\$23,660.00
Category Number: 0050 PERMANENT EROSION CONTROL							
0293	603-7000	PLASTIC FILTER FABRIC	SY	870.000 5.000	168.005 75.556 243.561	\$377.78	\$1,217.81
Category Amount:						\$377.78	\$1,217.81
Category Number: 0040 DRAINAGE							
0323	500-3002	CLASS AA CONCRETE	CY	87.000 1500.000	86.020 .000 86.020	\$0.00	\$129,030.00
Category Amount:						\$0.00	\$129,030.00
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
0338	620-0200	TEMPORARY BARRIER, METHOD NO. 2	LF	330.000 85.000	.000 247.500 247.500	\$21,037.50	\$21,037.50
Category Amount:						\$21,037.50	\$21,037.50
Category Number: 0040 DRAINAGE							
0398	668-1100	CATCH BASIN, GP 1	EA	17.000 2650.000	4.500 1.000 5.500	\$2,650.00	\$14,575.00
0408	668-2100	DROP INLET, GP 1	EA	27.000 2500.000	14.500 .000 14.500	\$0.00	\$36,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2021

User: tnorman

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0018

Pay Period: 09/03/2021
to 10/01/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0428	668-5000	JUNCTION BOX	EA	7.000 2450.000	6.000 3.000 9.000	\$7,350.00	\$22,050.00
Category Amount:						\$10,000.00	\$72,875.00
Category Number: 0010 ROADWAY							
0432	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA		1.000 35500.000	1.000 .000 1.000	\$0.00	\$35,500.00
		18 IN					
Category Amount:						\$0.00	\$35,500.00
Category Number: 0050 PERMANENT EROSION CONTROL							
0448	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	613.000 100.000	48.005 75.556 123.561	\$7,555.60	\$12,356.10
0463	700-8000	FERTILIZER MIXED GRADE	TN	40.000 600.000	15.470 4.020 19.490	\$2,412.00	\$11,694.00
Category Amount:						\$9,967.60	\$24,050.10
Category Number: 0060 TEMPORARY EROSION CONTROL							
0508	163-0240	MULCH	TN	600.000 200.000	92.570 5.240 97.810	\$1,048.00	\$19,562.00
0588	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 2150.000	16.000 1.000 17.000	\$2,150.00	\$36,550.00
Category Amount:						\$3,198.00	\$56,112.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2021

User: tnorman

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0018

Pay Period: 09/03/2021
to 10/01/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 MSE WALL							
0863	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,783.000 32.000	5,783.000 .000 5,783.000	\$0.00	\$185,056.00
	1						
0868	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	10,563.000 32.000	10,563.000 .000 10,563.000	\$0.00	\$338,016.00
	1						
0873	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	362.000 305.750	362.000 .000 362.000	\$0.00	\$110,681.50
	1						
0878	627-1120	COPING B, WALL NO -	LF	507.000 296.000	507.000 .000 507.000	\$0.00	\$150,072.00
	1						
Category Amount:						\$0.00	\$783,825.50
Category Number: 0090 LIGHTING							
0883	441-0004	CONC SLOPE PAV, 4 IN	SY	190.000 62.000	174.480 .000 174.480	\$0.00	\$10,817.76
0888	500-3101	CLASS A CONCRETE	CY	202.000 1225.700	171.080 .000 171.080	\$0.00	\$209,692.76
Category Amount:						\$0.00	\$220,510.52
Category Number: 0010 ROADWAY							
0898	318-3000	AGGR SURF CRS	TN	900.000 37.500	872.750 2,113.040 2,985.790	\$79,239.00	\$111,967.13
Category Amount:						\$79,239.00	\$111,967.13

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2021

User: tnorman

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0018

Pay Period: 09/03/2021
to 10/01/2021

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
1033	441-0004	CONC SLOPE PAV, 4 IN	SY	999.000 100.000	328.000 .000 328.000	\$0.00	\$32,800.00
1043	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 1300000.000	.550 .000 .550	\$0.00	\$715,000.00
1048	500-3002	CLASS AA CONCRETE	CY	212.000 1750.000	120.800 .000 120.800	\$0.00	\$211,400.00
1053	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF 1		2,396.000 350.000	1,318.340 .000 1,318.340	\$0.00	\$461,419.00
Category Amount:						\$0.00	\$1,420,619.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (1#IN)	*\$*	.000 1.000	-46,150.350 102.870 -46,047.480	\$102.87	(\$46,047.48)
996	150-1000	TRAFFIC CONTROL - SA for Traffic Signals and Video Detection	LS	.000 12813.000	.000 1.000 1.000	\$12,813.00	\$12,813.00
Category Amount:						\$12,915.87	\$-33,234.48
Project Total Amount:						\$719,100.04	\$18,633,723.79