

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbarrent

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0027

Pay Period: 05/28/2022
to 07/01/2022

Contract Location:

BELLVILLE RD (CR 274) - INTERCHANGE RECONSTRUCTIOI

Time Allowed:

884 Days

Elapsed Calender Days:

807 Days

Percent Time:

91.29

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let:

02/21/2020

Date Awarded:

02/21/2020

Date Contract Executed:

04/15/2020

Date Notice to Proceed:

04/16/2020

Date Work Began:

04/28/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/16/2022

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$28,046,421.20

Original Contract Amount \$27,347,729.82

Funds Available \$4,053,797.29

Percent Complete 85.55%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007386	\$28,046,421.20	\$27,347,729.82	\$4,053,797.29	85.55%	\$651,939.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbarrent

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0027

Pay Period: 05/28/2022
to 07/01/2022

Project Number: 0007386 BELLVILLE RD (CR 274) - INTERCHANGE RECONS

Federal State Project Number: 0007386

	Total to Date	Prev to Date	This Estimate
Participating	\$19,194,099.06	\$18,672,547.31	\$521,551.75
Non-Participating	\$4,798,524.85	\$4,668,136.93	\$130,387.92
Total Earnings	\$23,992,623.91	\$23,340,684.24	\$651,939.67
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,992,623.91	\$23,340,684.24	\$651,939.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,992,623.91	\$23,340,684.24	

Total Payable: **\$651,939.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbarrent

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0027

Pay Period: 05/28/2022
to 07/01/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0009	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 55.000	1,360.900 75.000 1,435.900	\$4,125.00	\$78,974.50
0068	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	5,906.000 13.850	2,235.149 153.752 2,388.901	\$2,129.47	\$33,086.28
0073	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	25,630.000 14.750	17,593.438 558.222 18,151.660	\$8,233.77	\$267,736.99
0078	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	19,435.000 17.600	26,542.611 2,051.833 28,594.444	\$36,112.26	\$503,262.21
0098	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,178.000 75.850	14,263.910 1,767.470 16,031.380	\$134,062.60	\$1,215,980.17
0113	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,104.000 82.650	2,134.080 38.290 2,172.370	\$3,164.67	\$179,546.38
0118	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,904.000 79.750	11,026.830 205.920 11,232.750	\$16,422.12	\$895,811.81
0123	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		3,834.000 87.000	1,947.770 480.270 2,428.040	\$41,783.49	\$211,239.48
0128	413-0750	TACK COAT	GL	10,839.000 2.750	6,963.000 608.000 7,571.000	\$1,672.00	\$20,820.25

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2022

User: cbarrent

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0027

Pay Period: 05/28/2022
to 07/01/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0138	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	320.000 185.000	323.330 .000 323.330	\$0.00	\$59,816.05
0148	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK	SY	4,865.000 124.500	3,555.667 1,291.056 4,846.723	\$160,736.47	\$603,417.01
0153	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,450.000 62.000	1,606.590 .000 1,606.590	\$0.00	\$99,608.58
0158	441-4050	CONC VALLEY GUTTER WITH CURB, 8 IN	SY	400.000 62.000	134.840 .000 134.840	\$0.00	\$8,360.08
0163	441-0104	CONC SIDEWALK, 4 IN	SY	920.000 42.250	1,162.330 .000 1,162.330	\$0.00	\$49,108.44
0168	441-0108	CONC SIDEWALK, 8 IN	SY	1,200.000 62.000	24.440 .000 24.440	\$0.00	\$1,515.28
0178	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,366.000 17.000	1,166.000 .000 1,166.000	\$0.00	\$19,822.00
0188	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,698.000 20.000	4,259.000 391.000 4,650.000	\$7,820.00	\$93,000.00
0208	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	21.000 475.000	10.740 .000 10.740	\$0.00	\$5,101.50

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2022

User: cbarrent

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0027

Pay Period: 05/28/2022
to 07/01/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0256	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME 12.5MM OGFC, GP 2		.000 177.500	931.750 136.490 1,068.240	\$24,226.98	\$189,612.60
0257	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN Recycled Asphalt Leveling		.000 94.000	841.510 .000 841.510	\$0.00	\$79,101.94
Category Amount:						\$440,488.83	\$4,614,921.55
Category Number: 0040 DRAINAGE							
0283	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000 1750.000	3.000 .000 3.000	\$0.00	\$5,250.00
0288	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	13.000 1750.000	11.590 2.180 13.770	\$3,815.00	\$24,097.50
0323	500-3002	CLASS AA CONCRETE	CY	87.000 1500.000	86.020 .000 86.020	\$0.00	\$129,030.00
Category Amount:						\$3,815.00	\$158,377.50
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
0338	620-0200	TEMPORARY BARRIER, METHOD NO. 2	LF	330.000 85.000	247.500 82.500 330.000	\$7,012.50	\$28,050.00
Category Amount:						\$7,012.50	\$28,050.00
Category Number: 0040 DRAINAGE							
0398	668-1100	CATCH BASIN, GP 1	EA	17.000 2650.000	16.000 .000 16.000	\$0.00	\$42,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbarrent

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0027

Pay Period: 05/28/2022
to 07/01/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0408	668-2100	DROP INLET, GP 1	EA	27.000 2500.000	27.000 .000 27.000	\$0.00	\$67,500.00
0428	668-5000	JUNCTION BOX	EA	7.000 2450.000	9.500 .000 9.500	\$0.00	\$23,275.00
Category Amount:						\$0.00	\$133,175.00
Category Number: 0010 ROADWAY							
0432	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA	EA	1.000 35500.000	1.000 .000 1.000	\$0.00	\$35,500.00
		18 IN					
Category Amount:						\$0.00	\$35,500.00
Category Number: 0050 PERMANENT EROSION CONTROL							
0443	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	757.000 49.500	273.000 205.111 478.111	\$10,152.99	\$23,666.49
0453	700-6910	PERMANENT GRASSING	AC	32.000 1800.000	24.179 3.000 27.179	\$5,400.00	\$48,922.20
0463	700-8000	FERTILIZER MIXED GRADE	TN	40.000 600.000	27.520 4.635 32.155	\$2,781.00	\$19,293.00
Category Amount:						\$18,333.99	\$91,881.69
Category Number: 0060 TEMPORARY EROSION CONTROL							
0508	163-0240	MULCH	TN	600.000 200.000	122.610 26.400 149.010	\$5,280.00	\$29,802.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbarrent

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0027

Pay Period: 05/28/2022
to 07/01/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0543	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		45.000 150.000	35.250 1.500 36.750	\$225.00	\$5,512.50
0573	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	45.000 100.000	.000 3.000 3.000	\$300.00	\$300.00
Category Amount:						\$5,805.00	\$35,614.50
Category Number: 0030 MSE WALL							
0863	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	5,783.000 32.000	5,783.000 .000 5,783.000	\$0.00	\$185,056.00
0868	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	10,563.000 32.000	10,563.000 .000 10,563.000	\$0.00	\$338,016.00
0873	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	362.000 305.750	362.000 .000 362.000	\$0.00	\$110,681.50
0878	627-1120	COPING B, WALL NO - 1	LF	507.000 296.000	507.000 .000 507.000	\$0.00	\$150,072.00
Category Amount:						\$0.00	\$783,825.50
Category Number: 0090 LIGHTING							
0883	441-0004	CONC SLOPE PAV, 4 IN	SY	190.000 62.000	174.480 .000 174.480	\$0.00	\$10,817.76

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2022

User: cbarrent

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0027

Pay Period: 05/28/2022
to 07/01/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 LIGHTING							
0888	500-3101	CLASS A CONCRETE	CY	202.000	171.080		
				1225.700	.000		
					171.080	\$.00	\$209,692.76
Category Amount:						\$0.00	\$220,510.52
Category Number: 0010 ROADWAY							
0898	318-3000	AGGR SURF CRS	TN	900.000	3,004.280		
				37.500	18.600		
					3,022.880	\$697.50	\$113,358.00
Category Amount:						\$697.50	\$113,358.00
Category Number: 0090 LIGHTING							
0913	681-4352	LIGHTING STD, 35 FT MH, 10 FT ARM	EA	29.000	26.000		
				4043.780	1.000		
					27.000	\$4,043.78	\$109,182.06
0918	681-6200	LUMINAIRE, TYPE 2, LED	EA	29.000	18.000		
				1163.900	6.000		
					24.000	\$6,983.40	\$27,933.60
Category Amount:						\$11,027.18	\$137,115.66
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
1033	441-0004	CONC SLOPE PAV, 4 IN	SY	999.000	651.780		
				100.000	.000		
					651.780	\$.00	\$65,178.00
1038	500-0100	GROOVED CONCRETE	SY	1,080.000	737.778		
				10.000	342.222		
					1,080.000	\$3,422.22	\$10,800.00
1043	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.940		
				1300000.000	.020		
					.960	\$26,000.00	\$1,248,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2022

User: cbarrent

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0027

Pay Period: 05/28/2022
to 07/01/2022

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
1048	500-3002	CLASS AA CONCRETE	CY	212.000 1750.000	212.000 .000 212.000	\$0.00	\$371,000.00
1053	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF 1		2,396.000 350.000	2,370.352 26.654 2,397.006	\$9,328.90	\$838,952.10
1063	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 150000.000	.940 .020 .960	\$3,000.00	\$144,000.00
Category Amount:						\$41,751.12	\$2,677,930.10
Category Number: 0110 ALTERNATE - BASE 1							
1133	310-5140	GR AGGR BASE CRS, 14 IN, INCL MATL	SY	12,165.000 26.850	4,373.444 3,388.889 7,762.333	\$90,991.67	\$208,418.64
Category Amount:						\$90,991.67	\$208,418.64
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (1#IN)	*\$*	.000 1.000	-7,842.770 32,016.880 24,174.110	\$32,016.88	\$24,174.11
Category Amount:						\$32,016.88	\$24,174.11
Project Total Amount:						\$651,939.67	\$23,992,623.91