

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: cbarrent

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0036

Pay Period: 03/01/2023
to 03/31/2023

Contract Location:

BELLVILLE RD (CR 274) - INTERCHANGE RECONSTRUCTIOI

Time Allowed:

1084 Days

Elapsed Calender Days:

1080 Days

Percent Time:

99.63

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let:

02/21/2020

Date Awarded:

02/21/2020

Date Contract Executed:

04/15/2020

Date Notice to Proceed:

04/16/2020

Date Work Began:

04/28/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/04/2023

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$28,161,493.20

Original Contract Amount \$27,347,729.82

Funds Available \$1,940,623.62

Percent Complete 93.11%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007386	\$28,161,493.20	\$27,347,729.82	\$1,940,623.62	93.11%	\$122,848.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: cbarrent

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0036

Pay Period: 03/01/2023
to 03/31/2023

Project Number: 0007386 BELLVILLE RD (CR 274) - INTERCHANGE RECONS

Federal State Project Number: 0007386

	Total to Date	Prev to Date	This Estimate
Participating	\$20,976,695.58	\$20,878,416.40	\$98,279.18
Non-Participating	\$5,244,174.00	\$5,219,604.21	\$24,569.79
Total Earnings	\$26,220,869.58	\$26,098,020.61	\$122,848.97
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$26,220,869.58	\$26,098,020.61	\$122,848.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,220,869.58	\$26,098,020.61	

Total Payable: **\$122,848.97**

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: cbarrent

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0036

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0014	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 125000.000	.650 .350 1.000	\$43,750.00	\$125,000.00
0028	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000 12000.000	.000 1.000 1.000	\$12,000.00	\$12,000.00
0098	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,178.000 75.850	16,633.610 .000 16,633.610	\$0.00	\$1,261,659.32
0113	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,104.000 82.650	2,407.800 .000 2,407.800	\$0.00	\$199,004.67
0118	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		11,904.000 79.750	11,928.110 .000 11,928.110	\$0.00	\$951,266.77
0138	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	320.000 185.000	323.330 .000 323.330	\$0.00	\$59,816.05
0148	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK	SY	4,865.000 124.500	5,287.610 .000 5,287.610	\$0.00	\$658,307.45
0153	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,450.000 62.000	2,953.260 .000 2,953.260	\$0.00	\$183,102.12
0158	441-4050	CONC VALLEY GUTTER WITH CURB, 8 IN	SY	400.000 62.000	245.900 .000 245.900	\$0.00	\$15,245.80

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: cbarrent

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0036

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0163	441-0104	CONC SIDEWALK, 4 IN	SY	920.000 42.250	1,250.110 .000 1,250.110	\$0.00	\$52,817.15
0168	441-0108	CONC SIDEWALK, 8 IN	SY	1,200.000 62.000	1,818.170 .000 1,818.170	\$0.00	\$112,726.54
0173	441-0748	CONCRETE MEDIAN, 6 IN	SY	2,371.000 53.500	941.330 .000 941.330	\$0.00	\$50,361.16
0178	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,366.000 17.000	1,952.000 .000 1,952.000	\$0.00	\$33,184.00
0188	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,698.000 20.000	5,089.000 .000 5,089.000	\$0.00	\$101,780.00
0208	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	21.000 475.000	12.800 .000 12.800	\$0.00	\$6,080.00
Category Amount:						\$55,750.00	\$3,822,351.03
Category Number: 0040 DRAINAGE							
0218	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	80.000 42.750	.000 71.000 71.000	\$3,035.25	\$3,035.25
0223	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,400.000 38.150	3,964.700 -151.000 3,813.700	\$-5,760.65	\$145,492.66

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: cbarrent

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0036

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0228	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	720.000 49.700	1,077.300 -244.500 832.800	\$-12,151.65	\$41,390.16
Category Amount:						\$-14,877.05	\$189,918.07
Category Number: 0010 ROADWAY							
0256	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME 12.5MM OGFC, GP 2		.000 177.500	1,201.260 .000 1,201.260	\$0.00	\$213,223.65
0257	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN Recycled Asphalt Leveling		.000 94.000	1,067.660 .000 1,067.660	\$0.00	\$100,360.04
Category Amount:						\$0.00	\$313,583.69
Category Number: 0040 DRAINAGE							
0263	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	15.000 725.000	7.000 7.000 14.000	\$5,075.00	\$10,150.00
0268	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	7.000 775.000	3.000 2.000 5.000	\$1,550.00	\$3,875.00
0273	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	3.000 1000.000	1.000 1.000 2.000	\$1,000.00	\$2,000.00
0278	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	1.000 1400.000	.000 1.000 1.000	\$1,400.00	\$1,400.00
0283	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	3.000 1750.000	3.000 .000 3.000	\$0.00	\$5,250.00

Date: 04/05/2023

Page 6 of 10

Pay Period: 03/01/2023
to 03/31/2023

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		This Period	Amount
		Supplemental Description 2						
Category Number:		0040 DRAINAGE						
0288	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	13.000	17.040			
				1750.000	.000			
					17.040		\$.00	\$29,820.00
0323	500-3002	CLASS AA CONCRETE	CY	87.000	86.020			
				1500.000	.000			
					86.020		\$.00	\$129,030.00
0398	668-1100	CATCH BASIN, GP 1	EA	17.000	17.000			
				2650.000	.000			
					17.000		\$.00	\$45,050.00
0408	668-2100	DROP INLET, GP 1	EA	27.000	30.000			
				2500.000	.000			
					30.000		\$.00	\$75,000.00
Category Amount:							\$9,025.00	\$301,575.00
Category Number:		0010 ROADWAY						
0417	668-2233	DROP INLET, GP 1, MODIFIED TP M-3	EA	1.000	1.000			
				7750.000	.000			
					1.000		\$.00	\$7,750.00
Category Amount:							\$0.00	\$7,750.00
Category Number:		0040 DRAINAGE						
0428	668-5000	JUNCTION BOX	EA	7.000	10.000			
				2450.000	.000			
					10.000		\$.00	\$24,500.00
Category Amount:							\$0.00	\$24,500.00
Category Number:		0010 ROADWAY						
0432	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIPE	EA	1.000	1.000			
				35500.000	.000			
					1.000		\$.00	\$35,500.00
		18 IN						
Category Amount:							\$0.00	\$35,500.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: cbarrent

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0036

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 PERMANENT EROSION CONTROL							
0443	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	757.000 49.500	787.990 .000 787.990	\$0.00	\$39,005.51
0463	700-8000	FERTILIZER MIXED GRADE	TN	40.000 600.000	39.145 1.020 40.165	\$612.00	\$24,099.00
0468	700-8100	FERTILIZER NITROGEN CONTENT	LB	1,600.000 4.000	.000 1,600.000 1,600.000	\$6,400.00	\$6,400.00
Category Amount:						\$7,012.00	\$69,504.51
Category Number: 0060 TEMPORARY EROSION CONTROL							
0508	163-0240	MULCH	TN	600.000 200.000	176.690 6.470 183.160	\$1,294.00	\$36,632.00
Category Amount:						\$1,294.00	\$36,632.00
Category Number: 0010 ROADWAY							
0538	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		4.000 1500.000	.750 .250 1.000	\$375.00	\$1,500.00
Category Amount:						\$375.00	\$1,500.00
Category Number: 0060 TEMPORARY EROSION CONTROL							
0588	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 2150.000	29.000 1.000 30.000	\$2,150.00	\$64,500.00
Category Amount:						\$2,150.00	\$64,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: cbarrent

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0036

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0007386

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0080	SIGNING AND MARKING				
0658	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		445.000	411.000		
				20.600	18.000		
					429.000	\$370.80	\$8,837.40
0673	636-2070	GALV STEEL POSTS, TP 7	LF	1,500.000	1,459.000		
				8.240	28.000		
					1,487.000	\$230.72	\$12,252.88
Category Amount:						\$601.52	\$21,090.28
Category Number:		0030	MSE WALL				
0863	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	5,783.000	5,783.000		
				32.000	.000		
					5,783.000	\$0.00	\$185,056.00
	1						
0868	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	10,563.000	10,563.000		
				32.000	.000		
					10,563.000	\$0.00	\$338,016.00
	1						
0873	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	362.000	362.000		
				305.750	.000		
					362.000	\$0.00	\$110,681.50
	1						
0878	627-1120	COPING B, WALL NO -	LF	507.000	507.000		
				296.000	.000		
					507.000	\$0.00	\$150,072.00
	1						
Category Amount:						\$0.00	\$783,825.50
Category Number:		0090	LIGHTING				
0883	441-0004	CONC SLOPE PAV, 4 IN	SY	190.000	185.590		
				62.000	.000		
					185.590	\$0.00	\$11,506.58

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: cbarrent

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0036

Pay Period: 03/01/2023

to 03/31/2023

Project Number 0007386

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 LIGHTING							
0888	500-3101	CLASS A CONCRETE	CY	202.000 1225.700	186.220 .000 186.220	\$0.00	\$228,249.85
Category Amount:						\$0.00	\$239,756.43
Category Number: 0020 BRIDGE NO. 1 - OVER I-75/SR 401							
1033	441-0004	CONC SLOPE PAV, 4 IN	SY	999.000 100.000	855.780 .000 855.780	\$0.00	\$85,578.00
1043	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 1300000.000	1.000 .000 1.000	\$0.00	\$1,300,000.00
1048	500-3002	CLASS AA CONCRETE	CY	212.000 1750.000	212.000 .000 212.000	\$0.00	\$371,000.00
1053	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF 1	LF	2,396.000 350.000	2,397.010 .000 2,397.010	\$0.00	\$838,953.50
Category Amount:						\$0.00	\$2,595,531.50
Category Number: 0040 DRAINAGE							
1118	550-1182	STORM DRAIN PIPE, 18 IN, H 15-20	LF	80.000 55.000	.000 80.000 80.000	\$4,400.00	\$4,400.00
1123	550-1242	STORM DRAIN PIPE, 24 IN, H 15-20	LF	250.000 63.000	.000 244.500 244.500	\$15,403.50	\$15,403.50
Category Amount:						\$19,803.50	\$19,803.50

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: cbarrent

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2001213-0

Estimate Number: 0036

Pay Period: 03/01/2023

to 03/31/2023

Project Number 0007386

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1213	610-9310	REM STR SUPPORT, TP -	LS	1.000	.000		
				13905.000	1.000		
					1.000	\$13,905.00	\$13,905.00
		II - (STA - 2009+22)					
1218	610-9310	REM STR SUPPORT, TP -	LS	1.000	.000		
				13905.000	1.000		
					1.000	\$13,905.00	\$13,905.00
		II - (STA - 2033+82)					
1223	610-9310	REM STR SUPPORT, TP -	LS	1.000	.000		
				13905.000	1.000		
					1.000	\$13,905.00	\$13,905.00
		II - (STA - 2059+65)					
Category Amount:						\$41,715.00	\$41,715.00
Project Total Amount:						\$122,848.97	\$26,220,869.58