

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: 01094640

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0010

Pay Period: 05/02/2021
to 06/01/2021

Contract Location:

0.578MI.3 BR@SR37 @PACHITLA CREEK&PACHITLA CREEK

Time Allowed: 662 Days

Elapsed Calender Days: 329 Days

Percent Time: 49.70

District: 4

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 07/02/2020

Date Notice to Proceed: 07/08/2020

Date Work Began: 09/21/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2022

ALBANY GA 31707-1221

Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$6,409,221.13

Original Contract Amount \$6,366,674.87

Funds Available \$2,118,327.43

Percent Complete 66.95%

Counties:

Calhoun

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013737	\$6,409,221.13	\$6,366,674.87	\$2,118,327.43	66.95%	\$514,274.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: 01094640

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0010

Pay Period: 05/02/2021
to 06/01/2021

Project Number: 0013737 SR 37 - BRDG REPL

Federal State Project Number: 0013737

	Total to Date	Prev to Date	This Estimate
Participating	\$3,432,714.96	\$3,021,295.28	\$411,419.68
Non-Participating	\$858,178.74	\$755,323.82	\$102,854.92
Total Earnings	\$4,290,893.70	\$3,776,619.10	\$514,274.60
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,290,893.70	\$3,776,619.10	\$514,274.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,290,893.70	\$3,776,619.10	

Total Payable: **\$514,274.60**

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2021

User: 01094640

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0010

Pay Period: 05/02/2021
to 06/01/2021

Project Number 0013737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.682		
				64400.000	.157		
					.839	\$10,110.80	\$54,031.60
		0013737					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.540		
				670000.000	.100		
					.640	\$67,000.00	\$428,800.00
		0013737					
Category Amount:						\$77,110.80	\$482,831.60
Category Number: 0030 EROSION CONTROL							
0160	167-1500	WATER QUALITY INSPECTIONS	MO	16.000	8.000		
				1650.000	1.000		
					9.000	\$1,650.00	\$14,850.00
Category Amount:						\$1,650.00	\$14,850.00
Category Number: 0050 BRIDGES							
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.760		
				742500.000	.240		
					1.000	\$178,200.00	\$742,500.00
		1					
0285	500-3101	CLASS A CONCRETE	CY	64.000	64.000		
				1650.000	.000		
					64.000	\$0.00	\$105,600.00
0290	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,178.000	1,178.360		
				220.000	.000		
					1,178.360	\$0.00	\$259,239.20
		1					
0300	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.760		
				110000.000	.240		
					1.000	\$26,400.00	\$110,000.00
		1					
0307	520-2216	PILING, PSC, 16 IN SQ	LF	.000	403.860		
				88.000	.000		
					403.860	\$0.00	\$35,539.68
		PILING,PSC,16 IN SQ					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: 01094640

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0010

Pay Period: 05/02/2021
to 06/01/2021

Project Number 0013737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0312	520-2220	PILING, PSC, 20 IN SQ	LF	.000 159.500	705.570 .000 705.570	\$.00	\$112,538.42
		PILING, PSC, 20 IN SQ					
0325	520-5000	PILOT HOLES	LF	374.000 220.000	230.000 -230.000 .000	\$-50,600.00	\$0.00
0335	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,068.000 96.250	365.111 463.333 828.444	\$44,595.80	\$79,737.74
0340	603-7000	PLASTIC FILTER FABRIC	SY	1,068.000 6.600	365.111 463.333 828.444	\$3,058.00	\$5,467.73
Category Amount:						\$201,653.80	\$1,450,622.77
Category Number: 0060 BRIDGES							
0355	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2	LS	1.000 605000.000	.580 .000 .580	\$.00	\$350,900.00
0365	500-3101	CLASS A CONCRETE	CY	64.000 1650.000	64.400 .000 64.400	\$.00	\$106,260.00
0370	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2	LF	883.000 220.000	880.200 .000 880.200	\$.00	\$193,644.00
0380	511-3000	SUPERSTR REINF STEEL, BR NO - 2	LS	1.000 82500.000	.280 .720 1.000	\$59,400.00	\$82,500.00
Category Amount:						\$59,400.00	\$733,304.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2021

User: 01094640

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0010

Pay Period: 05/02/2021
to 06/01/2021

Project Number 0013737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0387	520-2216	PILING, PSC, 16 IN SQ	LF	.000 88.000	430.170 .000 430.170	\$0.00	\$37,854.96
		PILING, PSC, 16 IN SQ					
0392	520-2224	PILING, PSC, 24 IN SQ	LF	.000 260.000	425.070 .000 425.070	\$0.00	\$110,518.20
		PILING,PSC, 24 IN SQ					
Category Amount:						\$0.00	\$148,373.16
Category Number: 0060 BRIDGES							
0395	520-5000	PILOT HOLES	LF	135.000 220.000	.000 135.000 135.000	\$29,700.00	\$29,700.00
Category Amount:						\$29,700.00	\$29,700.00
Category Number: 0070 BRIDGES							
0425	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 495000.000	.240 .220 .460	\$108,900.00	\$227,700.00
		3					
0435	500-3101	CLASS A CONCRETE	CY	51.000 1650.000	51.200 .000 51.200	\$0.00	\$84,480.00
0440	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	658.000 110.000	658.000 .000 658.000	\$0.00	\$72,380.00
		3					
0450	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 66000.000	.060 .220 .280	\$14,520.00	\$18,480.00
		3					
Category Amount:						\$123,420.00	\$403,040.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2021

User: 01094640

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0010

Pay Period: 05/02/2021
to 06/01/2021

Project Number 0013737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0457	520-2216	PILING, PSC, 16 IN SQ	LF	.000 88.000	446.080 .000 446.080	\$0.00	\$39,255.04
		PILING, PSC, 16 IN SQ					
0462	520-2220	PILING, PSC, 20 IN SQ	LF	.000 159.500	448.250 .000 448.250	\$0.00	\$71,495.88
		PILING, PSC, 20 IN SQ					
Category Amount:						\$0.00	\$110,750.92
Category Number: 0070 BRIDGES							
0475	520-5000	PILOT HOLES	LF	232.000 220.000	135.000 97.000 232.000	\$21,340.00	\$51,040.00
Category Amount:						\$21,340.00	\$51,040.00
Project Total Amount:						\$514,274.60	\$4,290,893.70