

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: 01094640

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0013

Pay Period: 08/01/2021
to 08/31/2021

Contract Location:

0.578MI.3 BR@SR37 @PACHITLA CREEK&PACHITLA CREEK

Time Allowed: 662 Days

Elapsed Calender Days: 420 Days

Percent Time: 63.44

District: 4

Area: 03

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 07/02/2020

Date Notice to Proceed: 07/08/2020

ALBANY GA 31707-1221

Date Work Began: 09/21/2020

Phone: (229)883-3232

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2022

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$6,409,221.13

Original Contract Amount \$6,366,674.87

Funds Available \$976,844.67

Percent Complete 84.76%

Counties:

Calhoun

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013737	\$6,409,221.13	\$6,366,674.87	\$976,844.67	84.76%	\$219,698.69

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: 01094640

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0013

Pay Period: 08/01/2021
to 08/31/2021

Project Number: 0013737 SR 37 - BRDG REPL

Federal State Project Number: 0013737

	Total to Date	Prev to Date	This Estimate
Participating	\$4,345,901.18	\$4,170,142.23	\$175,758.95
Non-Participating	\$1,086,475.28	\$1,042,535.54	\$43,939.74
Total Earnings	\$5,432,376.46	\$5,212,677.77	\$219,698.69
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,432,376.46	\$5,212,677.77	\$219,698.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,432,376.46	\$5,212,677.77	

Total Payable: **\$219,698.69**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: 01094640

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0013

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0013737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	210-0100	GRADING COMPLETE -	LS	1.000	.740		
				670000.000	.100		
					.840	\$67,000.00	\$562,800.00
		0013737					
0035	433-1000	REINF CONC APPROACH SLAB	SY	850.000	566.720		
				210.000	283.342		
					850.062	\$59,501.82	\$178,513.02
0110	500-3200	CLASS B CONCRETE	CY	1.020	.000		
				610.000	.850		
					.850	\$518.50	\$518.50
Category Amount:						\$127,020.32	\$741,831.52
Category Number: 0030 EROSION CONTROL							
0120	163-0232	TEMPORARY GRASSING	AC	1.000	1.740		
				400.000	.531		
					2.271	\$212.40	\$908.40
0125	163-0240	MULCH	TN	41.000	7.910		
				200.000	8.030		
					15.940	\$1,606.00	\$3,188.00
0140	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		4,643.000	202.000		
				1.250	83.750		
					285.750	\$104.69	\$357.19
0155	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		6.000	.000		
				600.000	2.000		
					2.000	\$1,200.00	\$1,200.00
0160	167-1500	WATER QUALITY INSPECTIONS	MO	16.000	11.000		
				1650.000	1.000		
					12.000	\$1,650.00	\$19,800.00
Category Amount:						\$4,773.09	\$25,453.59

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: 01094640

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0013

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0013737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 742500.000	1.000 .000 1.000	\$0.00	\$742,500.00
	1						
0285	500-3101	CLASS A CONCRETE	CY	64.000 1650.000	64.000 .000 64.000	\$0.00	\$105,600.00
0290	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,178.000 220.000	1,178.360 .000 1,178.360	\$0.00	\$259,239.20
	1						
0307	520-2216	PILING, PSC, 16 IN SQ	LF	.000 88.000	403.860 .000 403.860	\$0.00	\$35,539.68
		PILING,PSC,16 IN SQ					
0312	520-2220	PILING, PSC, 20 IN SQ	LF	.000 159.500	705.570 .000 705.570	\$0.00	\$112,538.42
		PILING, PSC, 20 IN SQ					
Category Amount:						\$0.00	\$1,255,417.30
Category Number: 0060 BRIDGES							
0355	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 605000.000	1.000 .000 1.000	\$0.00	\$605,000.00
	2						
0365	500-3101	CLASS A CONCRETE	CY	64.000 1650.000	64.400 .000 64.400	\$0.00	\$106,260.00
0370	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	883.000 220.000	880.200 .000 880.200	\$0.00	\$193,644.00
	2						
Category Amount:						\$0.00	\$904,904.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2021

User: 01094640

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0013

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0013737

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0387	520-2216	PILING, PSC, 16 IN SQ	LF	.000 88.000	430.170 .000 430.170	\$0.00	\$37,854.96
		PILING, PSC, 16 IN SQ					
0392	520-2224	PILING, PSC, 24 IN SQ	LF	.000 260.000	425.070 .000 425.070	\$0.00	\$110,518.20
		PILING,PSC, 24 IN SQ					
Category Amount:						\$0.00	\$148,373.16
Category Number: 0060 BRIDGES							
0405	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,270.000 96.250	663.611 676.194 1,339.805	\$65,083.67	\$128,956.23
0410	603-7000	PLASTIC FILTER FABRIC	SY	1,270.000 6.600	663.611 676.194 1,339.805	\$4,462.88	\$8,842.71
Category Amount:						\$69,546.55	\$137,798.94
Category Number: 0070 BRIDGES							
0425	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 495000.000	1.000 .000 1.000	\$0.00	\$495,000.00
		3					
0435	500-3101	CLASS A CONCRETE	CY	51.000 1650.000	51.200 .000 51.200	\$0.00	\$84,480.00
0440	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	658.000 110.000	658.000 .000 658.000	\$0.00	\$72,380.00
		3					
Category Amount:						\$0.00	\$651,860.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/02/2021

User: 01094640

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2001312-1

Estimate Number: 0013

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0013737

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0050 BRIDGES					
0457	520-2216	PILING, PSC, 16 IN SQ	LF	.000	446.080		
				88.000	.000		
					446.080	\$.00	\$39,255.04
		PILING, PSC, 16 IN SQ					
0462	520-2220	PILING, PSC, 20 IN SQ	LF	.000	448.250		
				159.500	.000		
					448.250	\$.00	\$71,495.88
		PILING, PSC, 20 IN SQ					
Category Amount:						\$0.00	\$110,750.92
Category Number:		0070 BRIDGES					
0490	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	808.000	540.667		
				96.250	178.500		
					719.167	\$17,180.63	\$69,219.82
0495	603-7000	PLASTIC FILTER FABRIC	SY	808.000	540.667		
				6.600	178.500		
					719.167	\$1,178.10	\$4,746.50
Category Amount:						\$18,358.73	\$73,966.32
Project Total Amount:						\$219,698.69	\$5,432,376.46