

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2022

User: lalvarez

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0023

Pay Period: 12/01/2021
to 12/31/2021

Contract Location:

US 29/SR 316 AT SR 11; ALSO INCLUDES CONSTRUCTION C
BRIDGE AND APPROACHES OVER SR 11. (PODI)

Time Allowed: 1002 Days

Elapsed Calender Days: 575 Days

Percent Time: 57.39

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/02/2020

Date Notice to Proceed: 06/05/2020

Date Work Began: 06/05/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/05/2023

AUBURN GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$30,798,285.53

Original Contract Amount \$30,206,587.17

Funds Available \$17,462,351.83

Percent Complete 42.05%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008430	\$30,798,285.53	\$30,206,587.17	\$17,462,351.83	43.30%	\$471,468.99

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2022

User: lalvarez

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0023

Pay Period: 12/01/2021
to 12/31/2021

Project Number: 0008430 US 29/SR 316 - INTERSECTION IMPROVEMENTS

Federal State Project Number: 0008430

	Total to Date	Prev to Date	This Estimate
Participating	\$10,360,196.25	\$10,065,908.15	\$294,288.10
Non-Participating	\$2,590,049.09	\$2,516,477.05	\$73,572.04
Total Earnings	\$12,950,245.34	\$12,582,385.20	\$367,860.14
Stockpiled Materials	\$385,688.36	\$282,079.51	\$103,608.85
Gross Earnings	\$13,335,933.70	\$12,864,464.71	\$471,468.99
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,335,933.70	\$12,864,464.71	

Total Payable: **\$471,468.99**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2022

User: lalvarez

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0023

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1005	150-1000	TRAFFIC CONTROL -	LS	1.000	.655		
				1355000.000	.013		
					.668	\$17,615.00	\$905,140.00
		0008430					
1055	310-1101	GR AGGR BASE CRS, INCL MATL	TN	65,330.000	4,063.930		
				25.600	1,962.660		
					6,026.590	\$50,244.10	\$154,280.70
1074	500-3200	CLASS B CONCRETE	CY	41.000	.730		
				820.000	.000		
					.730	\$0.00	\$598.60
Category Amount:						\$67,859.10	\$1,060,019.30
Category Number: 0030 DRAINAGE							
3050	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	243.000	344.300		
				110.000	145.000		
					489.300	\$15,950.00	\$53,823.00
3095	668-2100	DROP INLET, GP 1	EA	29.000	6.750		
				2850.000	.000		
					6.750	\$0.00	\$19,237.50
Category Amount:						\$15,950.00	\$73,060.50
Category Number: 0040 PERMANENT EROSION CONTROL							
4005	700-6910	PERMANENT GRASSING	AC	101.000	18.889		
				1442.000	.830		
					19.719	\$1,196.86	\$28,434.80
4010	163-0240	MULCH	TN	1,281.000	75.476		
				40.000	11.850		
					87.326	\$474.00	\$3,493.04
4015	700-7000	AGRICULTURAL LIME	TN	294.000	2.510		
				193.640	.080		
					2.590	\$15.49	\$501.53

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2022

User: lalvarez

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0023

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 PERMANENT EROSION CONTROL							
4030	711-0100	TURF REINFORCING MATTING, TP 1	SY	30,351.000 3.400	1,532.050 1,408.900 2,940.950	\$4,790.26	\$9,999.23
4050	716-2000	EROSION CONTROL MATS, SLOPES	SY	128,428.000 0.570	33,604.410 2,123.600 35,728.010	\$1,210.45	\$20,364.97
Category Amount:						\$7,687.06	\$62,793.57
Category Number: 0050 TEMPORARY EROSION CONTROL							
5015	700-8000	FERTILIZER MIXED GRADE	TN	10.000 849.750	9.675 .300 9.975	\$254.93	\$8,476.26
5030	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		17,750.000 14.650	3,384.750 123.750 3,508.500	\$1,812.94	\$51,399.53
5035	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	8,875.000 0.010	1,766.000 72.000 1,838.000	\$.72	\$18.38
5055	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,810.000 4.650	22,085.250 141.750 22,227.000	\$659.14	\$103,355.55
5060	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		18,066.000 0.010	5,125.505 98.000 5,223.505	\$.98	\$52.24
5065	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		43.000 565.000	17.250 .750 18.000	\$423.75	\$10,170.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2022

User: lalvarez

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0023

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
5070	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	43.000 250.000	32.000 1.000 33.000	\$250.00	\$8,250.00
5075	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	21.000 1800.000	14.250 .750 15.000	\$1,350.00	\$27,000.00
5080	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	21.000 350.000	35.000 1.000 36.000	\$350.00	\$12,600.00
5100	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	15.000 1.000	39.000 1.000 40.000	\$1.00	\$40.00
5110	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 3500.000	18.000 1.000 19.000	\$3,500.00	\$66,500.00
Category Amount:						\$8,603.46	\$287,861.96
Category Number: 0070 TRAFFIC SIGNALS							
7005	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 71800.000	.000 .000 .000	\$0.00	\$0.00
	2						
7010	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 71500.000	.000 .000 .000	\$0.00	\$0.00
	1						
Category Amount:						\$0.00	\$0.00
Category Number: 0080 ATMS/ITS							
8065	926-2500	3G / 4G CELLULAR ROUTER TYPE -	EACH	3.000 1946.490	.000 .000 .000	\$0.00	\$0.00
	A						

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2022

User: lalvarez

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0023

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 ATMS/ITS							
8070	936-1010	CCTV SYSTEM, TYPE H	EA	1.000 5421.410	.000 .000 .000	\$0.00	\$0.00
8075	937-6000	MICROWAVE RADAR DETECTION ASSEMBLY	EA	2.000 8797.750	.000 .000 .000	\$0.00	\$0.00
8080	939-4040	TYPE D CABINET	EA	3.000 5599.290	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0090 STAGING							
9005	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL	EA	26.000 4000.000	19.000 2.000 21.000	\$8,000.00	\$84,000.00
9010	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	9,000.000 34.000	4,071.825 1,071.000 5,142.825	\$36,414.00	\$174,856.05
9020	668-2100	DROP INLET, GP 1	EA	4.000 2850.000	2.250 .000 2.250	\$0.00	\$6,412.50
Category Amount:						\$44,414.00	\$265,268.55
Category Number: 0100 UTILITY RELOCATIONS							
9123	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	1.000 1030.000	.000 1.000 1.000	\$1,030.00	\$1,030.00
Category Amount:						\$1,030.00	\$1,030.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2022

User: lalvarez

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0023

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9138	500-3002	CLASS AA CONCRETE	CY	481.000	385.220		
				746.750	.000		
					385.220	\$.00	\$287,663.04
9143	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	28.000	15.423		
				1236.000	7.926		
					23.349	\$9,796.54	\$28,859.36
9228	208-0100	IN PLACE EMBANKMENT	CY	509,724.000	230,710.032		
				5.500	38,639.997		
					269,350.029	\$212,519.98	\$1,481,425.16
Category Amount:						\$222,316.52	\$1,797,947.56
Project Total Amount:						\$367,860.14	\$12,950,245.34