

Rpt-ID: RCPEsprj

Georgia

Date: 02/13/2023

User: lalvarez

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0037

Pay Period: 01/28/2023
to 01/31/2023

Contract Location:

US 29/SR 316 AT SR 11; ALSO INCLUDES CONSTRUCTION C
BRIDGE AND APPROACHES OVER SR 11. (PODI)

Time Allowed: 1108 Days

Elapsed Calender Days: 971 Days

Percent Time: 87.64

District: 1

Area: 02

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/02/2020

Date Notice to Proceed: 06/05/2020

Date Work Began: 06/05/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/19/2023

AUBURN GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$31,774,395.11

Original Contract Amount \$30,206,587.17

Funds Available \$13,356,639.87

Percent Complete 55.19%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008430	\$31,774,395.11	\$30,206,587.17	\$13,356,639.87	57.96%	\$396,224.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2023

User: lalvarez

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0037

Pay Period: 01/28/2023
to 01/31/2023

Project Number: 0008430 US 29/SR 316 - INTERSECTION IMPROVEMENTS

Federal State Project Number: 0008430

	Total to Date	Prev to Date	This Estimate
Participating	\$14,029,412.97	\$13,866,943.81	\$162,469.16
Non-Participating	\$3,507,353.34	\$3,466,736.05	\$40,617.29
Total Earnings	\$17,536,766.31	\$17,333,679.86	\$203,086.45
Stockpiled Materials	\$880,988.93	\$687,850.93	\$193,138.00
Gross Earnings	\$18,417,755.24	\$18,021,530.79	\$396,224.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,417,755.24	\$18,021,530.79	

Total Payable: **\$396,224.45**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2023

User: lalvarez

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0037

Pay Period: 01/28/2023

to 01/31/2023

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1006	150-1000	TRAFFIC CONTROL -	LS	.000	.806		
				1622791.040	.006		
					.812	\$9,736.75	\$1,317,706.32
		TRAFFIC CONTROL - PLUS DELAY CLAIMS					
1030	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		1,753.000	515.590		
		L BITUM MATL & H LIME		111.760	.000		
					515.590	\$0.00	\$57,622.34
1040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		6,145.000	1,197.770		
		L & H LIME		95.790	.000		
					1,197.770	\$0.00	\$114,734.39
1055	310-1101	GR AGGR BASE CRS, INCL MATL	TN	65,330.000	22,320.860		
				25.600	2,395.770		
					24,716.630	\$61,331.71	\$632,745.73
1060	430-0195	PLAIN PC CONC PVMT, CL 1 CONC, 9 1/2 IN THK SY		35,402.000	.000		
				55.000	.000		
					.000	\$0.00	\$0.00
1074	500-3200	CLASS B CONCRETE	CY	41.000	.730		
				820.000	.000		
					.730	\$0.00	\$598.60
1134	643-0010	FIELD FENCE WOVEN WIRE	LF	19,405.000	14,282.500		
				6.700	784.000		
					15,066.500	\$5,252.80	\$100,945.55
Category Amount:						\$76,321.26	\$2,224,352.93
Category Number: 0030 DRAINAGE							
3095	668-2100	DROP INLET, GP 1	EA	29.000	11.500		
				2850.000	.000		
					11.500	\$0.00	\$32,775.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2023

User: lalvarez

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0037

Pay Period: 01/28/2023
to 01/31/2023

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
3160	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	1,983.000 47.920	689.040 .000 689.040	\$0.00	\$33,018.80
Category Amount:						\$0.00	\$65,793.80
Category Number: 0040 PERMANENT EROSION CONTROL							
4005	700-6910	PERMANENT GRASSING	AC	101.000 1442.000	34.112 .412 34.524	\$594.10	\$49,783.61
4010	163-0240	MULCH	TN	1,281.000 40.000	143.380 12.596 155.976	\$503.84	\$6,239.04
4015	700-7000	AGRICULTURAL LIME	TN	294.000 193.640	3.380 .050 3.430	\$9.68	\$664.19
4020	700-8000	FERTILIZER MIXED GRADE	TN	59.000 849.750	3.865 .500 4.365	\$424.88	\$3,709.16
4050	716-2000	EROSION CONTROL MATS, SLOPES	SY	128,428.000 0.570	87,542.799 1,789.417 89,332.216	\$1,019.97	\$50,919.36
Category Amount:						\$2,552.47	\$111,315.36
Category Number: 0050 TEMPORARY EROSION CONTROL							
5005	163-0232	TEMPORARY GRASSING	AC	49.000 450.000	87.576 3.000 90.576	\$1,350.00	\$40,759.20
5015	700-8000	FERTILIZER MIXED GRADE	TN	10.000 849.750	14.535 .150 14.685	\$127.46	\$12,478.58

Rpt-ID: RCPEsprj

Georgia

Date: 02/13/2023

User: lalvarez

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0037

Pay Period: 01/28/2023
to 01/31/2023

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0050 TEMPORARY EROSION CONTROL							
5035	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	8,875.000	4,160.000		
				0.010	250.000		
					4,410.000	\$2.50	\$44.10
5040	163-0300	CONSTRUCTION EXIT	EA	12.000	6.000		
				3000.000	1.500		
					7.500	\$4,500.00	\$22,500.00
5045	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	12.000	10.000		
				2500.000	3.000		
					13.000	\$7,500.00	\$32,500.00
5050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF	LF	1,280.000	1,358.625		
				22.000	16.500		
					1,375.125	\$363.00	\$30,252.75
5055	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,810.000	25,758.000		
				4.650	804.750		
					26,562.750	\$3,742.09	\$123,516.79
5060	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T& LF	LF	18,066.000	8,075.505		
				0.010	120.000		
					8,195.505	\$1.20	\$81.96
5080	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	21.000	63.000		
				350.000	1.000		
					64.000	\$350.00	\$22,400.00
5110	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	31.000		
				3500.000	1.000		
					32.000	\$3,500.00	\$112,000.00
Category Amount:						\$21,436.25	\$396,533.38

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2023

User: lalvarez

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0037

Pay Period: 01/28/2023
to 01/31/2023

Project Number 0008430

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 STAGING							
9020	668-2100	DROP INLET, GP 1	EA	4.000 2850.000	2.250 .000 2.250	\$0.00	\$6,412.50
Category Amount:						\$0.00	\$6,412.50
Category Number: 0100 UTILITY RELOCATIONS							
9108	670-1060	WATER MAIN, 6 IN	LF	20.000 105.060	.000 8.500 8.500	\$893.01	\$893.01
9110	670-1160	WATER MAIN, 16 IN	LF	1,725.000 139.050	704.000 678.000 1,382.000	\$94,275.90	\$192,167.10
9117	670-4000	FIRE HYDRANT	EA	3.000 5150.000	.000 1.000 1.000	\$5,150.00	\$5,150.00
Category Amount:						\$100,318.91	\$198,210.11
Category Number: 0010 ROADWAY							
9138	500-3002	CLASS AA CONCRETE	CY	481.000 746.750	385.220 .000 385.220	\$0.00	\$287,663.04
9143	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	28.000 1236.000	23.350 .000 23.350	\$0.00	\$28,860.60
9203	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	100.000 685.000	20.250 1.500 21.750	\$1,027.50	\$14,898.75

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2023

User: lalvarez

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2001337-1

Estimate Number: 0037

Pay Period: 01/28/2023
to 01/31/2023

Project Number 0008430

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9228	208-0100	IN PLACE EMBANKMENT	CY	509,724.000	395,989.020		
				5.500	260.010		
					396,249.030	\$1,430.06	\$2,179,369.67
Category Amount:						\$2,457.56	\$2,510,792.06
Project Total Amount:						\$203,086.45	\$17,536,766.31