

Rpt-ID: RCPESPRJ

Georgia

Date: 03/09/2022

User: 01060797

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0015

Pay Period: 01/26/2022
to 02/25/2022

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed: 1433 Days

Elapsed Calender Days: 626 Days

Percent Time: 43.68

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/08/2020

Date Notice to Proceed: 06/10/2020

Date Work Began: 06/25/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/12/2024

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$61,372,753.50

Original Contract Amount \$58,210,181.50

Funds Available \$46,755,426.27

Percent Complete 22.37%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$61,372,753.50	\$58,210,181.50	\$46,755,426.27	23.82%	\$975,266.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/09/2022

User: 01060797

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0015

Pay Period: 01/26/2022
to 02/25/2022

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$10,983,137.64	\$10,232,461.69	\$750,675.95
Non-Participating	\$2,745,784.41	\$2,558,115.43	\$187,668.98
Total Earnings	\$13,728,922.05	\$12,790,577.12	\$938,344.93
Stockpiled Materials	\$888,405.18	\$851,483.22	\$36,921.96
Gross Earnings	\$14,617,327.23	\$13,642,060.34	\$975,266.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,617,327.23	\$13,642,060.34	

Total Payable: **\$975,266.89**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/09/2022

User: 01060797

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0015

Pay Period: 01/26/2022
to 02/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.467		
				1554471.000	.005		
					.472	\$7,772.36	\$733,710.31
		0006049					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	225,880.000	10,811.316		
				27.500	980.342		
					11,791.658	\$26,959.41	\$324,270.60
0030	318-3000	AGGR SURF CRS	TN	6,681.000	1,918.802		
				25.000	148.170		
					2,066.972	\$3,704.25	\$51,674.30
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000	52.700		
				128.000	.000		
					52.700	\$.00	\$6,745.60
Category Amount:						\$38,436.02	\$1,116,400.81
Category Number: 0080 EROSION CONTROL							
0036	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		.000	25.500		
				1500.000	2.250		
					27.750	\$3,375.00	\$41,625.00
		Construction Exit					
		Item not in Contract					
Category Amount:						\$3,375.00	\$41,625.00
Category Number: 0010 ROADWAY							
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		115,318.000	2,337.080		
		TL & H LIME		78.000	.000		
					2,337.080	\$.00	\$182,292.24
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		32,250.000	574.230		
		L & H LIME		81.000	.000		
					574.230	\$.00	\$46,512.63
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000	36.580		
				290.000	.000		
					36.580	\$.00	\$10,608.20

Rpt-ID: RCPESPRJ

Georgia

Date: 03/09/2022

User: 01060797

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0015

Pay Period: 01/26/2022
to 02/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0105	603-7000	PLASTIC FILTER FABRIC	SY	1,750.000	6,510.193		
				4.000	1,019.667		
					7,529.860	\$4,078.67	\$30,119.44
0145	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	5,895.000	5,776.000		
				1.800	235.000		
					6,011.000	\$423.00	\$10,819.80
Category Amount:						\$4,501.67	\$280,352.31
Category Number: 0030 CONCRETE							
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000	986.653		
				32.000	685.556		
					1,672.209	\$21,937.79	\$53,510.69
Category Amount:						\$21,937.79	\$53,510.69
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000	38.330		
				60.000	.000		
					38.330	\$0.00	\$2,299.80
Category Amount:						\$0.00	\$2,299.80
Category Number: 0030 CONCRETE							
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000	3,391.500		
				22.000	.000		
					3,391.500	\$0.00	\$74,613.00
Category Amount:						\$0.00	\$74,613.00
Category Number: 0040 DRAINAGE							
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000	10.440		
				1650.000	.000		
					10.440	\$0.00	\$17,226.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/09/2022

User: 01060797

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0015

Pay Period: 01/26/2022
to 02/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0255	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	37,074.000 46.000	12,340.000 394.500 12,734.500	\$18,147.00	\$585,787.00
0285	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	246.000 89.000	32.000 87.000 119.000	\$7,743.00	\$10,591.00
0310	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,335.000 43.000	859.000 100.000 959.000	\$4,300.00	\$41,237.00
0345	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	1.000 1375.000	4.800 1.000 5.800	\$1,375.00	\$7,975.00
0359	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,476.000 48.000	1,086.455 65.870 1,152.325	\$3,161.76	\$55,311.60
0370	603-7000	PLASTIC FILTER FABRIC	SY	1,079.000 4.000	1,583.512 65.870 1,649.382	\$263.48	\$6,597.53
Category Amount:						\$34,990.24	\$724,725.13
Category Number: 0050 CULVERTS							
0386	500-3002	CLASS AA CONCRETE	CY	.000 598.350	356.040 .000 356.040	\$0.00	\$213,036.53
Class "AA"-Missing pay item per specification. Plan quantity lists class "A" but specs call for class "AA"							
Category Amount:						\$0.00	\$213,036.53
Category Number: 0040 DRAINAGE							
0390	668-1100	CATCH BASIN, GP 1	EA	320.000 3050.000	64.500 2.500 67.000	\$7,625.00	\$204,350.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/09/2022

User: 01060797

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0015

Pay Period: 01/26/2022
to 02/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0400	668-2100	DROP INLET, GP 1	EA	55.000 2300.000	16.000 .000 16.000	\$0.00	\$36,800.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000 2200.000	9.000 .500 9.500	\$1,100.00	\$20,900.00
Category Amount:						\$8,725.00	\$262,050.00
Category Number: 0080 EROSION CONTROL							
0680	163-0232	TEMPORARY GRASSING	AC	59.000 450.000	40.335 1.100 41.435	\$495.00	\$18,645.75
0685	163-0240	MULCH	TN	1,755.000 100.000	493.456 26.045 519.501	\$2,604.50	\$51,950.10
0695	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000 24.000	1,271.600 135.000 1,406.600	\$3,240.00	\$33,758.40
0699	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		298.000 400.000	57.500 4.500 62.000	\$1,800.00	\$24,800.00
0700	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,659.000 13.000	7,740.000 68.000 7,808.000	\$884.00	\$101,504.00
0754	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		55.000 500.000	26.000 .750 26.750	\$375.00	\$13,375.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/09/2022

User: 01060797

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0015

Pay Period: 01/26/2022
to 02/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0080 EROSION CONTROL							
0755	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		12.000	4.250		
				1480.000	.750		
					5.000	\$1,110.00	\$7,400.00
0760	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		492.000	115.500		
				225.000	4.500		
					120.000	\$1,012.50	\$27,000.00
0770	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,618.000	15,952.000		
				0.500	3,506.000		
					19,458.000	\$1,753.00	\$9,729.00
0775	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,406.000	14,262.000		
				2.000	700.000		
					14,962.000	\$1,400.00	\$29,924.00
0835	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		466.000	22.000		
				35.000	4.000		
					26.000	\$140.00	\$910.00
0850	167-1500	WATER QUALITY INSPECTIONS MO		48.000	19.000		
				200.000	1.000		
					20.000	\$200.00	\$4,000.00
0865	171-0030	TEMPORARY SILT FENCE, TYPE C LF		85,236.000	39,795.122		
				3.000	659.250		
					40,454.372	\$1,977.75	\$121,363.12
0880	700-8000	FERTILIZER MIXED GRADE TN		159.000	7.240		
				500.000	.200		
					7.440	\$100.00	\$3,720.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/09/2022

User: 01060797

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0015

Pay Period: 01/26/2022
to 02/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 EROSION CONTROL							
0905	716-2000	EROSION CONTROL MATS, SLOPES	SY	56,734.000	4,566.778		
				1.000	200.000		
					4,766.778	\$200.00	\$4,766.78
Category Amount:						\$17,291.75	\$452,846.15
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0920	500-3002	CLASS AA CONCRETE	CY	154.000	64.660		
				1400.000	.000		
					64.660	\$0.00	\$90,524.00
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		892.000	445.840		
				330.000	.000		
					445.840	\$0.00	\$147,127.20
		1					
0970	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,020.000	428.437		
				78.000	111.222		
					539.659	\$8,675.32	\$42,093.40
Category Amount:						\$8,675.32	\$279,744.60
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		80.000	61.250		
				580.000	.000		
					61.250	\$0.00	\$35,525.00
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		303.000	66.500		
				640.000	.000		
					66.500	\$0.00	\$42,560.00
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000	20.000		
				700.000	.000		
					20.000	\$0.00	\$14,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/09/2022

User: 01060797

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0015

Pay Period: 01/26/2022
to 02/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1000	624-0410	SOUND BARRIER	SF	13,892.000	1,852.270		
				35.000	6,053.730		
		WITH ASHLAR FINISH			7,906.000	\$211,880.55	\$276,710.00
Category Amount:						\$211,880.55	\$368,795.00
Category Number: 1030 PAULDING COUNTY WATER							
1060	670-1060	WATER MAIN, 6 IN	LF	150.000	59.000		
				68.000	58.000		
					117.000	\$3,944.00	\$7,956.00
1070	670-1160	WATER MAIN, 16 IN	LF	11,897.000	7,701.500		
				102.000	442.000		
					8,143.500	\$45,084.00	\$830,637.00
		DIP, PC 250 RJ (PAULDING CNTY WATER & SEWER)					
1115	670-5620	WATER SERVICE LINE, 3/4 IN	LF	7,320.000	2,029.000		
				20.000	1.000		
					2,030.000	\$20.00	\$40,600.00
		K-COPPER (PAULDING CNTY WATER & SEWER)					
1120	670-4000	FIRE HYDRANT	EA	40.000	17.000		
				4100.000	3.000		
					20.000	\$12,300.00	\$82,000.00
1145	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	84.000	6.000		
				800.000	36.000		
					42.000	\$28,800.00	\$33,600.00
Category Amount:						\$90,148.00	\$994,793.00
Category Number: 0010 ROADWAY							
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,815.000	342.760		
		MATL & H LIME		121.000	.000		
					342.760	\$0.00	\$41,473.96
Category Amount:						\$0.00	\$41,473.96

Estimate Summary By Project

Pay Period: 01/26/2022
to 02/25/2022

Project Number 0006049

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Cumulative Amount
		Supplemental Description 2						
	Category Number:	1030 PAULDING COUNTY WATER						
1187	670-2160	GATE VALVE, 16 IN	EA	.000	8.000			
				10395.000	4.000			
					12.000	\$41,580.00		\$124,740.00
		Paulding County rejected use of butterfly valves.						
		County requested use of gate valve instead.						
Category Amount:						\$41,580.00		\$124,740.00
	Category Number:	0010 ROADWAY						
1190	201-1500	CLEARING & GRUBBING -	LS	1.000	.863			
				4679176.000	.010			
					.873	\$46,791.76		\$4,084,920.65
		0006049						
1195	208-0100	IN PLACE EMBANKMENT	CY	253,643.000	126,169.920			
				11.000	10,920.000			
					137,089.920	\$120,120.00		\$1,507,989.12
1200	210-0250	UNDERCUT EXCAVATION	CY	2,500.000	2,308.470			
				12.000	343.294			
					2,651.764	\$4,119.53		\$31,821.17
Category Amount:						\$171,031.29		\$5,624,730.94
	Category Number:	0080 EROSION CONTROL						
1397	713-0400	COCONUT FIBER BLANKET, SLOPES	SY	.000	488.000			
				4.350	100.000			
					588.000	\$435.00		\$2,557.80
		Coconut Fiber Blankets						
		Item not in original contract.						
Category Amount:						\$435.00		\$2,557.80
	Category Number:	0010 ROADWAY						
1400	670-1120	WATER MAIN, 12 IN	LF	11,000.000	.000			
				68.000	.000			
					.000	\$0.00		\$0.00
		DIP, PC 350						
Category Amount:						\$0.00		\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/09/2022

User: 01060797

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0015

Pay Period: 01/26/2022
to 02/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
1466	520-5000	PILOT HOLES	LF	.000	.000		
				330.000	108.920		
		Bridge Pilot Holes			108.920	\$35,943.60	\$35,943.60
1476	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	.000	.000		
				347471.820	.685		
		Removal of New Piles that were placed.			.685	\$238,018.20	\$238,018.20
Category Amount:						\$273,961.80	\$273,961.80
Category Number: 0010 ROADWAY							
1525	205-0210	EXCAVATION - ROCK	CY	6,420.000	2,788.490		
				75.000	142.340		
					2,930.830	\$10,675.50	\$219,812.25
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000	-4.000		
				1000.000	.700		
		MILESTONE 01-FAIL TO REOPEN TRAFFIC LANES SEE SPEC PROV SEC 108			-3.300	\$700.00	(\$3,300.00)
Category Amount:						\$11,375.50	\$216,512.25
Project Total Amount:						\$938,344.93	\$13,728,922.05