

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Contract Location:

6.249MI.WIDE&RECONSTRUCT@SR360@SR 120 TO SR176

Time Allowed: 1489 Days

Elapsed Calender Days: 807 Days

Percent Time: 54.20

District: 7

Area: 02

Contractor:

CMES, INC.
3900 Steve Reynolds Blvd

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/08/2020

Date Notice to Proceed: 06/10/2020

Date Work Began: 06/25/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/07/2024

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$61,589,214.12

Original Contract Amount \$58,210,181.50

Funds Available \$40,449,012.17

Percent Complete 32.52%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006049	\$61,589,214.12	\$58,210,181.50	\$40,449,012.17	34.32%	\$1,258,046.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Project Number: 0006049 SR 360 - WIDENING & RECONSTR

Federal State Project Number: 0006049

	Total to Date	Prev to Date	This Estimate
Participating	\$16,025,276.79	\$15,107,910.64	\$917,366.15
Non-Participating	\$4,006,319.26	\$3,776,977.71	\$229,341.55
Total Earnings	\$20,031,596.05	\$18,884,888.35	\$1,146,707.70
Stockpiled Materials	\$1,108,605.90	\$997,267.33	\$111,338.57
Gross Earnings	\$21,140,201.95	\$19,882,155.68	\$1,258,046.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,140,201.95	\$19,882,155.68	

Total Payable: \$1,258,046.27

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.545		
				1554471.000	.028		
					.573	\$43,525.19	\$890,711.88
		0006049					
0009	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		35.000	6.000		
				7200.000	1.000		
					7.000	\$7,200.00	\$50,400.00
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	225,880.000	26,923.148		
				27.500	6,498.930		
					33,422.078	\$178,720.58	\$919,107.15
0030	318-3000	AGGR SURF CRS	TN	6,681.000	3,468.494		
				25.000	289.090		
					3,757.584	\$7,227.25	\$93,939.60
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,466.000	106.920		
				128.000	.000		
					106.920	\$.00	\$13,685.76
Category Amount:						\$236,673.02	\$1,967,844.39
Category Number: 0080 EROSION CONTROL							
0037	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	.000	38.000		
				500.000	1.000		
					39.000	\$500.00	\$19,500.00
		Construction Exits not in Contract					
Category Amount:						\$500.00	\$19,500.00
Category Number: 0010 ROADWAY							
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		115,318.000	7,383.441		
		TL & H LIME		78.000	2,016.980		
					9,400.421	\$157,324.44	\$733,232.84
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		32,250.000	915.500		
		L & H LIME		81.000	.000		
					915.500	\$.00	\$74,155.50

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0059	413-0750	TACK COAT	GL	21,506.000 3.500	2,461.000 600.000 3,061.000	\$2,100.00	\$10,713.50
0080	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	1,117.000 3.000	54.500 59.500 114.000	\$178.50	\$342.00
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	126.000 290.000	44.540 .000 44.540	\$0.00	\$12,916.60
0105	603-7000	PLASTIC FILTER FABRIC	SY	1,750.000 4.000	9,447.809 406.107 9,853.916	\$1,624.43	\$39,415.66
Category Amount:						\$161,227.37	\$870,776.10
Category Number: 0030 CONCRETE							
0170	433-1000	REINF CONC APPROACH SLAB	SY	449.000 235.000	.000 224.500 224.500	\$52,757.50	\$52,757.50
0175	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	10,930.000 45.000	859.097 291.070 1,150.167	\$13,098.15	\$51,757.52
0180	441-0104	CONC SIDEWALK, 4 IN	SY	36,265.000 32.000	1,741.339 1,331.933 3,073.272	\$42,621.86	\$98,344.70
Category Amount:						\$108,477.51	\$202,859.72

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0184	441-0108	CONC SIDEWALK, 8 IN	SY	2,828.000 60.000	47.530 25.331 72.861	\$1,519.86	\$4,371.66
Category Amount:						\$1,519.86	\$4,371.66
Category Number: 0030 CONCRETE							
0195	441-4020	CONC VALLEY GUTTER, 6 IN	SY	4,413.000 58.000	389.022 72.327 461.349	\$4,194.97	\$26,758.24
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	79,123.000 22.000	9,894.200 572.000 10,466.200	\$12,584.00	\$230,256.40
0210	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	59,019.000 22.000	3,083.500 369.500 3,453.000	\$8,129.00	\$75,966.00
0215	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	6,220.000 25.000	1,623.000 243.000 1,866.000	\$6,075.00	\$46,650.00
Category Amount:						\$30,982.97	\$379,630.64
Category Number: 0040 DRAINAGE							
0240	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	36.000 1650.000	12.761 2.320 15.081	\$3,828.00	\$24,883.65
0255	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	37,074.000 46.000	17,437.000 390.000 17,827.000	\$17,940.00	\$820,042.00
0270	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,912.000 60.000	1,471.000 36.000 1,507.000	\$2,160.00	\$90,420.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0300	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	763.000 95.000	216.000 64.000 280.000	\$6,080.00	\$26,600.00
0335	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	139.000 1250.000	71.000 1.000 72.000	\$1,250.00	\$90,000.00
0359	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,476.000 48.000	1,236.892 26.771 1,263.663	\$1,285.01	\$60,655.82
Category Amount:						\$32,543.01	\$1,112,601.47
Category Number: 0050 CULVERTS							
0386	500-3002	CLASS AA CONCRETE	CY	.000 598.350	356.040 .000 356.040	\$0.00	\$213,036.53
Class "AA"-Missing pay item per specification. Plan quantity lists class "A" but specs call for class "AA"							
Category Amount:						\$0.00	\$213,036.53
Category Number: 0040 DRAINAGE							
0390	668-1100	CATCH BASIN, GP 1	EA	320.000 3050.000	87.500 6.750 94.250	\$20,587.50	\$287,462.50
0400	668-2100	DROP INLET, GP 1	EA	55.000 2300.000	20.500 .000 20.500	\$0.00	\$47,150.00
0410	668-4300	STORM SEWER MANHOLE, TP 1	EA	40.000 2200.000	10.500 .000 10.500	\$0.00	\$23,100.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
0420	668-5000	JUNCTION BOX	EA	5.000 1720.000	.000 1.000 1.000	\$1,720.00	\$1,720.00
Category Amount:						\$22,307.50	\$359,432.50
Category Number: 0050 CULVERTS							
0430	207-0203	FOUND BKFILL MATL, TP II	CY	369.000 55.000	858.986 72.674 931.660	\$3,997.07	\$51,241.30
0561	603-1300	ROCK RIP RAP	TN	.000 256.980	255.190 17.060 272.250	\$4,384.08	\$69,962.81
		Arch Culvert Revised Rip Rap Installation For scour					
Category Amount:						\$8,381.15	\$121,204.11
Category Number: 0080 EROSION CONTROL							
0680	163-0232	TEMPORARY GRASSING	AC	59.000 450.000	59.136 7.600 66.736	\$3,420.00	\$30,031.20
0685	163-0240	MULCH	TN	1,755.000 100.000	622.188 23.210 645.398	\$2,321.00	\$64,539.80
0695	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,000.000 24.000	1,941.850 96.750 2,038.600	\$2,322.00	\$48,926.40
0699	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		298.000 400.000	66.500 3.000 69.500	\$1,200.00	\$27,800.00
0700	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,659.000 13.000	9,171.250 18.750 9,190.000	\$243.75	\$119,470.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022

to 08/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 EROSION CONTROL							
0760	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		492.000 225.000	149.250 1.500 150.750	\$337.50	\$33,918.75
0770	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		42,618.000 0.500	25,547.000 680.000 26,227.000	\$340.00	\$13,113.50
0775	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,406.000 2.000	17,832.000 464.000 18,296.000	\$928.00	\$36,592.00
0835	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		466.000 35.000	50.000 12.000 62.000	\$420.00	\$2,170.00
0850	167-1500	WATER QUALITY INSPECTIONS MO		48.000 200.000	23.000 2.000 25.000	\$400.00	\$5,000.00
0865	171-0030	TEMPORARY SILT FENCE, TYPE C LF		85,236.000 3.000	42,103.372 921.000 43,024.372	\$2,763.00	\$129,073.12
0880	700-8000	FERTILIZER MIXED GRADE TN		159.000 500.000	11.715 1.450 13.165	\$725.00	\$6,582.50
Category Amount:						\$15,420.25	\$517,217.27
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0915	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - LS		1.000 972545.000	.500 .000 .500	\$0.00	\$486,272.50

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE NO. 1 - OVER POWDER SPRINGS CREEK							
0920	500-3002	CLASS AA CONCRETE	CY	154.000 1400.000	76.900 .000 76.900	\$0.00	\$107,660.00
0925	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	574.000 212.000	286.670 .000 286.670	\$0.00	\$60,774.04
0930	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 1	LF	892.000 330.000	445.840 .000 445.840	\$0.00	\$147,127.20
Category Amount:						\$0.00	\$801,833.74
Category Number: 0010 ROADWAY							
0980	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		80.000 580.000	61.250 .000 61.250	\$0.00	\$35,525.00
0985	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		303.000 640.000	66.500 .000 66.500	\$0.00	\$42,560.00
0990	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		244.000 790.000	102.170 89.667 191.837	\$70,836.93	\$151,551.23
0995	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	69.000 700.000	69.670 .000 69.670	\$0.00	\$48,769.00
Category Amount:						\$70,836.93	\$278,405.23
Category Number: 1030 PAULDING COUNTY WATER							
1070	670-1160	WATER MAIN, 16 IN	LF	11,897.000 102.000	12,815.500 558.000 13,373.500	\$56,916.00	\$1,364,097.00
		DIP, PC 250 RJ (PAULDING CNTY WATER & SE WER)					

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 1030 PAULDING COUNTY WATER							
1085	670-2080	GATE VALVE, 8 IN	EA	18.000 1700.000	7.000 1.000 8.000	\$1,700.00	\$13,600.00
		(COBB CNTY WATER & SEWER)					
1100	670-5010	WATER SERVICE LINE, 1 IN	LF	1,080.000 21.000	531.000 4.000 535.000	\$84.00	\$11,235.00
		K-COPPER (PAULDING CNTY WATER & SEWER)					
1110	670-5020	WATER SERVICE LINE, 2 IN	LF	1,080.000 42.000	244.000 350.000 594.000	\$14,700.00	\$24,948.00
		K-COPPER (PAULDING CNTY WATER & SEWER)					
1115	670-5620	WATER SERVICE LINE, 3/4 IN	LF	7,320.000 20.000	2,442.000 614.000 3,056.000	\$12,280.00	\$61,120.00
		K-COPPER (PAULDING CNTY WATER & SEWER)					
1120	670-4000	FIRE HYDRANT	EA	40.000 4100.000	30.000 1.000 31.000	\$4,100.00	\$127,100.00
1145	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	84.000 800.000	68.000 1.000 69.000	\$800.00	\$55,200.00
1150	670-9900	REMOVE EXIST WATER METER, INCL BOX	EA	15.000 540.000	2.000 2.000 4.000	\$1,080.00	\$2,160.00
Category Amount:						\$91,660.00	\$1,659,460.00
Category Number: 0010 ROADWAY							
1165	158-1000	TRAINING HOURS	HR	13,000.000 0.800	6,599.340 1,885.300 8,484.640	\$1,508.24	\$6,787.71

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1170	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,815.000 121.000	342.760 .000 342.760	\$0.00	\$41,473.96
1195	208-0100	IN PLACE EMBANKMENT	CY	253,643.000 11.000	187,772.627 19,180.000 206,952.627	\$210,980.00	\$2,276,478.90
1200	210-0250	UNDERCUT EXCAVATION	CY	2,500.000 12.000	3,594.151 179.037 3,773.188	\$2,148.44	\$45,278.26
1295	615-1000	JACK OR BORE PIPE -	LF	320.000 185.000	.000 .000 .000	\$0.00	\$0.00
		STEEL, 12 IN DIA, 0.250 IN THK (COBB CNT Y WATER & SEWER)					
1300	615-1000	JACK OR BORE PIPE -	LF	375.000 215.000	.000 .000 .000	\$0.00	\$0.00
		STEEL, 16 IN DIA, 0.250 IN THK (COBB CNT Y WATER & SEWER)					
1305	615-1000	JACK OR BORE PIPE -	LF	600.000 225.000	295.000 .000 295.000	\$0.00	\$66,375.00
		STEEL, 24 IN DIA, 0.250 IN THK (COBB CNT Y WATER & SEWER)					
1310	615-1000	JACK OR BORE PIPE -	LF	100.000 210.000	91.000 .000 91.000	\$0.00	\$19,110.00
		STEEL, 12 IN DIA, 0.375 IN THK (PAULDING CNTY WATER & SEWER)					
1400	670-1120	WATER MAIN, 12 IN	LF	11,000.000 68.000	.000 .000 .000	\$0.00	\$0.00
		DIP, PC 350					

Category Amount:

\$214,636.68

\$2,455,503.83

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2022

User: 01060797

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2001529-0

Estimate Number: 0021

Pay Period: 07/26/2022
to 08/25/2022

Project Number 0006049

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 DRAINAGE							
1491	668-6000	SPRING BOX	EA	.000	2.000		
				4891.660	.000		
					2.000	\$.00	\$9,783.32
		Spring Boxes for Sta 153 RT					
		Continuous water flow after long dry weather					
Category Amount:						\$0.00	\$9,783.32
Category Number: 0010 ROADWAY							
1525	205-0210	EXCAVATION - ROCK	CY	6,420.000	4,709.487		
				75.000	1,560.167		
					6,269.654	\$117,012.53	\$470,224.05
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000	-3.300		
				1000.000	-.600		
					-3.900	\$-600.00	(\$3,900.00)
		MILESTONE 01-FAIL TO REOPEN TRAFFIC LANES					
		SEE SPEC PROV SEC 108					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	73,976.710		
				1.000	35,128.920		
					109,105.630	\$35,128.92	\$109,105.63
		(#IN)					
Category Amount:						\$151,541.45	\$575,429.68
Project Total Amount:						\$1,146,707.70	\$20,031,596.05