

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: 01092860

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001617-0

Estimate Number: 0004

Pay Period: 11/30/2020
to 12/31/2020

Contract Location:

9.860MI.MILL&RESURF.@SR21@N.JACKS CREEK TO N.DEV

Time Allowed: 299 Days

Elapsed Calender Days: 179 Days

Percent Time: 59.87

District: 5

Area: 04

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 07/01/2020

Date Notice to Proceed: 07/06/2020

Date Work Began: 00/00/0000

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2021

DUNCAN SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$3,438,000.00

Original Contract Amount \$3,438,000.00

Funds Available \$301,047.95

Percent Complete 91.24%

Counties:

Effingham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005920	\$3,438,000.00	\$3,438,000.00	\$301,047.95	91.24%	\$276,651.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: 01092860

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001617-0

Estimate Number: 0004

Pay Period: 11/30/2020
to 12/31/2020

Project Number: M005920 SR 21 - REHAB-RESUF

Federal State Project Number: M005920

	Total to Date	Prev to Date	This Estimate
Participating	\$2,509,561.63	\$2,288,240.20	\$221,321.43
Non-Participating	\$627,390.42	\$572,060.06	\$55,330.36
Total Earnings	\$3,136,952.05	\$2,860,300.26	\$276,651.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,136,952.05	\$2,860,300.26	\$276,651.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,136,952.05	\$2,860,300.26	

Total Payable: **\$276,651.79**

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2021

User: 01092860

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001617-0

Estimate Number: 0004

Pay Period: 11/30/2020
to 12/31/2020

Project Number M005920

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	231-1250	MISCELLANEOUS CONSTRUCTION, UNPAVED R EA EWAYS		117.000 100.000	120.000 2.000 122.000	\$200.00	\$12,200.00
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		36,860.000 67.500	33,954.648 3,502.630 37,457.278	\$236,427.53	\$2,528,366.27
0025	413-0750	TACK COAT	GL	30,656.000 0.010	16,672.000 1,498.000 18,170.000	\$14.98	\$181.70
0030	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	437,943.000 0.890	416,818.550 5,187.330 422,005.880	\$4,616.72	\$375,585.23
0035	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		19.240 465.000	.000 19.448 19.448	\$9,043.32	\$9,043.32
0040	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM UOUS)		14.500 465.000	.000 19.336 19.336	\$8,991.24	\$8,991.24
0045	647-6200	LOOP DETECTOR, 6 FT X 6 FT, BIPOLE	EA	4.000 1000.000	.000 4.000 4.000	\$4,000.00	\$4,000.00
0050	647-6300	LOOP DETECTOR, 6 FT X 40 FT, QUADRUPOLE	EA	4.000 1200.000	.000 4.000 4.000	\$4,800.00	\$4,800.00
0110	654-1003	RAISED PVMT MARKERS TP 3	EA	3,927.000 4.000	.000 2,452.000 2,452.000	\$9,808.00	\$9,808.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: 01092860

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001617-0

Estimate Number: 0004

Pay Period: 11/30/2020

to 12/31/2020

Project Number M005920

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9000	002-0210	CREDIT ITEM -	EA	.000	.000		
				-312.500	4.000		
					4.000	\$-1,250.00	(\$1,250.00)
		SA to Revise SP 150.6.A1					
		Add credit pay item for revised traffic control pay item					
Category Amount:						\$276,651.79	\$2,951,725.76
Project Total Amount:						\$276,651.79	\$3,136,952.05