

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: 01092212

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2001657-0

Estimate Number: 0006

Pay Period: 09/01/2021
to 11/04/2021

Contract Location:

I-85/SR 403 AT VARIOUS LOCATIONS IN BARROW AND JACKSON COUNTIES. (E)

Time Allowed: 381 Days

Elapsed Calendar Days: 491 Days

Percent Time: 128.87

District: 1

Area: 01

Contractor:

BRIGGS BROTHERS ENTERPRISES CO.
12 DORANNE COURT

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 07/01/2020

Date Notice to Proceed: 07/02/2020

Date Work Began: 03/08/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/17/2021

SMYRNA GA 30080

Phone: (678)749-1375

Escrow Agent:

Surety Co: RLI INSURANCE COMPANY

Current Contract Amount \$881,932.07

Original Contract Amount \$911,932.07

Funds Available \$261,015.28

Percent Complete 71.74%

Counties:

Barrow Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005367	\$881,932.07	\$911,932.07	\$261,015.28	70.40%	\$67,196.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: 01092212

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2001657-0

Estimate Number: 0006

Pay Period: 09/01/2021
to 11/04/2021

Project Number: M005367 VARIOUS LOCS - BRIDGE REHAB

Federal State Project Number: M005367

	Total to Date	Prev to Date	This Estimate
Participating	\$506,155.83	\$444,546.35	\$61,609.48
Non-Participating	\$126,538.96	\$111,136.58	\$15,402.38
Total Earnings	\$632,694.79	\$555,682.93	\$77,011.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$632,694.79	\$555,682.93	\$77,011.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$4,832.00	\$4,832.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$16,610.00)	(\$6,795.00)	(\$9,815.00)
Total:	\$620,916.79	\$553,719.93	
		Total Payable:	\$67,196.86

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2021

User: 01092212

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2001657-0

Estimate Number: 0006

Pay Period: 09/01/2021
to 11/04/2021

Project Number M005367

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 PAVEMENT MARKING							
0020	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		3,667.000 4.000	.000 3,118.590 3,118.590	\$12,474.36	\$12,474.36
0025	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		2,168.000 4.000	.000 1,176.500 1,176.500	\$4,706.00	\$4,706.00
0030	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WH GLF		2,353.000 7.790	.000 1,546.500 1,546.500	\$12,047.24	\$12,047.24
0040	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		10.000 88.000	.000 6.000 6.000	\$528.00	\$528.00
0045	654-1001	RAISED PVMT MARKERS TP 1	EA	103.000 18.200	.000 99.000 99.000	\$1,801.80	\$1,801.80
0050	654-1003	RAISED PVMT MARKERS TP 3	EA	109.000 15.000	.000 57.000 57.000	\$855.00	\$855.00
0055	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	1,508.000 4.000	.000 1,089.323 1,089.323	\$4,357.29	\$4,357.29
0060	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	1,162.000 4.000	.000 1,105.932 1,105.932	\$4,423.73	\$4,423.73
Category Amount:						\$41,193.42	\$41,193.42

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: 01092212

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2001657-0

Estimate Number: 0006

Pay Period: 09/01/2021
to 11/04/2021

Project Number M005367

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0070	519-0530	POLYMER OVERLAY	SY	15,883.000	11,449.720		
				32.000	465.420		
					11,915.140	\$14,893.44	\$381,284.48
0075	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	201.000	134.000		
				52.000	2.000		
					136.000	\$104.00	\$7,072.00
		1					
0080	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	258.000	964.200		
				52.000	-964.200		
					.000	\$-50,138.40	\$0.00
		2					
Category Amount:						\$-35,140.96	\$388,356.48
Category Number: 0010 ROADWAY							
0120	150-1000	TRAFFIC CONTROL -	LS	.000	.721		
				75000.000	.279		
					1.000	\$20,925.00	\$75,000.00
		New Traffic Control Lump Sum					
Category Amount:						\$20,925.00	\$75,000.00
Category Number: 0030 BRIDGES							
0150	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	540.000	.000		
				52.000	421.200		
					421.200	\$21,902.40	\$21,902.40
		4					
0165	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	219.000	18.200		
				52.000	124.800		
					143.000	\$6,489.60	\$7,436.00
		5					
0180	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	370.000	.000		
				52.000	289.600		
					289.600	\$15,059.20	\$15,059.20
		6					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2021

User: 01092212

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2001657-0

Estimate Number: 0006

Pay Period: 09/01/2021
to 11/04/2021

Project Number M005367

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0030	BRIDGES				
0195	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	207.000	.000		
				52.000	126.600		
					126.600	\$6,583.20	\$6,583.20
		7					
Category Amount:						\$50,034.40	\$50,980.80
Project Total Amount:						\$77,011.86	\$632,694.79