

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2022

User: 01106057

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0019

Pay Period: 08/01/2022
to 08/31/2022

Contract Location:

5.96MI.WIDE&CONSTUCT@SR113 TO PAGA MINE RD;CONS

Time Allowed: 1431 Days

Elapsed Calender Days: 639 Days

Percent Time: 44.65

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 11/20/2020

Date Notice to Proceed: 12/01/2020

Date Work Began: 12/03/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/31/2024

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$72,415,755.37

Original Contract Amount \$71,859,321.92

Funds Available \$46,703,281.20

Percent Complete 34.46%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
621410-	\$72,415,755.37	\$71,859,321.92	\$46,703,281.20	35.51%	\$1,664,037.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2022

User: 01106057

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0019

Pay Period: 08/01/2022
to 08/31/2022

Project Number: 621410- OLD ALABAMA RD - WIDENING & RECONSTR

Federal State Project Number: 621410-

	Total to Date	Prev to Date	This Estimate
Participating	\$19,963,791.32	\$18,632,561.38	\$1,331,229.94
Non-Participating	\$4,990,947.92	\$4,658,140.42	\$332,807.50
Total Earnings	\$24,954,739.24	\$23,290,701.80	\$1,664,037.44
Stockpiled Materials	\$757,734.93	\$757,734.93	\$0.00
Gross Earnings	\$25,712,474.17	\$24,048,436.73	\$1,664,037.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,712,474.17	\$24,048,436.73	

Total Payable: **\$1,664,037.44**

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2022

User: 01106057

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0019

Pay Period: 08/01/2022
to 08/31/2022

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.571		
				1314747.860	.011		
					.582	\$14,462.23	\$765,183.25
		621410-					
0020	205-0001	UNCLASS EXCAV	CY	,622,600.000	833,382.195		
				5.360	133,209.550		
					966,591.745	\$714,003.19	\$5,180,931.75
0029	225-4840	SOIL-LIME TREATED, SUBBASE, CL B, 8 IN	SY	290,482.000	.000		
				3.370	46,468.608		
					46,468.608	\$156,599.21	\$156,599.21
0034	225-9001	LIME	TN	6,537.000	.000		
				212.000	388.680		
					388.680	\$82,400.16	\$82,400.16
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	153,151.000	4,575.040		
				29.890	19,292.130		
					23,867.170	\$576,641.77	\$713,389.71
0040	318-3000	AGGR SURF CRS	TN	10,000.000	4,794.660		
				29.590	57.440		
					4,852.100	\$1,699.65	\$143,573.64
0070	433-1000	REINF CONC APPROACH SLAB	SY	1,790.000	179.583		
				201.320	120.683		
					300.266	\$24,295.90	\$60,449.55
0120	500-3200	CLASS B CONCRETE	CY	383.270	44.981		
				703.500	26.860		
					71.841	\$18,896.01	\$50,540.14
0125	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	133.050	4.750		
				851.080	4.750		
					9.500	\$4,042.63	\$8,085.26

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2022

User: 01106057

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0019

Pay Period: 08/01/2022
to 08/31/2022

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	511-1000	BAR REINF STEEL	LB	13,396.000 1.000	14,738.366 341.100 15,079.466	\$341.10	\$15,079.47
0135	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,900.000 44.160	2,200.500 272.000 2,472.500	\$12,011.52	\$109,185.60
0260	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	30.000 786.560	9.000 3.000 12.000	\$2,359.68	\$9,438.72
0311	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 76.570	2,998.010 .000 2,998.010	\$.00	\$229,557.63
		RECYL AC 25MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0321	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 81.780	1,716.740 .000 1,716.740	\$.00	\$140,395.00
		RECYL AC 19MM SP, GP 1 OR 2 TEMPORARY ASPHALT					
0415	643-8000	GATE, FIELD FENCE - 4 FT	EA	9.000 475.000	5.000 -2.000 3.000	\$-950.00	\$1,425.00
0450	668-2100	DROP INLET, GP 1	EA	93.000 1732.500	1.750 1.250 3.000	\$2,165.63	\$5,197.50
0460	668-2200	DROP INLET, GP 2	EA	11.000 2539.950	.250 .250 .500	\$634.99	\$1,269.98
0470	668-4300	STORM SEWER MANHOLE, TP 1	EA	16.000 2115.750	1.250 .250 1.500	\$528.94	\$3,173.63

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2022

User: 01106057

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0019

Pay Period: 08/01/2022
to 08/31/2022

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0480	668-4400	STORM SEWER MANHOLE, TP 2	EA	11.000 3480.750	1.000 .000 1.000	\$0.00	\$3,480.75
0540	163-0232	TEMPORARY GRASSING	AC	60.000 375.000	92.906 .772 93.678	\$289.50	\$35,129.25
0545	163-0240	MULCH	TN	10,000.000 150.000	3,926.070 43.560 3,969.630	\$6,534.00	\$595,444.50
0555	163-0502	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	2.000 850.000	.750 1.500 2.250	\$1,275.00	\$1,912.50
0560	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	103.000 575.000	6.250 1.500 7.750	\$862.50	\$4,456.25
0565	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		1,750.000 14.850	930.750 245.000 1,175.750	\$3,638.25	\$17,459.89
0570	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	1,021.000 465.130	127.750 6.750 134.500	\$3,139.63	\$62,559.99
0625	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	12.000 1118.400	10.500 .750 11.250	\$838.80	\$12,582.00
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	161.000 140.000	4.500 1.500 6.000	\$210.00	\$840.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2022

User: 01106057

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0019

Pay Period: 08/01/2022

to 08/31/2022

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0645	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		61,749.000 0.500	9,291.000 881.000 10,172.000	\$440.50	\$5,086.00
0650	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,950.000 0.500	8,318.000 55.000 8,373.000	\$27.50	\$4,186.50
0655	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,372.000 7.430	1,439.000 251.000 1,690.000	\$1,864.93	\$12,556.70
0680	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA 273+21 RT		1.000 6896.510	.000 1.000 1.000	\$6,896.51	\$6,896.51
0705	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		103.000 100.000	5.000 1.000 6.000	\$100.00	\$600.00
0715	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		30.000 1715.590	75.000 3.000 78.000	\$5,146.77	\$133,816.02
0720	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		161.000 40.000	.000 1.000 1.000	\$40.00	\$40.00
0725	165-0110	MAINTENANCE OF ROCK FILTER DAM EA		12.000 377.230	5.000 1.000 6.000	\$377.23	\$2,263.38
0740	167-1500	WATER QUALITY INSPECTIONS MO		36.000 400.000	19.000 1.000 20.000	\$400.00	\$8,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2022

User: 01106057

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0019

Pay Period: 08/01/2022
to 08/31/2022

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0770	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	4,087.000 43.630	2,176.607 86.056 2,262.663	\$3,754.62	\$98,719.99
0780	603-7000	PLASTIC FILTER FABRIC	SY	11,123.000 5.110	49,057.310 86.056 49,143.366	\$439.75	\$251,122.60
0785	700-6910	PERMANENT GRASSING	AC	119.000 750.000	5.008 .249 5.257	\$186.75	\$3,942.75
0830	716-2000	EROSION CONTROL MATS, SLOPES	SY	229,694.000 0.600	77,109.675 1,206.000 78,315.675	\$723.60	\$46,989.41
Category Amount:						\$1,647,318.45	\$8,983,960.19
Category Number: 0020 BRIDGES							
1175	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 404728.250	.450 .000 .450	\$.00	\$182,127.71
1185	500-3002	CLASS AA CONCRETE	CY	251.000 658.460	125.600 .000 125.600	\$.00	\$82,702.58
1190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 1	LF	1,909.000 229.950	1,909.000 .000 1,909.000	\$.00	\$438,974.55
1260	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 2 LT	LF	337.000 120.770	234.660 .000 234.660	\$.00	\$28,339.89

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2022

User: 01106057

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0019

Pay Period: 08/01/2022
to 08/31/2022

Project Number 621410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
1265	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000 149.530	81.130 .000 81.130	\$0.00	\$12,131.37
		2 LT					
1330	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 186056.650	.050 .050 .100	\$9,302.83	\$18,605.67
		2 RT					
1340	500-3002	CLASS AA CONCRETE	CY	196.000 658.460	196.960 .000 196.960	\$0.00	\$129,690.28
1345	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	337.000 120.770	168.500 .000 168.500	\$0.00	\$20,349.75
		2 RT					
1350	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	271.000 149.530	271.000 .000 271.000	\$0.00	\$40,522.63
		2 RT					
1360	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 44219.730	.050 .050 .100	\$2,210.99	\$4,421.97
		2 RT					
1425	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF	LF	1,371.000 211.820	1,371.000 .000 1,371.000	\$0.00	\$290,405.22
		3 LT					
1430	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF	LF	598.000 280.490	598.000 .000 598.000	\$0.00	\$167,733.02
		3 LT					
1435	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF	LF	1,115.000 290.020	1,115.000 .000 1,115.000	\$0.00	\$323,372.30
		3 LT					

Date: 09/07/2022

Page 9 of 10

Pay Period: 08/01/2022
to 08/31/2022

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date		This Period
		Supplemental Description 2					Cumulative Amount
Category Number:		0020 BRIDGES					
1510	500-3002	CLASS AA CONCRETE	CY	433.000	342.910		
				658.460	.000		
					342.910	\$.00	\$225,792.52
1515	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO . LF		1,371.000	1,371.000		
				211.820	.000		
					1,371.000	\$.00	\$290,405.22
		3 RT					
1520	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO . LF		598.000	598.000		
				280.820	.000		
					598.000	\$.00	\$167,930.36
		3 RT					
1525	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO . LF		1,115.000	1,115.000		
				290.020	.000		
					1,115.000	\$.00	\$323,372.30
		3 RT					
Category Amount:						\$11,513.82	\$2,746,877.34
Category Number:		0010 ROADWAY					
1660	500-3101	CLASS A CONCRETE	CY	86.000	3.000		
				1090.000	.000		
					3.000	\$.00	\$3,270.00
1661	500-3002	CLASS AA CONCRETE	CY	.000	88.370		
				1090.000	.000		
					88.370	\$.00	\$96,323.30
		ADD PAY ITEM 500-3002 CLASS AA CONCRETE (CULVERT)					
		SA TO ADD PAY ITEM 500-3002 TO CONTRACT					
5001	165-0111	MAINTENANCE OF STONE FILTER RING	EA	.000	4.000		
				2838.210	1.000		
					5.000	\$2,838.21	\$14,191.05
		Maintenance Stone Filter Ring					
5002	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		.000	180.000		
				15.390	116.500		
					296.500	\$1,792.94	\$4,563.14
		ECTC - Fabric Check Dams					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2022

User: 01106057

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2001671-0

Estimate Number: 0019

Pay Period: 08/01/2022
to 08/31/2022

Project Number 621410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9998	643-8000	GATE, FIELD FENCE -	EA	.000	.000		
				287.010	2.000		
					2.000	\$574.02	\$574.02
		ADD 643-8000 12 FT GATE AT CARNES DR					
		SA TO ADD PAY ITEM 643-8000 12 FT GATE TO CONTRACT					
Category Amount:						\$5,205.17	\$118,921.51
Project Total Amount:						\$1,664,037.44	\$24,954,739.24