

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2022

User: 01062017

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001823-0

Estimate Number: 0011

Pay Period: 06/01/2022
to 09/06/2022

Contract Location:

COUNTY RD (CR 213) OVER WEST BEAR CREEK. (E)

Time Allowed:

310 Days

Elapsed Calender Days:

481 Days

Percent Time:

155.16

District: 2

Area: 05

Contractor:

WILLIAMS CONTRACTING COMPANY, LLC
P. O. BOX 107

Date Let:

08/21/2020

Date Awarded:

08/21/2020

Date Contract Executed:

10/23/2020

Date Notice to Proceed:

10/26/2020

Date Work Began:

03/22/2021

Date Time Stopped:

02/18/2022

Date Accepted:

09/04/2020

Adjusted Completion Date:

08/31/2021

SCOTSDALE

GA 30079

Phone:

Escrow Agent:

Surety Co: THE OHIO CASUALTY INSURANCE CO

Current Contract Amount \$1,270,804.98

Original Contract Amount \$1,258,442.59

Funds Available \$109,687.77

Percent Complete 97.70%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015930	\$1,270,804.98	\$1,258,442.59	\$109,687.77	91.37%	\$34,827.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2022

User: 01062017

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001823-0

Estimate Number: 0011

Pay Period: 06/01/2022
to 09/06/2022

Project Number: 0015930 BROUGHTON RD (CR 213) - CNST OF A BRIDGE

Federal State Project Number: 0015930

	Total to Date	Prev to Date	This Estimate
Participating	\$993,221.79	\$993,221.79	\$0.00
Non-Participating	\$248,305.42	\$248,305.42	\$0.00
Total Earnings	\$1,241,527.21	\$1,241,527.21	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,241,527.21	\$1,241,527.21	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$7,173.00)	(\$42,000.00)	\$34,827.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$73,237.00)	(\$73,237.00)	\$0.00
Total:	\$1,161,117.21	\$1,126,290.21	

Total Payable: **\$34,827.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2022

User: 01062017

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001823-0

Estimate Number: 0011

Pay Period: 06/01/2022
to 09/06/2022

Project Number 0015930

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0260	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		220.000 90.250	226.080 .000 226.080	\$0.00	\$20,403.72
0265	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		235.000 91.700	279.910 .000 279.910	\$0.00	\$25,667.75
0310	441-0301	CONC SPILLWAY, TP 1	EA	2.000 1800.000	2.000 .000 2.000	\$0.00	\$3,600.00
0315	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		203.340 256.000	203.330 .000 203.330	\$0.00	\$52,052.48
0385	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		235.000 93.750	92.580 .000 92.580	\$0.00	\$8,679.38
0510	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		240.000 93.750	276.480 .000 276.480	\$0.00	\$25,920.00
Category Amount:						\$0.00	\$136,323.33
Category Number: 0020 BRIDGE NO. 1 - OVER WEST BEAR CREEK							
0525	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 140000.000	1.000 .000 1.000	\$0.00	\$140,000.00
0530	500-2100	CONCRETE BARRIER	LF	228.000 74.750	228.000 .000 228.000	\$0.00	\$17,043.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2022

User: 01062017

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001823-0

Estimate Number: 0011

Pay Period: 06/01/2022
to 09/06/2022

Project Number 0015930

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020	BRIDGE NO. 1 - OVER WEST BEAR CREEK				
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	229.000	228.650		
				202.000	.000		
					228.650	\$.00	\$46,187.30
		1					
0545	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	236.000	236.320		
				214.000	.000		
					236.320	\$.00	\$50,572.48
		1					
0580	500-3101	CLASS A CONCRETE	CY	42.000	42.000		
				1500.000	.000		
					42.000	\$.00	\$63,000.00
0600	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	83.000	64.000		
				200.000	.000		
					64.000	\$.00	\$12,800.00
Category Amount:						\$0.00	\$329,602.78
Project Total Amount:						\$0.00	\$1,241,527.21