

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01085596

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2001987-0

Estimate Number: 0009

Pay Period: 06/01/2021
to 06/30/2021

Contract Location:

I-75/SR 401 BEGINNING SOUTH OF WALT STEPHENS RD AN
EXTENDING SOUTH OF SR 54. (E)

Time Allowed: 286 Days

Elapsed Calender Days: 286 Days

Percent Time: 100.00

District: 3

Area: 01

Contractor:

WEBBER, LLC.
1725 HUGHES LANDING BLVD
SUITE 1200

Date Let: 07/17/2020

Date Awarded: 07/17/2020

Date Contract Executed: 09/17/2020

Date Notice to Proceed: 09/18/2020

Date Work Began: 10/05/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2021

THE WOODLANDS TX 77380

Phone: (281)907-8600

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$15,420,200.00

Original Contract Amount \$15,420,200.00

Funds Available \$5,476,991.47

Percent Complete 64.48%

Counties:

Clayton Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006017	\$15,420,200.00	\$15,420,200.00	\$5,476,991.47	64.48%	\$3,099,841.36

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01085596

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2001987-0

Estimate Number: 0009

Pay Period: 06/01/2021
to 06/30/2021

Project Number: M006017 I-75/SR 401 - PLMX RSRF, SHLDR REHAB

Federal State Project Number: M006017

	Total to Date	Prev to Date	This Estimate
Participating	\$7,954,566.84	\$5,474,693.75	\$2,479,873.09
Non-Participating	\$1,988,641.69	\$1,368,673.42	\$619,968.27
Total Earnings	\$9,943,208.53	\$6,843,367.17	\$3,099,841.36
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$9,943,208.53	\$6,843,367.17	\$3,099,841.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,943,208.53	\$6,843,367.17	

Total Payable: **\$3,099,841.36**

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2021

User: 01085596

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2001987-0

Estimate Number: 0009

Pay Period: 06/01/2021
to 06/30/2021

Project Number M006017

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.562		
				2045000.000	.132		
					.694	\$269,940.00	\$1,419,230.00
		M006017					
0010	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		9,500.000 94.000	4,555.530 4,332.162 8,887.692	\$407,223.23	\$835,443.05
0015	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		9,200.000 120.000	1,492.417 5,077.250 6,569.667	\$609,270.00	\$788,360.04
0025	413-0750	TACK COAT	GL	17,200.000 2.250	4,636.000 9,141.000 13,777.000	\$20,567.25	\$30,998.25
0030	431-1000	GRIND CONC PVMT	SY	373,000.000 3.250	308,292.000 9,772.000 318,064.000	\$31,759.00	\$1,033,708.00
0035	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	206,500.000 3.500	58,999.559 118,098.388 177,097.947	\$413,344.36	\$619,842.81
0040	433-1000	REINF CONC APPROACH SLAB	SY	1,800.000 255.000	1,526.280 .000 1,526.280	\$.00	\$389,201.40
0050	451-1105	PATCHING PCC PAVEMENT	SY	400.000 900.000	.000 186.309 186.309	\$167,678.10	\$167,678.10
0055	452-1000	FULL DEPTH SLAB REPLACEMENT	CY	5,100.000 500.000	4,436.875 1,394.204 5,831.079	\$697,102.00	\$2,915,539.50

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2021

User: 01085596

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2001987-0

Estimate Number: 0009

Pay Period: 06/01/2021
to 06/30/2021

Project Number M006017

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0060	456-2012	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		25.700 650.000	.000 17.321 17.321	\$11,258.65	\$11,258.65
0065	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		4.500 650.000	.000 3.375 3.375	\$2,193.75	\$2,193.75
0075	609-1000	REMOVE ROADWAY SLAB	SY	29,000.000 55.000	16,838.800 6,363.493 23,202.293	\$349,992.12	\$1,276,126.12
0080	647-6200	LOOP DETECTOR, 6 FT X 6 FT, BIPOLE	EA	2.000 750.000	.000 7.000 7.000	\$5,250.00	\$5,250.00
0085	647-6300	LOOP DETECTOR, 6 FT X 40 FT, QUADRUPOLE	EA	4.000 2000.000	.000 6.000 6.000	\$12,000.00	\$12,000.00
0210	310-1101	GR AGGR BASE CRS, INCL MATL	TN	5,333.000 28.000	58.410 1,367.550 1,425.960	\$38,291.40	\$39,926.88
0265	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,000.000 50.000	2,690.000 1,279.430 3,969.430	\$63,971.50	\$198,471.50
0270	439-0056	PLAIN PC CONC PVMT, CL HES CONC, 12 INCH ` SY		11,720.000 81.000	1,456.560 .000 1,456.560	\$.00	\$117,981.36

Category Amount: \$3,099,841.36 \$9,863,209.41

Project Total Amount: \$3,099,841.36 \$9,943,208.53