

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2021

User: 01092718

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2002010-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Contract Location:

US 1/SR 4 OVER SOUTH PRONG CREEK. (E)

Time Allowed: 387 Days

Elapsed Calender Days: 437 Days

Percent Time: 112.92

District: 2

Area: 04

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
5562 PENDERGRASS BLVD

Date Let: 07/17/2020

Date Awarded: 07/17/2020

Date Contract Executed: 08/20/2020

Date Notice to Proceed: 08/21/2020

Date Work Began: 12/08/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/11/2021

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$2,451,730.86

Original Contract Amount \$2,393,217.68

Funds Available \$199,253.73

Percent Complete 92.67%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013604	\$2,451,730.86	\$2,393,217.68	\$199,253.73	91.87%	\$75,144.26

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2021

User: 01092718

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2002010-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number: 0013604 US 1/SR 4 - CNST OF A BRIDGE

Federal State Project Number: 0013604

	Total to Date	Prev to Date	This Estimate
Participating	\$1,817,621.75	\$1,747,809.55	\$69,812.20
Non-Participating	\$454,405.38	\$436,952.32	\$17,453.06
Total Earnings	\$2,272,027.13	\$2,184,761.87	\$87,265.26
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,272,027.13	\$2,184,761.87	\$87,265.26
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$19,550.00)	(\$7,429.00)	(\$12,121.00)
Total:	\$2,252,477.13	\$2,177,332.87	
		Total Payable:	\$75,144.26

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2021

User: 01092718

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2002010-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0013604

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	150-1000	TRAFFIC CONTROL -	LS	1.000 150000.000	.926 .074 1.000	\$11,100.00	\$150,000.00
		0013604					
0007	210-0100	GRADING COMPLETE -	LS	1.000 262000.000	.950 .050 1.000	\$13,100.00	\$262,000.00
		0013604					
0092	310-1101	GR AGGR BASE CRS, INCL MATL	TN	2,642.000 28.000	1,881.360 177.110 2,058.470	\$4,959.08	\$57,637.16
0097	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		41.000 202.000	116.190 .000 116.190	\$0.00	\$23,470.38
0102	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		639.000 92.920	561.330 .000 561.330	\$0.00	\$52,158.78
0112	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		666.000 125.740	564.380 .000 564.380	\$0.00	\$70,965.14
0132	433-1000	REINF CONC APPROACH SLAB	SY	257.000 332.020	256.660 .000 256.660	\$0.00	\$85,216.25
0134	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		1.540 1950.000	.000 1.540 1.540	\$3,003.00	\$3,003.00
0135	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM UOUS)		1.200 1950.000	.000 1.200 1.200	\$2,340.00	\$2,340.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2021

User: 01092718

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2002010-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0013604

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0149	441-0050	CONC SLOPE DRAIN	SY	10.000 64.000	10.250 .000 10.250	\$0.00	\$656.00
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	363.000 44.000	317.680 .000 317.680	\$0.00	\$13,977.92
0155	441-0304	CONC SPILLWAY, TP 4	EA	1.000 3800.000	1.000 .000 1.000	\$0.00	\$3,800.00
0220	668-2100	DROP INLET, GP 1	EA	4.000 3355.000	1.000 .000 1.000	\$0.00	\$3,355.00
0223	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		38.500 19.000	.000 38.500 38.500	\$731.50	\$731.50
0224	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		150.500 21.000	.000 145.000 145.000	\$3,045.00	\$3,045.00
0228	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		13.500 22.000	.000 13.500 13.500	\$297.00	\$297.00
0233	636-2070	GALV STEEL POSTS, TP 7	LF	332.000 9.000	.000 381.460 381.460	\$3,433.14	\$3,433.14
0239	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	9.000 100.000	.000 9.000 9.000	\$900.00	\$900.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2021

User: 01092718

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2002010-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0013604

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0244	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		3.000 200.000	.000 3.000 3.000	\$600.00	\$600.00
0249	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		8,132.000 0.750	.000 7,804.500 7,804.500	\$5,853.38	\$5,853.38
0254	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		7,498.000 0.750	.000 7,491.000 7,491.000	\$5,618.25	\$5,618.25
0259	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI GLF		8,369.000 0.500	.000 8,660.000 8,660.000	\$4,330.00	\$4,330.00
0264	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		1,763.000 5.000	.000 1,674.530 1,674.530	\$8,372.65	\$8,372.65
0269	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW SY		174.000 5.000	.000 108.690 108.690	\$543.45	\$543.45
0274	654-1003	RAISED PVMT MARKERS TP 3 EA		215.000 7.500	207.000 174.000 381.000	\$1,305.00	\$2,857.50
0279	654-1010	RAISED PVMT MARKERS TP 10 EA		8.000 7.500	.000 15.000 15.000	\$112.50	\$112.50
0284	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		230.000 10.000	287.000 168.500 455.500	\$1,685.00	\$4,555.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2021

User: 01092718

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2002010-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0013604

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0289	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		230.000 5.000	287.000 168.500 455.500	\$842.50	\$2,277.50
0294	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		230.000 10.000	287.000 169.000 456.000	\$1,690.00	\$4,560.00
Category Amount:						\$73,861.45	\$776,666.50
Category Number: 0020 BRIDGE NO. 1 - OVER SOUTH PRONG CREEK							
0304	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 LT	LS	1.000 342577.310	1.000 .000 1.000	\$0.00	\$342,577.31
0309	500-2100	CONCRETE BARRIER	LF	218.000 142.920	218.000 .000 218.000	\$0.00	\$31,156.56
0314	500-3101	CLASS A CONCRETE	CY	41.000 3006.370	41.400 .000 41.400	\$0.00	\$124,463.72
0359	603-7000	PLASTIC FILTER FABRIC	SY	445.000 4.230	642.614 77.000 719.614	\$325.71	\$3,043.97
Category Amount:						\$325.71	\$501,241.56
Category Number: 0010 ROADWAY							
0389	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		4.000 838.120	2.250 1.750 4.000	\$1,466.71	\$3,352.48
0399	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,625.000 15.000	765.262 64.688 829.950	\$970.32	\$12,449.25

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2021

User: 01092718

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2002010-0

Estimate Number: 0011

Pay Period: 10/01/2021
to 10/31/2021

Project Number 0013604

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0404	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		2.000 588.000	.000 3.000 3.000	\$1,764.00	\$1,764.00
0409	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		9.000 946.000	.750 .250 1.000	\$236.50	\$946.00
0464	167-1500	WATER QUALITY INSPECTIONS	MO	10.000 1669.220	8.000 2.000 10.000	\$3,338.44	\$16,692.20
0484	700-6910	PERMANENT GRASSING	AC	2.000 2500.000	.000 2.000 2.000	\$5,000.00	\$5,000.00
0489	700-7000	AGRICULTURAL LIME	TN	3.000 350.000	.000 .140 .140	\$49.00	\$49.00
0494	700-8000	FERTILIZER MIXED GRADE	TN	2.000 675.000	.196 .375 .571	\$253.13	\$385.43
Category Amount:						\$13,078.10	\$40,638.36
Project Total Amount:						\$87,265.26	\$2,272,027.13