

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: arichard

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2002300-1

Estimate Number: 0020

Pay Period: 12/01/2022
to 12/31/2022

Contract Location:

US 280/SR 520 OVER BAGLEY CREEK. (E)

Time Allowed: 586 Days

Elapsed Calender Days: 662 Days

Percent Time: 112.97

District: 3

Area: 02

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 12/18/2020

Date Awarded: 12/31/2020

Date Contract Executed: 02/22/2021

Date Notice to Proceed: 03/10/2021

Date Work Began: 05/11/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/16/2022

ALBANY GA 31707-1221

Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$5,463,389.59

Original Contract Amount \$5,541,739.18

Funds Available \$506,420.00

Percent Complete 91.72%

Counties:

Chattahoochee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013743	\$5,463,389.59	\$5,541,739.18	\$506,420.00	90.73%	\$340,437.42

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: arichard

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2002300-1

Estimate Number: 0020

Pay Period: 12/01/2022
to 12/31/2022

Project Number: 0013743 US 280/SR 520 - CNST OF A BRIDGE

Federal State Project Number: 0013743

	Total to Date	Prev to Date	This Estimate
Participating	\$4,008,926.06	\$3,718,893.72	\$290,032.34
Non-Participating	\$1,002,231.53	\$929,723.45	\$72,508.08
Total Earnings	\$5,011,157.59	\$4,648,617.17	\$362,540.42
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,011,157.59	\$4,648,617.17	\$362,540.42
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$54,188.00)	(\$32,085.00)	(\$22,103.00)
Total:	\$4,956,969.59	\$4,616,532.17	
		Total Payable:	\$340,437.42

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2023

User: arichard

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2002300-1

Estimate Number: 0020

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013743

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0020	210-0100	GRADING COMPLETE -	LS	1.000 825000.000	.985 .005 .990	\$4,125.00	\$816,750.00
		0013743					
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,420.000 85.000	868.920 113.520 982.440	\$9,649.20	\$83,507.40
0050	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		162.000 91.000	88.130 .000 88.130	\$0.00	\$8,019.83
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,483.000 86.000	2,443.210 55.460 2,498.670	\$4,769.56	\$214,885.62
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,095.000 82.000	2,413.260 221.220 2,634.480	\$18,140.04	\$216,027.36
0070	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,920.000 94.000	.000 2,730.590 2,730.590	\$256,675.46	\$256,675.46
0075	413-0750	TACK COAT	GL	979.000 4.550	2,012.000 2,060.000 4,072.000	\$9,373.00	\$18,527.60
0080	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	14,647.000 3.950	1,395.778 13,261.547 14,657.325	\$52,383.11	\$57,896.43

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: arichard

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2002300-1

Estimate Number: 0020

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013743

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0085	433-1000	REINF CONC APPROACH SLAB	SY	590.000 180.000	593.330 .000 593.330	\$0.00	\$106,799.40
Category Amount:						\$355,115.37	\$1,779,089.10
Category Number: 0801 BRIDGES							
0110	500-2100	CONCRETE BARRIER	LF	392.000 100.000	391.120 .000 391.120	\$0.00	\$39,112.00
0120	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 1 LT		623.000 325.000	622.560 .000 622.560	\$0.00	\$202,332.00
Category Amount:						\$0.00	\$241,444.00
Category Number: 0100 ROADWAY							
0225	500-3002	CLASS AA CONCRETE	CY	39.000 2475.000	39.450 .000 39.450	\$0.00	\$97,638.75
0265	668-2100	DROP INLET, GP 1	EA	10.000 3000.000	8.500 .000 8.500	\$0.00	\$25,500.00
0275	163-0240	MULCH	TN	89.000 300.000	11.510 2.130 13.640	\$639.00	\$4,092.00
0345	700-6910	PERMANENT GRASSING	AC	2.000 1450.000	.753 .261 1.014	\$378.45	\$1,470.30
0355	700-8000	FERTILIZER MIXED GRADE	TN	1.000 940.000	.471 .016 .487	\$15.04	\$457.78

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2023

User: arichard

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2002300-1

Estimate Number: 0020

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013743

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0440	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		328.000 9.350	.000 331.000 331.000	\$3,094.85	\$3,094.85
0445	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		218.000 4.700	.000 217.000 217.000	\$1,019.90	\$1,019.90
0450	657-5017	PREFORMED PLASTIC PVMT MKG, WORDS AND EA ITE, TP PB		1.000 825.000	.000 1.000 1.000	\$825.00	\$825.00
0460	716-2000	EROSION CONTROL MATS, SLOPES	SY	1,328.000 1.150	.000 1,263.314 1,263.314	\$1,452.81	\$1,452.81
Category Amount:						\$7,425.05	\$135,551.39
Category Number: 0801 BRIDGES							
0475	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 1 RT		519.000 325.000	518.800 .000 518.800	\$0.00	\$168,610.00
Category Amount:						\$0.00	\$168,610.00
Category Number: 0100 ROADWAY							
9003	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN RECYL AC LEVELING, INC BM USED FOR DETOURS		.000 84.250	362.800 .000 362.800	\$0.00	\$30,565.90
Category Amount:						\$0.00	\$30,565.90
Category Number: 0801 BRIDGES							
9200	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - Superstr concrete class AA RT.BR-1	LS	.000 220000.000	1.000 .000 1.000	\$0.00	\$220,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: arichard

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2002300-1

Estimate Number: 0020

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013743

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
9300	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 256989.300	1.000 .000 1.000	\$0.00	\$256,989.30
		Superstr concrete Class D + Sika BR - 1 LT					
9400	500-3101	CLASS A CONCRETE	CY	.000 1600.000	210.800 .000 210.800	\$0.00	\$337,280.00
		Class A Concrete For VE					
		Class A Concrete For VE					
9600	520-2218	PILING, PSC, 18 IN SQ	LF	.000 115.000	1,989.040 .000 1,989.040	\$0.00	\$228,739.60
		Piling, PSC, 18" VE					
		Piling, PSC, 18" VE					
Category Amount:						\$0.00	\$1,043,008.90
Category Number: 0100 ROADWAY							
9900	441-0303	CONC SPILLWAY, TP 3	EA	.000 2800.000	4.000 .000 4.000	\$0.00	\$11,200.00
		type 3 spillway SA 10					
9925	441-0050	CONC SLOPE DRAIN	SY	.000 140.000	36.510 .000 36.510	\$0.00	\$5,111.40
		Concrete Slope Drain SA					
Category Amount:						\$0.00	\$16,311.40
Project Total Amount:						\$362,540.42	\$5,011,157.59